

Intermodal Meeting - Keyed to Agenda items

1. Meeting was held in SCLA's Theater on March 15, 2007. EPA opened the meetings with self introductions - see attendees list in item 11.
2. Project Phase II Update.
 - Design to be done in Summer 07
 - Grading will occur from Turner Rd to Colousa Rd.
 - USACE permit notice to be issued in May 2007
 - 401 and Stormwater Permit applications to RWQCB in July 2007
 - EPA & RWQCB suggested RBF incorporate "green" planning beneficial for reuse and minimizes impact to cleanup. EPA will host a separate discussion on this.
3. Map Overlays. AF and RBF to share digitized files for map overlays of AF's cleanup sites and RBF projects. AF needs information for the rail project footprint along with other projects that impact any areas within base boundaries.
4. Land transfer concerns.
 - RBF inquired when transfer will occur for their areas of concern. AF plans to submit transfer documents for regulatory concurrence in 2008.
 - Draft final D-8 Hospital FOST will be submitted within 2 weeks.
 - Golf Course Parcel (dieltrin in groundwater) FOST planned for 2007.
5. Construction Start Date. RBF plans to start grading this fall, but will postpone to January 08 with any permitting delays.
6. Landfill Impacts. RBF plans limited grading to Site LF014, excavate Site LF044, and place additional covering on Site LF012 for an intersection. AF/EPA informed all that an ESD is required, and warned of the CERCLA process time for this.
7. OU1 System Schedule. AF's groundwater model will consider RBF's final design in its scenario evaluation. AF still evaluating the final model calibrations and anticipate running various scenarios beginning in June, completing the model in summer 2007. EPA will facilitate a meeting with all concerned to discuss scenario results to confirm OU1 system optimization requirements.
8. VVWRA Concerns. VVWRA may not be using the south percolation ponds in 3-5 years from the number of reclaimed water users which may be online. VVWRA is reviewing requests totaling approximately 6.6 MGD.
9. Other Issues.
 - Sewer line from SCLA to be replaced with larger pipe to accommodate projected flow increases.
 - Victorville needs to line golf course pond to prevent leakage that impacts the dieltrin groundwater plume.

- Demolition of GAFB's "Core Area" in progress to accommodate numerous 500K sq-ft buildings.

10. Next Meeting planned for July 12, 9:00-11:00, SCLA Theatre.

11. Attendees:

[illegible]