

Monthly Progress Report

Army Creek Landfill Superfund Site: Western Lobe Study Area

Period: April 2020

Prepared by: Martin Schmidt, Ph.D. EHS Support

Prepared for: Army Creek Private Settlers & New Castle County

Physical Work Conducted, Deliverables Submitted, and Meetings/Teleconferences in Reporting Period

- Submitted March 2020 Monthly Progress Report to USEPA and DNREC.
- Prepared draft Third Quarterly Event Groundwater Monitoring Report.

Physical Work, Deliverables and Meetings/Teleconferences Scheduled for Next Month (May)

- Continue with historical data review and analysis of information in support of preparation of the Field Investigation Report and Conceptual Site Model Update.
- April 2020 groundwater sampling event and PFAS sampling of MW-54, MW-56 and MW-58, if access is granted for these wells, are planned for June 2020.
- Submit Third Quarterly Event Groundwater Monitoring Report before the end of the quarter.

Summary of Significant or Unexpected Test Results or Findings

- None this reporting period

Status of Access Agreements Obtained for Upcoming Work

- Unable to access MW-54, MW-56 and MW-58 for groundwater sampling due to no access agreement for working on and traversing through Norfolk and Southern Rail property. ACPS submitted an Environmental Right of Entry Application to Norfolk and Southern on November 25, 2019. Received Right of Entry agreement from Norfolk and Southern on February 26, 2020. ACPS is currently reviewing the agreement and in communication with Norfolk and Southern Legal Staff. No access agreement with current owner of property where MW-56 and MW-58 are located.

Unresolved Delays that May Affect Upcoming Work

- Access agreement with Norfolk and Southern has been received by ACPS and is currently being reviewed by legal staff. The PFAS sampling of MW-54, MW-56 and MW-58 is tentatively planned to be scheduled once access agreements are finalized.

Proposed Modifications to Work Plans or Schedules

- USEPA approved the request that the March 2020 PFAS Report submittal date be extended until the end of July 2020.

Upcoming Deliverables (not included in above)

- None during this reporting period

Outstanding Items with USEPA

- None during this reporting period