

Message

From: Makerov, Mike [Mike.Makerov@BNSF.com]
Sent: 5/30/2019 3:23:33 PM
To: Calanog, Steve [Calanog.Steve@epa.gov]
CC: Stegman, Allen M [Allen.Stegman@BNSF.com]; Thomas, Charles D [Charles.Thomas@BNSF.com]
Subject: Haystack Mines Site Status Update
Attachments: Draft Haystack Mines Site Construction Activities Implementation Schedul....pdf

Hi Steve,

Thanks for providing the additional information on the Draft Memorandum of Understanding. I have forwarded the Draft MOU to the BIA for their review and anticipated approval.

As for the Project Status update, you may recall seeing the attached Draft Project Schedule we circulated in January of this year. The critical path item that was and still is driving the Project schedule is "Coordination with BIA/NNEPA and the [Ex. 6 Personal Privacy (PP)] for Homesite Relocation" (specifically now - gaining concurrence with BIA on the Draft MOU). Although we were a bit too optimistic in January assuming this task would be completed by Mid-March, it appears we are getting closer to completion. However, in the interim, BNSF has been working with Arcadis to complete a number of other Project Tasks so when we do get resolution on the MOU, we'll be able to complete the TCRA construction as soon as possible. Project tasks we have been working on include:

- Completion of the relocation package offer for the [Ex. 6 Personal Privacy (PP)] (to be sent after the MOU is finalized);
- Contacting and identifying multiple Navajo Contractors to support the TCRA work;
- Preparation of a TCRA construction bid package for the Navajo Contractors to complete their bids;
- Drafting a Stormwater Pollution Prevent Plan for the TCRA construction activities; and
- Coordination with USEPA and NNEPA Community Liaisons to identify a local liaison that we can coordinate with for the TCRA work.

I know we all have the same goal of completing this TCRA as quickly as possible; as such we are looking forward to getting the MOU finalized.

Sincerely,

Mike

Mike W. Makerov

Manager Environmental Remediation

BNSF Railway Company
740 E. Carnegie Drive | San Bernardino, CA 92408
o: 909.386.4081 | c: 909.289.1893
Mike.makerov@bnsf.com