

Message

From: McEvoy, Molly [mcevoy.molly@epa.gov]
Sent: 4/29/2020 8:06:14 PM
To: Ho, Yenhung [Ho.Yenhung@epa.gov]
Subject: RE: Contract No. EP-C-15-022, WA No. 4-90; R9 UIC Tech Support -- Clean Energy Systems - Class VI UIC Permit Application # R9UIC-CA6-FY20-1 [Task 1; Subtask 1.2 - Permit Application Analysis]

OK. Thank Calvin.

From: Ho, Yenhung <Ho.Yenhung@epa.gov>
Sent: Wednesday, April 29, 2020 4:05 PM
To: McEvoy, Molly <mcevoy.molly@epa.gov>
Subject: RE: Contract No. EP-C-15-022, WA No. 4-90; R9 UIC Tech Support -- Clean Energy Systems - Class VI UIC Permit Application # R9UIC-CA6-FY20-1 [Task 1; Subtask 1.2 - Permit Application Analysis]

Hi Molly,

Last week David and I talked about my preliminary timeline for CES. He thinks it is more likely that we would make a permit decision no earlier than the 2nd Quarter of 2021. Therefore, I revised the timeline to the following. Thanks. Calvin

February 18: CES Class VI application received
March 20: Administrative review complete
April 16: TD sent to Cadmus
June 30: Expect to receive technical reports from Cadmus
July -- August: R9 reviews Cadmus reports and requests additional information from CES
September - October: CES responds to requests for information (given 30-60 days depending on complexity)
November -- December: R9 reviews additional information
January – March, 2021: Draft Permit conditions
April 2021: Public notice and comment period
May - July, 2021: Respond to comments, final permit decision

From: McEvoy, Molly <mcevoy.molly@epa.gov>
Sent: Wednesday, April 29, 2020 7:22 AM
To: Ho, Yenhung <Ho.Yenhung@epa.gov>
Subject: RE: Contract No. EP-C-15-022, WA No. 4-90; R9 UIC Tech Support -- Clean Energy Systems - Class VI UIC Permit Application # R9UIC-CA6-FY20-1 [Task 1; Subtask 1.2 - Permit Application Analysis]

Hi Calvin,

Thank you for sharing this. Is the timeline below still an appropriate estimate? Also, can you please confirm the two dates below?

February 18 (date): CES Class VI application received
March 20 (date): Administrative review complete
April 16: TD sent to Cadmus
June 30: Expect to receive technical reports from Cadmus
July: R9 reviews Cadmus reports and requests additional information from CES
August – September: CES responds to requests for information (given 30-60 days depending on complexity)
October: R9 reviews additional information
November – December: Draft Permit conditions

January, 2021: Public notice and comment period
Feb – April, 2021: Respond to comments, final permit decision

Thanks,
Molly

From: Ho, Yenhung <Ho.Yenhung@epa.gov>
Sent: Tuesday, April 28, 2020 2:28 PM
To: McEvoy, Molly <mcevoy.molly@epa.gov>
Subject: FW: Contract No. EP-C-15-022, WA No. 4-90; R9 UIC Tech Support -- Clean Energy Systems - Class VI UIC Permit Application # R9UIC-CA6-FY20-1 [Task 1; Subtask 1.2 - Permit Application Analysis]

Hi Molly,

I wanted to provide you an update on CES – R9 had a kick-off call with Cadmus regarding the phase I technical review of the permit application last Friday; and Cadmus will deliver a draft technical review report to R9 on 6/30/20.

Regards,
Calvin

From: Rao, Kate <Rao.kate@epa.gov>
Sent: Thursday, April 16, 2020 11:46 AM
To: Shari.Ring@cadmusgroup.com
Cc: Albright, David <Albright.David@epa.gov>; Ho, Yenhung <Ho.Yenhung@epa.gov>
Subject: Contract No. EP-C-15-022, WA No. 4-90; R9 UIC Tech Support -- Clean Energy Systems - Class VI UIC Permit Application # R9UIC-CA6-FY20-1 [Task 1; Subtask 1.2 - Permit Application Analysis]

Hi Shari –

Below is a new work initiation request. Calvin is the tech lead and I understand you will be the lead for all Class VI technical reviews. Calvin will schedule a Kick-off call with you and share the OneDrive link. If you have any questions, please let me know.

Thanks. Kate

Contract No. EP-C-15-022, Workplan Assignment No. 4-90
R9 Tech Support for Implementation of the UIC Program – Clean Energy Systems - Class VI UIC Permit Application # R9UIC-CA6-FY20-1 [Task 1; Subtask 1.2 - Permit Application Analysis]

Technical Direction

Background: California Energy Systems (CES) plans to develop a former biomass plant located in Mendota, California into a carbon negative energy (CNE) plant. The Mendota CNE plant uses local agricultural and urban wood wastes as feedstock to produce syngas, which is then separated into H2 for transportation fuel and H2-depleted syngas for electricity generation. CES plans to compress the CO2 produced during the electricity generation process to a supercritical state and inject it deep into the subsurface for geologic sequestration.

In February 2020, EPA received CES's UIC Class VI Pre-Construction permit application via the Geologic Sequestration Data Tool (GSDT) for a new injection well at the CES Mendota Plant in California. EPA determined that the application contains the information required by the GSDT.

Action: Under Task 1, Subtask 1.2 – Technical Review Analysis, review and provide an evaluation of CES's permit application. Note: if it is determined that additional material is needed from the applicant, Cadmus will be requested to

perform additional reviews under this TDM until the application is determined to meet all federal UIC technical requirements.

Deliverable: Provide a technical analysis report summarizing the results for the technical review of CES's permit application. The report should include an itemized list of additional information necessary to clarify, modify, or supplement the permit application material. Deliverable should be emailed in WORD to Kate Rao and Calvin Ho.

Estimated LOE: 180 hours

Schedule: Due 8 weeks from the date of the Kick-off Meeting.

Kick-off Call: Calvin will schedule a call with the Cadmus tech lead once the material is received to discuss the TDM.

Material to Review (available at the shared OneDrive Folder <CES Mendota UIC Permit Application>):

- Section 4 (Reviewing Pre-Construction Information) of the UIC Program Class VI Implementation Manual [see OneDrive Folder]
- Class VI Permit Application Narrative [see subfolder <ProjInfo>]
- Attachment A, Summary of Requirements Class VI Operating and Reporting Conditions [see subfolder <ProjInfo>]
- Attachment B, Area of Review and Corrective Action Plan and all files associated with the attachment [see subfolder <AoRModeling>]
- Attachment C, Testing and Monitoring Plan & Testing and Monitoring Spreadsheet [see subfolder <ProjPlan> & subfolder <PreOpTest>]
- Attachment D, Injection Well Plugging Plan [see subfolder <ProjPlan>]
- Attachment E, Post-Injection Site Care and Site Closure Plan [see subfolder <ProjPlan>]
- Attachment F, Emergency and Remedial Response Plan [see subfolder <ProjPlan>]
- Attachment G, Construction Details [see subfolder <PreOpTest>]
- Quality Assurance and Surveillance Plan [see subfolder <ProjPlan>]

Kate Rao

Groundwater Protection Section (WTR 4-2)

USEPA Region 9

75 Hawthorne Street, San Francisco, CA 94105

tel: (415) 972-3533 / fax: (415) 947-3549