

NPDES Permit Status for Contractor for CA Regional Water Boards (FY 16-17 and 17-18)

Region/Board	NPDES Permit Number	Facility Type	Order No.	Permittee	Facility Name	Status	Proposed Receipt	RB CTR Drawing	RPA Due to Regional Board	Draft Order (in this Region) Board	Assigned	Comments	RPA Task Order
1	CA0023027	Minor	R1-2009-0094	HCRID RL	SHELTER COVE POTW	Full	5/21/2015	11/4/2014	12/2/2014	12/30/2014	PG	In progress. RPA delivered 12/1/14. Tentative Draft delivered 1/6/15. Revised draft delivered 1/20/15.	TO-38
1	CA0023078	Major	R1-2009-0030	FORT BRAGG, CITY OF	FORT BRAGG WWTP	Full	6/18/2015	12/1/2014	1/2/2015	1/30/2015	PG	In progress. RPA delivered 1/6/15. Tentative Draft delivered 1/20/15. Revised draft delivered 2/4/15 and 3/16/15.	TO-38
1	CA0024449	Major	R1-2009-0033	EUREKA, CITY OF	EUREKA CITY ELK RIVER WWTP	Full	6/18/2015	12/1/2014	1/2/2015	1/30/2015	PG	In progress. RPA delivered 1/22/15. Ocean Plan RPA and SIP RPA (without MUN) delivered 5/6/15. Tentative draft delivered 7/17/2015.	TO-38
1	CA0022870	Minor	R1-2010-0020	MENDOCINO CITY CSD	MENDOCINO CITY CSD	Full	6/20/2015	1/31/2015	2/28/2015	3/28/2015	PG	In progress. RPA delivered 2/11/15. Tentative Draft delivered 3/27/15.	TO-38
1	CA0023060	Major	R1-2010-0017	WILLOTS, CITY OF	WILLOTS WWTF	Full	6/20/2015	1/31/2015	2/28/2015	3/28/2015	PG	In progress. RPA delivered 2/27/15. Tentative Draft delivered 4/2/15. Revised Tentative Draft delivered 5/15/15.	TO-38
1	CA0025135	Major	R1-2010-0034	CITY OF HEADSBURG	HEADSBURG CITY WWTP	Full	11/19/2015	5/4/2015	6/1/2015	6/29/2015	PG	In progress. RPA delivered 5/29/2015. Draft permit due date postponed. Tentative draft delivered 8/24/15. Revised Tentative draft delivered 1/7/16.	TO-38
1	CA0024040	Minor	R1-2010-0038	MENDO CO WWD #2 ANCHOR BAY	MENDOCINO CWWWD#2-ANCHOR BAY	Full	3/17/2016	8/28/2015	10/2/2015	10/30/2015	PG	In progress. RPA delivered 9/30/15. Tentative draft delivered 11/2/15. Revised Tentative Draft delivered 11/30/15.	TO-38
1	CA0024490	Major	2011-0008-DWQ	MCKINLEYVILLE CSD	MCKINLEYVILLE WWTP	Full	5/1/2016	12/14/2015	12/23/2015	1/13/2016	PG	In progress. RPA delivered 12/31/15. Tentative Draft delivered 1/29/16.	TO-01
1	CA0022730	Major	R1-2011-0004	FORTUNA, CITY OF	FORTUNA CITY WWTP	Full	5/1/2016	12/14/2015	12/23/2015	1/13/2016	PG	In progress. RPA delivered 12/23/15. Tentative Draft delivered 1/13/16.	TO-01
1	CA0022756	Major	R1-2011-0019	CRESCENT CITY	CRESCENT CITY WWTP	Full	6/1/2016	1/14/2016	2/5/2016	2/29/2016	PG	In progress. Due dates delayed due to request for monitoring data and revised ROWD. RPA delivered 2/8/16. Tentative draft permit delivered on 7/11/16.	TO-01
1	CA0023574	Minor	R1-2011-0001	COVELO CSD	COVELO POTW	Full	6/1/2016	1/14/2016	2/5/2016	2/29/2016	PG	In progress. Due dates delayed due to request for monitoring data. RPA delivered 3/9/16. Tentative Draft delivered 6/17/16.	TO-01
1	CA0022781	Minor	R1-2011-0046	REDWAY CSD	REDWAY POTW	Full	6/1/2016	3/15/2016	3/24/2016	9/6/2016	PG	RPA delivered 3/21/16. Tentative draft delivered on 9/7/16.	TO-01
1	CA0022748	Minor	R1-2011-0054	RIO DELL, CITY OF	RIO DELL CITY WWTF	Full	6/1/2016	3/15/2016	3/24/2016	9/30/2016	PG	In progress. Schedule delayed, ROWD not due until 6/3/16, awaiting CTR and T22 data, RPA delivered 9/22/16. Agreed with Cathy Goodwin to deliver draft by 10/7/16. Tentative Draft delivered 10/10/16.	TO-01
1	CA0023043	Minor	R1-2012-0012	FORESTVILLE WATER DISTRICT	FORESTVILLE WATER DISTRICT	Full	6/1/2016	3/15/2016	3/23/2016	11/4/2016	PG	Schedule delayed, ROWD not due until 6/1/16. In progress. RPA delivered on 9/26/16. Tentative Draft delivered 12/12/16.	TO-01
1	CA0023655	Minor	R1-2010-0019	SONOMA WEST HOLDINGS INC	Sonoma West Holdings Plant #2 Facility	Full	12/15/2016	4/25/2016	5/9/2016	10/7/2016	PG	Added via TD #3. In progress. RPA delivered 11/3/16. Tentative Draft delivered 11/3/16.	TO-01
1	CA0023639	Minor	R1-2012-0016	SONOMA COUNTY WATER AGENCY	SCWA GRATON CSD	Full	10/1/2016	5/15/2016	5/24/2016	10/14/2016	PG	Schedule delayed, ROWD not due until 8/1/16. RPA delayed further as the Discharger has not conducted CTR sampling. Tentative Draft delivered 12/23/16.	TO-01
2	CA0037950	Major	R2-2010-0074	NOVATO SANITARY DISTRICT	NOVATO AND IGNACIO STP	Full	7/1/2015	11/7/2014	12/3/2014	1/14/2015	PG	In progress. RPA delivered 11/21/14. Discharge review delivered on 12/8/14. Permit delivered on 1/7/2015.	TO-38
2	CA0038016	Minor	R2-2010-0105	ST HELENA, CITY OF	ST HELENA TREATMENT PLT	Full	11/1/2015	4/24/2015	5/15/2015	6/24/2015		Removed per Technical Directive 2	TO-38
2	CA0038733	Minor	R2-2010-0097	UNION SANITARY DISTRICT	UNION S.D. - ALVARADO WWTP-WWD	Full	8/31/2015	5/20/2015	6/17/2015	7/1/2015	PG	Due dates revised by RB. Kickoff call on 6/1/15. In progress. RPA and limits write up delivered on June 19, 2015. Draft permit delivered on July 2, 2015.	TO-38
2	CA0037966	Minor	R2-2010-0104	CALISTOGA, CITY OF	CALISTOGA DUNAWEALE WWTP	Full	11/1/2015	5/27/2015	6/17/2015	7/27/2015	PG	Dates Revised by RB. Kickoff call on 6/1/15. RPA and limits write up delivered on June 25, 2015. Draft permit delivered on 7/27/15.	TO-38
2	CA0030198	Minor	R2-2010-0082	EXPLORATORIUM	EXPLORATORIUM BAY WHCS	Full	2/10/2016	7/17/2015	8/7/2015	9/16/2015		RB requests support switched to Phillips 66 Refinery. Facility removed per Technical Directive 5 (10/19/15).	TO-38
2	CA0037770	Major	R2-2010-0114	MT VIEW SANITARY DIST	MT VIEW SANITARY DIST WWTF	Full	4/11/2016	8/12/2015	9/2/2015	10/14/2015	PG	Kickoff call occurred on 7/29. Due dates revised and updated in tracking sheet based on RB schedule. RPA and limits write-up delivered 9/2/15. Draft permit delivered on 10/14/15.	TO-38
2	CA0037810	Major	R2-2011-0003	PETALUMA, CITY OF	ELLIS CREEK WATER RECYCLING FACILITY	Full	5/11/2016	10/14/2015	11/4/2015	12/16/2015	PG	RB requests support switched to Napa Sanitation. Removed per Technical Directive 5 (10/19/15).	TO-38
2	CA0037575	Major	R2-2011-0007	NAPA SANITATION DISTRICT	NAPA SD WWTP (SOSCOL WATER RECYCLING FACILITY)	Full	5/11/2016	10/14/2015	11/19/2015	12/30/2015	PG	Approval for this permit was received on: 10/19/15. Due dates for RPA revised by RB to allow time for the analysis. Kickoff call occurred on 10/26/2015. RPA and limits write up delivered on 11/11/15. Due date revised by RB to 12/30/16 due to holiday schedule of staff. Draft permit delivered on 12/30/16.	TO-38
2	CA0005053	Major	R2-2011-0027	CONOCOPHILLIPS	PHILLIPS 66 SAN FRANCISCO REFINERY, RODEO	Full	6/8/2016	11/11/2015	12/4/2015	1/20/2016	PG	Kickoff call on 11/23/15. In process. Due date for RPA was provided feasibility by RB due to shortened time between kickoff call and due date. RPA and limits write up sent on 12/7/16. Draft Permit Delivered on 1/21/16.	TO-38
2	CA0005002	Major	R2-2011-0048	USS POSCO INDUSTRIES	USS POSCO Industries - NPDES/SUB15	Full	8/31/2016	2/19/2016	3/11/2016	4/20/2016	PG	Removed via TD #3 on 3/22/16.	TO-01
2	CA0038636	Minor	R2-2011-0058	EBRPO, USD, EBRGA	HAYWARD SHORELINE MARSH	Full	10/12/2016	2/19/2016	3/11/2016	4/20/2016	PG	Removed via TD #3 on 3/22/16.	TO-01
2	CA0037427	Minor	R2-2011-0016	MARIN COUNTY SANITARY DISTRICT #5	MARIN CSD 5 PARADISE COVE WWTP	Full	10/12/2016	2/19/2016	3/11/2016	4/20/2016	PG	In progress. Kickoff call on 2/19/16. RPA and limits write-up delivered on 3/18/16. Ammonia RPA revised on 3/21/16. Draft permit delivered on 4/20/16.	TO-01
2	CA0005134	Major	R2-2011-0049	CHEVRON USA INC.	RICHMOND REFINERY	Full	12/16/2016	5/27/2016	6/12/2016	7/22/2016	PG	Due dates revised by RB on 3/18/16. In progress. Storm water analysis provided on 5/24/16. RPA and limits write-up delivered on 6/10/16.	TO-01
2	CA0038768	Major	R2-2011-0046	AMERICAN CANYON, CITY OF	AMERICAN CANYON WWTP	Full	12/14/2016	5/27/2016	7/8/2016	8/17/2016	PG	Due dates revised by RB on 3/18/16 and 5/16/16. Kickoff call occurred on 5/27/16. RB provided additional 2 days for final review of ammonia receiving water data. Permit delivered on 8/19/16.	TO-01
2	CA0912002	General	R2-2012-0002	Groundwater Fuels & VOCs	Groundwater Fuels & VOCs	Full	2/8/2017	6/10/2016	7/1/2016	8/10/2016	PG	Added via TD #3. Kickoff call on 6/10/16. In progress. Large amounts of data to process has delayed RPA/Limits (~70 facilities, all POT). RPA and limits delivered on 9/8. RB response provided on 9/26. Revised RPA and limits provided on 9/28. Permit delivered on 10/5. Assisted RB with formatting on final draft after RB revisions impacted overall template styles, sent draft on 12/30/16.	TO-01
2	CA0038776	Major	R2-2012-0002	City of Pacific	Calera Creek Water Recycling	Full	2/8/2017	7/15/2016	9/2/2016	10/12/2016	PG	Added via TD #3. Due dates changed by RB. Kickoff call on 7/15/16. In progress. ROWD not provided until 9/2/16. CTR data has not been provided by discharger as of 9/6/16. RPA and limited delivered on 9/21/16.	TO-01
3	CA0049964	Major	R3-2010-0009	SOUTH COUNTY REGIONAL WW AUTH	GILROY-MORGAN HILL MUNICIPAL WW FAC	Full		3/15/2015		5/15/2015	PG	Kickoff call on 3/17/15. In process. RPA/Limits write up delivered on 4/15/15. Permit delivered on 5/18/15. Revised permit to correct a formatting issue was delivered on 5/18/15.	TO-38

3	CADD0601	Minor	R3-2010-0004	GALLO CATTLE COMPANY	JOSEPH GALLO FARMS FEED LOT	Full		4/15/2015		4/15/2015	PG	Applicable review completed on 2/25/15. Permit is as far as can be done at this point, waiting on revised NMP from Discharger. RB has requested new NMP. NMP received on 11/13/15, reviewed and found incomplete on 11/24/15. Made request for revised NMP from discharger.	TO-38
3	CADD8160	Major	R3-2010-0012	GOLETA SANITATION DISTRICT	GOLETA WWTP	Full		8/15/2015		10/15/2015	PG	Kickoff call scheduled for 8/5/15. Permit delivered on 10/15/2015. As of 11/5/15, the Discharger has requested a flow increase. Additional support may be necessary to review an antidegradation analysis and adjust flow limitations within the permit.	TO-38
3	CADD47791	Minor	R3-2010-0039	OLIVE SPRINGS QUARRY, INC	OLIVE SPRINGS QUARRY	Full		9/15/2015		11/15/2015		Permit in progress. Permit in QA. Permit delivered on 11/13/15.	TO-38
3	CADD48143	Major	R3-2010-0011	SANTA BARBARA, CITY OF	EL ESTERO WWTP	Full				7/25/2016		Update (1/22/15): Postponed by RB until late 2017. Removed per Technical Directive 4 and reinstated per Technical Directive 5a (10/22/15). In progress. Have started gathering data for RPA and have ROWD (as of 3/31/2016). Delivered 8/31/16.	TO-38
3	CADD48194	Major	R3-2010-0043	SANTA CRUZ, CITY OF	SANTA CRUZ WWTP	Full		10/15/2015		7/25/2016		RB3 has indicated that there are at least three other permits (Moss Landing Power Plant, Paso Robles WWTP, and Carpinteria) that are higher priority. The due date for this permit will be pushed back upon request of the Regional Board. As of 3/31/2016, have started drafting permit. Have requested missing data from Discharger; working with RB to get the data. Conference call scheduled for 7/6/16 to resolve data issues. Data provided by discharger on 7/12, additional data verification provided on 7/19. Delivered on 8/31/16.	TO-38
3	CADD48682	Minor	R3-2010-0008	RMC PACIFIC MATERIALS INC (CEMENT)	RMC LONESTAR SANTA CRUZ CEMENT	Full						Update (1/22/15): Permit to be rescinded, facility shut down. RB has indicated that this will be removed from TO38. Removed per Technical Directive 4.	TO-38
3	CADD48941	Minor	R3-2011-0007	HERITAGE RANCH CSO	HERITAGE RANCH WWTP	Full				6/26/2015	PG	Due date for this permit has not yet been finalized for this permit. Expected due date is in July 2016. As of 3/31/2016, RB working with us to get data. Have started drafting permit. Permit complete and QA'd. Ready for delivery, will deliver in Nov with all remaining RB3 permits.	TO-01
3	CADD00274	Minor	R3-2010-0025	GRANITE ROCK COMPANY, INC.	GRANITE ROCK ARTHUR WILSON QUARRY	Full		9/1/2015		12/1/2015	PG	Permit in progress. Incomplete effluent data in CIWDs, awaiting actual discharge data. ROWD incomplete, request for information pending with Discharger. Discharger also states that they will be requesting dilution. Permit finalized, awaiting QA. Moving forward without dilution. No delivery expected. Ready for delivery. Permit delivered on 12/30/16.	TO-01
3	CADD47364	Major	R3-2011-0003	CARPINTERIA SD	CARPINTERIA SD WWTP	Full				5/15/2016	PG	Due date for this permit has not yet been finalized. Expected due date is in May 2016. Ready for QA. Ready for delivery. Permit delivered on 12/30/16.	TO-01
3	CADD06254	Major	R3-2000-0041	DUKE ENERGY MOSS LANDING LLC	MOSS LANDING POWER PLANT - NPDES	Full				9/23/2016	PG	Finalized due date has not yet be established for this permit, but RB3 has indicated that this is the top priority permit for TO 01. Expected due date will be in January 2016.  As of 3/31/2016, permit in progress. Permit development on hold, expect will be replaced for an RB7 permit as requested by the State. Permit removed via TOR4 on 7/5/16.	TO-01
3	CADD47953	Major	R3-2011-0002	EL PASO DE ROBLES, CITY OF	PASO ROBLES WWTP	Full				9/23/2016	PG	Due date for this permit has not yet been finalized. RB3 has indicated that this is the second priority for them (after Moss Landing Power Plant). Expected due date is in late February 2016.  As of 3/31/2016, permit in progress. RB working with us, received ROWD on 3/30/2016. Permit complete, ready for QA. Ready for delivery. Permit delivered on 12/30/16.	TO-01
3	CADD48267	Minor	R3-2011-0008	CA STATE PARKS	BIG BASIN REDWOODS SP WWTP	Full		9/1/2016		10/25/2016	PG	As of 3/31/2016, have started drafting permit. RB working with us to get data and materials. Permit complete, ready for QA. ROWD not yet provided, will need to write draft once ROWD is submitted. Permit delivered on 12/30/16 (ROWD never received).	TO-01
4	CADD64068	Minor	R6-2009-0103	LINCOLN AVENUE WATER CO.	SOUTH COULTER WATER TREATMENT	Full				11/24/2014	PG	Delivery date moved up from original date, then pushed back to 12/11/2014 to unforeseen RPA data. Delivered Draft Tentative Order and Package Materials 12/9/2014.	TO-38
4	CADD00442	Minor	R6-2009-0126	BP WEST COAST PRODUCTS LLC	LONG BEACH MARINE TERMINAL 2	Full				12/16/2014	PG	In Progress. Draft order delivered 12/16/14. Package Materials Delivered 12/26/14.	TO-38
4	CADD64611	Major		PHILLIPS 66	LOS ANGELES REFINERY	Full	3/10/2016			1/6/2015	PG	Added per Technical Directive 5 (10/19/15). Facility replaces Westfield Building facility. Delivery delayed awaiting site visit to be conducted by Regional Water Board. Delivered Pre-Draft Tentative Order on 03/01/2016.	TO-38
4	CADD03689	Major	R6-2009-0125	EXXONMOBIL OIL CORPORATION	SOUTHWESTERN TERMINAL AREA I	Full				1/9/2015	TT	Delivered Draft Tentative Order and Package Materials on 2/6/15.	TO-38
4	CADD01171	Minor	R6-2009-0112	LONG BEACH GENERATION LLC	LONG BEACH GENERATION STATION	Full				1/15/2015	PG	Delivered RPA on 12/10/14. Draft Tentative Order Delivered on 1/15/15. Delivered Package Materials on 2/9/15.	TO-38
4	CADD05464	Major	R6-2010-0087-R	OWENS-BROCKWAY GLASS CONTAINER	GLASS CONTAINER DIV, VERNON	Full				1/30/2015	TT	Delivery Date postponed due to Discharger changing the ROWD. Delivered Draft TO on 4/1/15.	TO-38
4	CADD00361	Major	R6-2003-0101	LOS ANGELES, CITY OF	HARBOR GENERATING STATION	Full				3/9/2015	PG	Delayed due to further evaluation of dilution and 301(g) variance. (Anticipated delivery date of 4/17/2015 was rescheduled. Directed by Board staff to deliver on receipt of direction regarding variance/chlorine limits.)  Draft permit delivered 6/5/2015.	TO-38
4	CADD09846	Minor	R6-2010-0019	CONOCO PHILLIPS COMPANY	LOS ANGELES LUB. PLANT	Full				3/30/2015	PG	Delivered Draft Tentative Order 3/3/15. Delivered Package Materials on 3/6/15.	TO-38
4	CADD059188	Major	R6-2010-0089-A01	CALIF DEPT OF WATER RESOURCES	WILLIAM E. WARNE POWER PLANT	Full				4/13/2015	PG	Delay while waiting for final approval of dilution study. Final approval received 10/26/15. Delivery delayed pending decisions on permit issues from Regional Water Board. Delivered Draft Order on 1/16/16. Delivered Package Materials on 1/16/16.	TO-38
4	CADD64165	Minor	R6-2010-0018	VOPAK TERMINAL LONG BEACH INC	VOPAK TERMINAL LONG BEACH INC	Full				4/20/2015	PG	Delayed past original delivery date to await Discharger providing information on new discharge component. Draft Tentative Order and Package Materials Delivered on 3/9/2015.	TO-38
4	CADD03091	Minor	R6-2010-0180	AMBASSADOR TOWERS	STERLING AMBASSADOR TOWERS	Full	9/10/2015	4/1/2015	5/10/2015	6/1/2015	PG	Delivered Draft Tentative Order on 6/4/15. Delivered package materials on 7/5/2015.	TO-38

4		CA0003778	Major	86-2010-0179	TESORO REFINING AND MARKETING COMPANY, LLC	TESORO LOS ANGELES REFINERY	Full	9/10/2015	4/1/2015	5/10/2015	6/1/2015	PG	Delay to await receipt of production information from Discharger. Production information due 9/25/15. Not received as of 03/02/2016. RB send letter requesting remaining information by 6/20/16. Data received on 6/15, in discussions with RB staff on necessary revisions. Delivered on 8/20/16.	TO-38
4		CA0064297	Minor	86-2010-0185	CITY OF REDONDO BEACH	SEASIDE LAGOON	Full	9/1/2015		6/1/2015	7/1/2015	PG	Delayed to wait for QC data from the Discharger. Delivered RPA on 7/9/15. Delivered Draft Tentative Order 8/19/15. Delivered Package Materials 8/20/15.	TO-38
4		CA0057746	Minor	86-2009-0097	METROPOLITAN STEVEDORE CO.	METROPOLITAN STEVEDORE CO.	Full						Removed per Technical Directive 2	TO-38
4		CA0064599	Minor	86-2009-0096	TELAIR INTERNATIONAL, INC.	TELAIR NEWBURY PARK	Full						Removed per Technical Directive 2	TO-38
4		CA0056928	Minor	86-2009-0104	NORWALK INDUSTRIES CO.	ECOLGY AUTO WRECKING	Full						Removed per Technical Directive 2	TO-38
4		CA0059561	Minor	86-2009-0102	BP WEST COAST PRODUCTS LLC	EAST HYNES FACILITY	Full					PG	Removed per Technical Directive 2	TO-38
4		CA0053287	Minor	86-2010-0178	1801 AVENUE OF THE STARS LP	WESTFIELD BUILDING	Full	9/1/2015				PG	Delay anticipated to await information on Discharger as to future construction. Contractor support was suspended/facility no longer requires permit.	TO-38
4		CA0060577	Minor	86-2010-0197	COVINA IRRIGATING CO	TREATMENT PLANT #1	Full				2/1/2016	PG	Delivered Draft Tentative Order 2/1/16. Delivered Package Mats on 02/17/2016.	TO-01
4		CA0003352	Major	86-2011-0029	SIX FLAGS MAGIC MOUNTAIN, INC.	SIX FLAGS MAGIC MOUNTAIN, VALENCIA	Full				2/1/2016	PG	Delivery delayed awaiting missing monitoring report. Delivered Draft TO on 3/21/2016. Delivered Package Materials on 3/31/2016.	TO-01
4		CA0058343	Minor	86-2011-0037	BP WEST COAST PRODUCTS LLC	TESORO HATHAWAY STORAGE AND RACK	Full				2/1/2016	PG	Delivery delayed pending determination of applicability of new trash regulations. Delivered Draft T.O. 2/3/16. Delivered Package Materials on 02/29/2016.	TO-01
4		CA0053392	Minor	86-2011-0051	ROYAL CATERING COMPANY	ROYAL CATERING, EL MONTE	Full				2/1/2016	PG	In Progress. Delivery delayed pending determination of applicability of new trash regulations. Delivered Draft TO on 2/18/16. Delivered Package Materials on 02/28/16.	TO-01
4		CA0056065	Minor	86-2011-0050	PARAMOUNT PETROLEUM CORP	PARAMOUNT PETROLEUM REFINERY	Full				2/1/2016	PG	In Progress. Delivery delayed pending determination of applicability of new trash regulation and discussion of other issues with Regional Water Board staff. Delivered Draft Tentative Order on 03/07/2016. Delivered Package Materials on 3/18/16.	TO-01
4		CA0003557	Minor	86-2011-0097	EQUILON ENTERPRISES, LLC	MORMON ISLAND MARINE TERMINAL	Full				3/27/2016	PG	Stopped work on. Facility requested termination of permit. Removed via TD#3.	TO-01
4		CA0056863	Minor	86-2011-0100	KINDER MORGAN LIQUIDS TERMINAL	CARSON TERMINAL	Full				3/27/2016	PG	Delivered Draft Tentative Order on 3/28/16. Delivered Package Materials on 4/1/16.	TO-01
4		CA0063509	Minor	86-2011-0095	SANTA FE PACIFIC PIPELINE, LP	NORWALK PUMP STATION	Full				3/27/2016	PG	Regional Water Board staff agreed to delay in delivery in order to address revisions to a previously delivered Draft permit. Delivered Draft Tentative Order on 3/30/16. Delivered Package Materials on 3/31/16.	TO-01
4		CA0059293	Minor	86-2011-0152	CHEVRON USA INC	CHEVRON VAN NUYS TERMINAL	Full		4/12/2016		7/5/2016	PG	Added via TD#3. In progress. Delivery dates delayed to accommodate RB priorities. Anticipated delivery date is 7/11/2016. Delivered 7/11/16. Delivered Package Materials 7/27/16.	TO-01
4		CA0002020	Minor	86-2011-0190	TESORO REFINING & MARKETING	TESORO SULFUR RECOVERY PLANT	Full				8/7/2016	Consultant	ROWD received by RWB on 5/18/16. Delivery date rescheduled to 8/7/16 adjust to RWB priorities addressing other permits. Delivered Draft TO 8/7/16. Delivered Package Materials 8/30/16.	TO-01
4		CA0061191	Minor	86-2011-0165	SOUTHERN CALIFORNIA EDISON	PEBBLY BEACH DESAL PLANT	Full				7/21/2016	PG	Upon agreement with Regional Water Board delayed delivery date by one month. Delayed to discuss designation amendments with State Water Board. Delivered Draft TO on 08/19/16. Delivered Package Materials on 9/1/16.	TO-01
SR		CA0080357	Minor	85-2008-0090	SIERRA PACIFIC INDUSTRIES	SIERRA PACIFIC/QUINCY DIVISION	Full	6/1/2015			11/17/2014	PG	In progress. Draft Order to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. RPA and Initial Charter/Issue Paper delivered 12/2/14. Preliminary Draft delivered 3/4/15. Tentative Order materials delivered 3/23/15. Due to minor nature of comments on Preliminary Draft, a Tentative Order was not required.	TO-38
SR		CA0084140	Minor	85-2008-0120	STIMPEL-WIEBELHAUS ASSOCIATES, INC	SWA AT MOUNTAIN GATE QUARRY	Full					PG	To be rescheduled. RB to request support for another facility. Removed per Technical Directive 1.	TO-38
SR		CA0004391	Minor	85-2009-0015	COLLINS PINE COMPANY	CHESTER SAWMILL	Full	6/4/2015			11/17/2014	PG	In progress. Draft Order to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. RPA and Initial Charter/Issue Paper delivered 12/5/14. Board requested that remaining support be transferred to another facility. Remaining support halted per Technical Directive 4.	TO-38
SR		CA0081957	Minor	85-2009-0044	WHEELABRATOR SHASTA ENERGY CO	WHEELABRATOR SHASTA ENERGY CO	Full	6/4/2015			11/17/2014	PG	In progress. Draft Order to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. RPA and Initial Charter/Issue Paper delivered 12/7/14. Preliminary Draft delivered 3/13/15. Due to minor nature of comments on Preliminary Draft, a Tentative Order was not required.	TO-38
SR		CA0003981	Minor	85-2007-0145	SIERRA PACIFIC INDUSTRIES	SIERRA PACIFIC INDUSTRIES, BURNEY DIV	Full	2/1/2015			10/6/2014	PG	Draft Order to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. Initial Charter/Issue Paper delivered 10/9/14. Preliminary Draft delivered 3/6/15. Due to minor nature of comments on Preliminary Draft, a Tentative Order was not required.	TO-38
SR		CA0004595	Major	85-2010-0080	CORNING, CITY OF	CORNING WWTP		6/1/2016	9/30/2015	11/6/2015		PG	RPA support only. Added per Technical Directive 4. In progress. RPA and Initial Charter/Issue Paper delivered 11/6/15.	TO-38
SR		CA0081400	Minor	85-2010-0034	SIERRA PACIFIC INDUSTRIES	SIERRA PACIFIC INDUSTRIES SHASTA LAKE DIVISION	Full	6/23/2016	12/11/2015	12/25/2015	1/25/2016	PG	RPA and Initial Charter/Issue Paper delivered 12/9/15. Revised RPA and Charter/Issue Paper delivered 12/31/15. Preliminary Draft delivered 1/21/16. Due to minor nature of comments, Tentative Order was not required.	TO-01
SR		CA0078981	Major	85-2010-0032	QUINCY CSD	QUINCY WWTP & COLLECTION SYSTEM	Full	6/23/2016	11/6/2015	12/25/2015		PG	In progress. Preliminary Draft to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. RPA and Initial Charter/Issue Paper delivered 12/22/15. Preliminary Draft delivered 3/28/16. Tentative cover letter and NOPH delivered on 4/13/16.	TO-01
SR		CA0004421	Major	85-2011-0036	PACTIV CORP	Pactiv Molded Pulp Mill	Full	12/1/2016		6/10/2016		PG	Added via TD #3. Preliminary Draft to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. RPA and Initial Charter/Issue Paper delivered 6/21/16. Preliminary Draft delivered 10/24/16.	TO-01
SS		CA0081558	Major	85-2009-0095	MANTECA, CITY OF	MANTECA STP	Full	2/1/2015			10/15/2014	PG	RPA not necessary. Preliminary Draft delivered 10/24/14. Tentative Order delivered 12/9/14.	TO-38
SS		CA0078948	Major	85-2010-0002	TURLOCK, CITY OF	TURLOCK WWTP	Full	2/1/2015			10/15/2014	PG	RPA not necessary. Preliminary Draft delivered 10/16/14. Tentative Order delivered 11/20/14.	TO-38

55		CAD079111	Major	RS-2010-0004	SACRAMENTO, CITY OF	COMBINED WASTEWATER CONTROL SY	Full	3/1/2015				12/1/2014	PG	In progress. RPA not necessary. Preliminary Draft delivered 1/20/15. Tentative Order materials delivered 3/30/15. Due to minor nature of comments on Preliminary Draft, a Tentative Order was not required.	TO-38
55		New	Major	New	Cities of Modesto and Turlock	North Valley Regional Recycled Water Program	Full	2/1/2016				10/16/2015	PG	Added per Technical Directive 4. In progress. Preliminary Draft delivered 10/28/15. Tentative Order materials delivered 11/13/15. Due to minor nature of comments on Preliminary Draft, a tentative Order was not required.	TO-38
55		CAD081621	Minor	RS-2009-0034	DONNER SUMMIT PUBLIC UTILITY	DONNER SUMMIT WWTF	Full	6/1/2015			11/17/2014		PG	In progress. Draft Order to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. RPA and Initial Charter/Issue Paper delivered 11/20/14. Preliminary Draft delivered 3/9/15. Due to minor nature of comments on Preliminary Draft, a Tentative Order was not required.	TO-38
55		CAD079898	Major	RS-2009-0067	GRASS VALLEY, CITY OF	GRASS VALLEY STP	Full	10/1/2015					PG	In progress. RPA and Initial Charter/Issue Paper delivered 4/23/15. Preliminary Draft delivered 8/27/15. Tentative Order delivered 10/6/15.	TO-38
55		CAD084697	Minor	RS-2010-0005	UNITED AUBURN INDIAN COMMUNITY	THUNDER VALLEY CASINO	Full	6/1/2015			11/17/2014		PG	In progress. Draft Order to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. RPA and Initial Charter/Issue Paper delivered 11/6/14. Preliminary Draft delivered 2/6/15. Tentative Order delivered 3/10/15.	TO-38
55		CAD093771	Major	RS-2010-0081	RIO VISTA CITY, NORTHWEST WWTP	NORTHWEST WASTEWATER TREATMENT FACILITY	Full	8/1/2015					PG	In progress. RPA and Charter/Issue Paper delivered 3/29/15. Preliminary draft delivered 7/3/2015. Tentative Order materials delivered 7/29/15. Due to minor nature of comments on Preliminary Draft, a Tentative Order was not required.	TO-38
55		CAD077682	Major	RS-2010-0114	SACRAMENTO REGIONAL COUNTY SD	SACRAMENTO REGIONAL WWTP	Full	2/18/2016	11/6/2015			11/20/2015	PG	In progress. RPA completed by RB staff. Preliminary Draft delivered 11/23/15. Tentative Cover Letter and NOPH delivered 1/29/16.	TO-01
55		CAD084255	Minor	RS-2011-0055	LINCOLN CENTER ENV REM TRUST	LINCOLN VILLAGE CENTER GWT SYSTEM	Full	2/18/2016	11/5/2015			11/30/2015	PG	In progress. RPA completed by RB staff. Preliminary Draft delivered 12/3/15. Tentative Order delivered 12/28/15.	TO-01
55		CAD077844	Minor	RS-2009-0093	PORTOLA, CITY OF	PORTOLA WWTP	Full						PG	Removed per 3/23/16 Technical Directive 3.	TO-01
55		CAG995002	General	RS-2013-0073	LIMITED THRT FM CLINUP SITES		Full	4/21/2016	10/23/2015				PG	In progress. RPA unnecessary for General Order. Preliminary Draft to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. Preliminary Draft delivered 2/10/16.	TO-01
55		CAD085146	Minor	RS-2011-0053	BEAR VALLEY WATER DISTRICT	BEAR VALLEY WWTP	Full	6/23/2016	12/11/2015				PG	RPA unnecessary because no discharges during permit term. Preliminary Draft to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. Prelim Draft Permit delivered on 4/8/16. Tentative cover letter and NOPH delivered on 4/21/16.	TO-01
55		New	General	New General Permit	POTW End of Pipe General Permit	POTW End of Pipe General Permit	Full	4/21/2016	11/4/2015				PG	In progress. RPA unnecessary for General Order. Preliminary Draft to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. Prelim Draft Permit delivered on 5/2/16.	TO-01
55		CAD081574	Minor	RS-2011-0086	River Highlands CSD/Yuba County	Hammonden Gold Village WWTP	Full	2/1/2017			8/21/2016		PG	In progress. Preliminary Draft to be delivered within 3 weeks of receiving final Charter/Issue Paper direction. RPA and Initial Charter/Issue Paper delivered 7/22/16. Preliminary Draft delivered 10/20/16.	TO-01
6T		CAG916001	General	RS-2010-0024	TREATED GROUNDWATER		Full	2/1/2016				7/6/2015	PG	In progress. Kick-off meeting held 4/9/15. Preliminary draft delivered 8/5/12. Tentative draft delivered 11/2/15.	TO-38
6V		CAD102814	Minor	RS-2011-0081	CA DEPT OF FISH & GAME	MOJAVE RIVER FISH HATCH NPDES	Full	11/9/2016	11/16/2015	3/4/2016		5/13/2016	PG	In progress. Draft permit to be delivered within 1 month of receiving ROWD (due 4/15/16). RPA delayed while awaiting missing data from Discharger. RPA delivered 4/1/16. Draft delayed while awaiting additional information from Discharger. Draft permit delivered 8/31/16.	TO-01
7		CAG917001	General	RS-2009-0400	TREATED GROUNDWATER FROM VOC		Full	5/21/2015	11/2/2015			3/2/2015	Tt	In progress. Delivered draft permit on 7/16/15.	TO-38
7		CAD104523	Major	RS-2010-0022	BRAWLEY, CITY OF	BRAWLEY WWTP	Full	6/15/2015	11/2/2015	1/12/2015		3/2/2015	Tt	In progress. delivered initial draft 4/18/15; delivered final draft 5/26/15	TO-38
7		CAD104677	Major	RS-2010-0019	VALLEY SD	VALLEY SD WWTP	Full	6/18/2015	11/2/2015	1/12/2015		3/2/2015	Tt	In progress; delivered initial draft 3/8/15; delivered final draft 3/20/15	TO-38
7		CAD104493	Major	RS-2010-0021	COACHELLA SD	COACHELLA SD WWTP	Full	6/18/2015	11/2/2015	1/12/2015		3/2/2015	Tt	In progress; delivered initial draft 3/2/15; delivered final draft 4/15/15	TO-38
7		CAD105015	Major	RS-2010-0018	CALIPATRIA, CITY OF	CALIPATRIA WWTP	Full	6/18/2015	11/2/2015	1/12/2015		3/2/2015	Tt	In progress; delivered initial draft 4/17/15; delivered final draft 5/12/15	TO-38
7		CA7000004	Minor	RS-2010-0023	IMPERIAL ID	IMPERIAL ID GRASS CARP HATCHERY	Full		11/10/2015	12/14/2015		1/4/2016	PG	Board staff have tentatively proposed the March Board meeting for adoption.  RPA delivered 12/14/2015. Draft Permit delivered 12/29/2015. Site visit conducted on 1/6/2016. Site visit memorandum delivered on 2/26/16.	TO-01
7		CAD104906	Minor	RS-2011-0021	US NAVY	US NAVY NAVAL AIR FACILITY WWTP	Full			1/4/2016		1/25/2016	PG	Board staff have tentatively proposed to bring the permit to the March Board meeting.  Kick-off call conducted 12/8/15. RPA delivered 12/26/15. Site visit 1/6/2016 Draft permit and package materials delivered 1/25/16. Site visit memorandum delivered 2/26/16.	TO-01
7		CAD104361	Minor	RS-2011-0020	HOLTVILLE CITY	HOLTVILLE CITY WWTP	Full			2/8/2016		3/14/2016	PG	Site visit conducted on 3/5/2016. Board staff have tentatively proposed bringing the permit to the May Board meeting.  RPA delivered on 2/8/16. Site visit memorandum delivered on 2/26/16. Draft preliminary permit delivered on 3/15/16.	TO-01
7		CAD104370	Major	RS-2011-0019	HEBER PUD	HEBER PUD WWTP	Full			3/21/2016		4/22/2016	PG	Site visit conducted on 1/5/2016. Adoption tentatively scheduled for the June Board meeting. Board staff requested that PG deliver the draft permit early on 4/15/16, and PG has agreed to this request.  Site visit memorandum delivered on 2/26/16. RPA was delivered on 3/21/16. Draft permit delivered on 4/25/16	TO-01
7		CAG105066	Minor	RS-2005-0078	Imperial Valley Resource Recovery		Full						PG	Removed from TODL as per Technical Directive No. 3.	TO-01
7		NEW	NEW	NEW	KENT SEATECH CORP	KENT SEATECH FISH FARM	Full	11/17/2016	7/15/2016					Added via TDEC on 7/5/16. Kickoff on 7/8/16. RB moved up delivery to 8/1/16. Draft permit delivered on 8/1/16. Admin package delivered on 8/8/16.	TO-01
9		CAG108944	Major	RS-2003-0394	ESCONDIDO, CITY OF	HARRP DISCH TO ESCONDIDO CREEK	Full	5/1/2015	10/14/2014			11/17/2014	PG	Kickoff call on 10/14/14. In progress. Draft permit and draft TSO delivered on 11/17/14 and 11/20/14, respectively.	TO-38



9		CA0108073 & CA0108181	Major	RP-2005-0005 & RP-2005-0006	SOUTHERN CALIFORNIA EDISON	SONGS UNIT 2 & SONGS UNIT 3	Full	9/1/2015	2/9/2015		3/15/2015	PG	In accordance with Technical Directive 4, permit support moved to TO-38, being reduced to SONGS Unit 2 only, new schedule established on 1/5/15 with final permit delivery on 5/14/15. Received call on 2/4/15 from Board requesting revised schedule, with permit delivery on 3/16/15. As of 3/4/15, complete effluent data has not been provided. Regional Water Board is aware of delay in receiving data. Permit is in process. Permit delivered 4/22/15.	TO-38
9		CA0107409	Major	RP-2009-0001	CITY OF SAN DIEGO	POINT LOMA WWTP & OCEAN OUTFALL	Full	3/10/2016	7/16/2015		11/19/2015	PG	Application review in progress. Due dates have not yet been defined. Schedule to be finalized during scouff call on July 16, 2015. Due date established for 11/1/15. Due date revised to 11/19/15 to be consistent with RB. Draft delivered on 11/19/15. Response to RB comments on 12/31/15.	TO-38
9		CA0679001	General	RP-2010-0003	HYDROSTATIC TEST WATERS #809		Full					PG	Removed per Technical Directive 1	TO-38
9		New		New	CITY OF SAN DIEGO	NORTH CITY WRP	Full	8/10/2016			2/8/2016	PG	Due dates revised by RB on 12/21/2015. In progress. Delivered on 2/9/16.	TO-01
9		CA0109134	Major	RP-2009-0099	GENERAL DYNAMICS NATIONAL STEEL & SHIPBUILDING	NATIONAL STEEL & SHIPBUILDING CO (NASSCO)	Full		2/8/2016		4/4/2016	PG	Permit delivered on 3/11/2016.	TO-01
9		CA0108952	Minor	RP-2010-0012	SWEETWATER AUTHORITY	SWEETWATER AUTHORITY GROUNDWATER DEMIN	Full		7/5/2016		8/1/2016	PG	Due dates to be revised by RB. In progress. Delay while going over new salinity data for receiving water. In QA process.	TO-01
9		CA0107999	Major	RP-2010-0087	SAN ELIJO JOINT POWERS AUTH	SAN ELIJO WATER RECLAMATION AUTHORITY	Full		7/14/2016		9/1/2016	PG	Due dates to be revised by RB. In progress. Draft delivered 11/21/16.	TO-01
9		CA0107981	Major	RP-2010-0086	ESCONDIDO, CITY OF	HARPER DISCH TO SAN ELIJO OCEAN OUTFALL	Full		7/14/2016		10/1/2016	PG	Due dates to be revised by RB. In progress. Draft delivered 11/21/16.	TO-01
9		CA0107433	Major	RP-2011-0016	OCEANSIDE, CITY OF	SAN LUIS REY WRF	Full		7/14/2016		11/1/2016	PG	Due dates to be revised by RB. Ready for delivery. Permit delivered on 12/9/16.	TO-01
9		CA0109223	Major		POSEIDON RESOURCES CORPORATION	CARLSBAD DESALINATION PLANT	Full	3/11/2015				PG	Added per Technical Directive 2. In progress. Status update provided on 12/30/16. Expect support will continue under TO-07.	TO-01
	1	CA0022977	Major	RI-2012-0048	Coverdale, City of	Coverdale STP	Full	8/1/2017	2/3/2017	2/17/2017	3/17/2017	PG	Group I: RPA delivered 2/22/17. Tentative Draft delivered 4/7/17.	TO-07
	1	CA0024571	Minor	RI-2012-0027	Fairhaven Power Company	DG Fairhaven Power	Full	6/1/2017	12/4/2016	12/18/2016	1/15/2017	PG	Group I: RPA delivered 12/16/16. Tentative Draft delivered 1/18/17.	TO-07
	1	CA0006017	Minor	RI-2012-0065	Scots, Town of	Scots Town Power Plant	Full	12/1/2017	5/8/2017	5/22/2017	7/3/2017	PG	Group I: RPA in process. Requesting additional data. Tentative Draft delivered 11/9/17.	TO-07
	1	CA0022888	Major	RI-2012-0068	Ukiah, City of	Ukiah WWTP	Full	8/1/2017	2/3/2017	2/17/2017	3/17/2017	PG	Group I: RPA delivered 2/16/17. Awaiting revised ROW/D, due 4/15/17. Tentative Draft delivered 5/16/17.	TO-07
	1	CA0022713	Major	RI-2012-0031	Arcata, City of	Arcata WWTF	Full	10/1/2017	4/5/2017	4/19/2017	5/17/2017	PG	Group I: RPA delivered 4/26/17. Awaiting additional data and information on planned changes and beneficial uses. Agreed with RB staff to delay draft until this info is provided.	TO-07
	2	CA0912004	General	RI-2012-0060	Extracted Groundwater General Permit	Extracted Groundwater General Permit	Full	8/9/2017	12/9/2016	1/6/2017	2/15/2017	PG	Group III: Kickoff call scheduled for 12/9/16. Delivered draft on 2/15/17.	TO-07
	2	CA0037699	Major	RI-2012-0017	Vallejo San and Flood Cont	Vallejo SFCD WWTP		7/12/2017	12/1/2016	1/19/2017	2/22/2017	PG	Group I: RPA delivered on 1/19/17. Draft delivered 2/22/17.	TO-07
	2	CA0038598	Major	RI-2012-0061	Sewer Authority Mid-Coastside	Sewer Authority Mid-Coastside Wastewater Treatment Plant	Full	9/13/2017	2/24/2017	5/5/2017	6/14/2017	PG	Group I: In progress. Kickoff call on 3/20/17. In progress. RPA delivered on 5/18/17. Permit delivered on 6/18/17.	TO-07
	2	CA0037826	Major	RI-2012-0027	Rodeo Sanitary District	Rodeo Sanitary District WWTP	Full	7/12/2017	12/21/2016	1/13/2017	2/22/2017	PG	Group I: RPA delivered on 1/13/17. Draft delivered 2/22/17.	TO-07
	2	CA0032012	General	RI-2012-0050	Dry Dock General Permit	Dry Dock General Permit	Full	7/12/2017	10/14/2016	11/4/2016	12/16/2016	PG	Group II: Kickoff on Oct 14, discussion on RPA and limits held on 10/28. Permit delivered on 12/16/16.	TO-07
	3	CA0048664	Major	RP-2014-0013	MWRPCA	Monterey Regional Water Pollution Control Agency	Full					PG	Group II: No ROW/D available at this time. In progress. Scheduled open TO-07 on 5/19/17 for side.	TO-07
	3	CA0048003	Major	RI-2009-0046	South San Luis Obispo County Sanitation District	South San Luis Obispo	Full	8/1/2018				PG	Via TO-04. In progress. Ready for QA.	TO-07
	3	CA0048127	Major	RI-2011-0211	Lompoc, City of	Lompoc Regional WRP	Full					PG	Group I: In progress. Ready for QA.	TO-07
	3	CA0006254	Major	RI-2000-0041	Dynenergy Moss Landing LLC	Moss Landing Power Plant	Full					PG	Group III: In progress. QA is ready for delivery.	TO-07
	4	CA0059013	Minor	RI-2011-0176	Lubricating Specialties Co	Pico Rivera Facility	Full		1/18/2017	2/8/2017	3/27/2017	PG	Group I: In process. Anticipate delay on 4/10/17. Delivered Draft Tentative Order and Package Materials on 4/20/17.	TO-07
	4	CA0057649	Minor	RI-2011-0191	Los Angeles City of DWP	Haynes Tank Farm Tanks A-J	Full		1/25/2017	2/15/2017	4/24/2017	PG	Group I: In process. Delivered Draft Tentative Order 5/4/17. Delivered Package Materials 5/11/17.	TO-07
	4	CA0063185	Major	RI-2012-0021	ConocoPhillips Company	Los Angeles Refinery, Carson Plant	Full		11/2/2016	12/16/2016	1/31/2017	PG	Group I: In process. Delivered Draft Tentative Order 1/31/17. Board package materials delivered on 2/9/17.	TO-07
	4	CA0063070	Minor	RI-2012-0054	Stellar Biotechnologies, Inc	Stellar Biotechnologies, Inc	Full		11/18/2016	12/22/2016	2/24/2017	PG	Group I: In process. Delivered RPA on 12/22/16. Delivered on 2/24/17.	TO-07
	4	CA0064131	Minor	RI-2012-0055	Stellar Biotechnologies, Inc	Port Huamene Aquaculture Park	Full		11/18/2016	12/22/2016	2/24/2017	PG	Group I: In process. Delivered RPA on 12/22/16. Delivered on 2/24/17. Public notice package delivered on 3/1/17.	TO-07
	58	CA0082389	Major	RI-2013-0043	Redding City	Stillwater WWTP	Full	2/1/2018	6/1/2017	8/1/2017		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction. RPA and initial Charter delivered on 8/1/17.	TO-07
	55	CA0079651	Major	RI-2012-0034	Linda County Water District	Linda County Water District WWTP	Full	4/6/2017				PG	Group II: Per Josh, RB staff has completed RPA and Charter. Will coordinate with Josh to obtain materials and begin drafting permit. Preliminary Draft delivered 12/22/16. Tentative Order delivered 4/20/17.	TO-07
	56	CA0079529	Major	RI-2013-0045	Golfex City of	City of Colton WWTP	Full	2/4/2018	2/16/2017	5/2/2017		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction. RB to request support for another facility. Reopened via TO on 8/12/17 for City of Dunsmuir (CA0078441).	TO-07
	55	CA0078441	Major		Dunsmuir, City of	City of Dunsmuir WWTP	Full	6/14/2018	8/29/2017		9/28/2017	PG	Group II: Added via technical directive dated 9/12/17. Preliminary Draft to be delivered within 3 weeks of final Charter direction. In progress. RPA and initial Charter delivered on 11/7/17.	TO-07
	55	CA0079103	Major	RI-2012-0031	Modesto, City of	City of Modesto WQCF	Full	6/8/2017	10/19/2016	10/26/2016		PG	Group II: Preliminary Draft to be delivered within 4 weeks of final Charter direction. RPA and initial Charter delivered 10/27/16. Preliminary Draft delivered 2/14/17. Tentative Cover Letter and NOPH delivered 3/6/17.	TO-07
	55	CA0079260	Major	RI-2013-0094	Yuba City	City of Yuba City WWTF	Full	6/1/2018	6/15/2017	9/1/2017		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction. RPA and initial Charter delivered 8/4/17.	TO-07
	55	CA0084271	Major	RI-2013-0004	Mountain House CSD	Mountain House WWTP	Full	12/7/2017	3/17/2017	4/28/2017		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction. RPA and initial Charter delivered on 5/2/17. Preliminary Draft delivered 7/14/17. Tentative Order Package delivered 8/29/17.	TO-07
	55	CA0085301	Minor	RI-2012-0088	Angels City	Angels WWTP	Full	6/8/2017	10/20/2016	10/26/2016		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction. RPA and initial Charter delivered 11/7/16. Preliminary Draft delivered 1/16/17. Tentative Cover Letter and NOPH delivered 3/6/17.	TO-07
	55	CA0079154	Major	RI-2012-0115	Tracy City	Tracy WWTP	Full	10/19/2017	1/13/2017	2/17/2017		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction. RPA and initial Charter delivered 2/22/17. Preliminary Draft delivered 5/23/17. Tentative Cover Letter and NOPH delivered 6/28/17.	TO-07

6V	CA0102792	Minor	R6-2012-0038	CA Dept of Fish & Game/US Army Corps of Engineers	Black Rock Fish Hatchery NPDES	Full	5/1/2018	7/12/2017	7/28/2017	8/22/2017	PG	Group I: RB provided general timeframes. Will establish specific due dates prior to kickoff. Awaiting ROWD and direction from RB staff to establish schedule. Per email from Bob Teller on 5/15/17. RPA delivered on 8/1/17. Draft permit delivered 8/24/17. Revised draft permit delivered on 9/14/17. Tentative draft delivered on 12/14/17.	TO-07
7	CA0104973	Major	R7-2012-0008	Coachella Valley WD	Coachella Valley WD WWTP	Full		11/13/2016	1/18/2017	2/17/2017	PG	Group I: Draft in progress. Scheduling pre-permit site visit (January 2017). Permit renewal application received on 12/2/16. Draft Order and RPA delivered 12/22/2016.	TO-07
7	CA0105007	Minor	R7-2012-0013	Westmorland City	Westmorland City WWTP	Full		3/19/2017	5/18/2017	6/17/2017	PG	Group I: Site visit scheduled for 1/24/17. Draft RPA delivered 5/5/2017. Initial Draft Permit Package delivered 5/8/17.	TO-07
2	New-Permit	Major	New-Permit	One-World-Beef	One-World-Beef	Full					PG	Group I: Board staff are determining whether One-World-Beef will require a ROWD permit. Board staff requested that PG assign due dates to later date. Replaced via TD with Peter M. Ormond on 8/10/17.	TO-07
7	CA0104841	Minor	R7-2013-0009	Peter M. Ormond	Date Gardens Mobile Home Park WWTP	Full				2/7/2018	PG	Assigned via TD on 8/10/17 to replace One-World-Beef. Kickoff first week of November. Site visit performed on 3/9/18. Delivery date revised to Feb 7, 2018 to allow time to incorporate site visit findings.	TO-07
7	CA0105023	Minor	R7-2012-0011	Seeley CWD	Seeley CWD WWTP	Full		3/19/2017	5/18/2017	6/17/2017	PG	Group I: Site visit scheduled for 1/24/17. In process. Draft RPA delivered 5/1/17. Initial Draft NPDES Permit Package delivered 8/22/2017. Revised package delivered 9/1/2017.	TO-07
8	CA0004003	Major	R8-2012-0007	Poseidon Resources LLC	Poseidon Huntington Beach Seawater Desalination Facility	Full		3/1/2017			PG	Group III: ROWD received and initial support on 5/19/17 with kickoff call. PG is participating in biweekly calls with State and Regional staff as of 6/5/17. ROWD is still under review by Board staff. Tentatively targeting completion of a draft permit for September, subject to final Board decisions on ROWD, pricing, mining zone, and effluent credit authorization.	TO-07
9	CA0109223	Major	R9-2010-0073	Poseidon Resources LLC	Carlsbad Desalination Plant	Full					PG	Group III: Added via TD 8/2. In process. Delivered draft permit on April 10, 2017 with place holders. Delivered Attachment H on April 21, 2017 detailing current status and determinations regarding compliance with new desal amendment to OP and place holders for future determinations.	TO-07
9	CA0999602	General	R9-2013-0002	Firewater	General	Full					PG	Group III: In progress. Request submitted by RB to switch out for desal support. (removed via TD 8/2)	TO-07
9	CA0107395	Major	R9-2011-0019	Encina Wastewater Authority	Buena SD, etc.	Full				10/20/2017	PG	Group I: In process. QA/QC Delivered on 3/2/18.	TO-07
9	CA0107336	Major	R9-2011-0032	SeaWorld Parks & Entertainment, Inc	SeaWorld, San Diego	Full				10/30/2017	PG	Group I: In process. Delivered on 10/25/17.	TO-07
9	CA0107417	Major	R9-2012-0012	South Orange County WW Authority	San Juan Capistrano GW TP, etc.	Full					PG	Group I: In process. QA/QC Delivered on 2/2/18.	TO-07
9	CA0107611	Major	R9-2012-0013	South Orange County WW Authority	SOCCA Regional TP, etc.	Full					PG	Group I: In process. QA/QC Delivered on 10/25/17.	TO-07
9	New Permit	Major	New Permit	Doherty Ocean Desalination Project	Doherty Ocean Desalination Project	Full					PG	Group III: Application by December 20th.	TO-07
9	CA0109259	Minor	R9-2012-0006	Liquid Stone Holdings, LLC	Stone Brewing Company	Full					PG	Group I: In process. QA/QC Delivered on 10/25/17.	TO-07
1	CA0029151	Minor	R1-2013-0006	HUMBOLDT STATE MARINE LAB, TELONICHER	HSDU TELONICHER MARINE LABORATORY	Full	10/1/2018	4/5/2018	4/19/2018	5/17/2018	PG	Group I:	WA167
1	CA0024333	Minor	R1-2013-0023	JCF DAVIS	JCF DAVIS-BODEGA MARINE LAB (NPDES)	Full	10/1/2018	4/5/2018	4/19/2018	5/17/2018	PG	Group I:	WA167
1	CA0022764	Major	R1-2013-0001	SANTA ROSA DEPT OF PUBLIC WORKS	SANTA ROSA SUBREGIONAL WATER RECLAMATION FACILITY	Full	6/7/2019	10/9/2018	10/23/2018	11/28/2018	PG	Group I:	WA167
1	CA0023345	Major	R1-2013-0042	WINDSOR TOWN OF	WINDSOR TOWN WWTP	Full	6/7/2019	10/9/2018	10/23/2018	11/28/2018	PG	Group I:	WA167
1	CA0024058	Minor	R1-2014-0002	RUSSIAN RIVER CSD AND SONOMA COUNTY WATER AGENCY	SCWA Russian River CSD	Full	6/7/2019	1/6/2019	1/20/2019	2/17/2019	PG	Group I:	WA167
1	CA0023871	Minor	R1-2014-0013	LOLETA CSD	LOLETA WWTP	Full	6/7/2019	1/6/2019	1/20/2019	2/17/2019	PG	Group I:	WA167
1	CA0024520	Minor	R1-2012-0046	SIERRA-PACIFIC INDUSTRIES	Arcata Division Sawmill	Full	8/1/2017				PG	Group I: Facility may discontinue discharge. RB staff determining if permit is necessary.	WA167
1	CA0022721	minor	R1-2012-0087	FERNDALE, CITY OF	FERNDALE CITY POTW	Full	6/1/2018	12/4/2017	12/18/2017	1/15/2018	PG	Group I: In progress. RPA delivered 12/22/17.	WA167
1	CA0023051	minor	R1-2012-0101	Occidental County Sanitation District SCWA	OCCIDENTAL WWTP	Full	12/1/2018	6/5/2018	6/19/2018	7/17/2018	PG	Group I: Facility may discontinue discharge. RB staff determining if permit is necessary.	WA167
1	CA000932	minor	R1-2013-0008	North Fork Lumber and CRC	Korbel Sawmill	Full	8/1/2018	2/3/2018	2/17/2018	3/17/2018	PG	Group I:	WA167
2	CA0037788	Major	R2-2013-0015	Burlingame	Burlingame WWTP	Full	10/10/2018	3/23/2018	4/6/2018	5/16/2018	PG	Group I: In progress. Kickoff call on 11/22/17. ROWD and effluent characterization study received on 12/29/17. Expect to have due to RB by 2/15/18 at request of RB. Delivered 2/2/18.	WA167
2	CA0037711	Major	R2-2012-0084	Sewerage Agency of Southern Marin	SASM WWTP	Full	7/11/2018	12/22/2017	1/15/2018	2/14/2018	PG	Group I: In progress. RPA and limits delivered 1/15/18.	WA167
2	CA0036318	Major	R2-2013-0011	San Francisco International Airport	SF Airport Mel Leong TP	Full	7/11/2018	3/23/2018	4/6/2018	5/16/2018	PG	Group I: In progress.	WA167
2	CA0029947	Minor	R2-2013-0012	Browning-Ferris Industries Ox Mountain	Confined Los Trancos Landfill	Full	7/11/2018	11/24/2017	12/8/2017	1/17/2018	PG	Group I: In progress. Kickoff call on 11/20/17. Awaiting new effluent data for characterization. Missing data provided on 1/22/18.	WA167
2	CA0036539	Major	R2-2013-0016	West County Agency	West County WW District WPCP	Full	9/12/2018	1/19/2018	2/2/2018	3/14/2018	PG	Group I: In progress. RPA and limits delivered 2/2/18.	WA167
2	CA0005240	Major	R2-2012-0084	C&H Sugar Company, Inc. and Crockett Community Services District	C&H Sugar Company Refinery, Joint Use C&H Sugar Company-Crockett Community Services District Philip F. Meacs Water Treatment Plant, and Crockett Community Services District collection system	Full	3/14/2018	8/25/2017	9/8/2017	10/18/2017	PG	Group I: In progress. Kickoff call on 8/29/17. RPA delivered on 9/14/17. Delivered on 10/18/17.	WA167
2	CA0037885	Minor	R2-2013-0035	Crockett Community Services District, Port Costa	Port Costa WWTP	Full	10/10/2018	4/27/2018	5/11/2018	6/20/2018	PG	Group I:	WA167
2	CA0038130	Major	R2-2014-0072	South San Francisco - San Bruno	South San Francisco - San Bruno WQCP	Full	5/8/2019	11/23/2018	12/7/2018	1/16/2019	PG	Group I:	WA167
2	CA0037800	Major	R2-2014-0020	Sonoma Valley County Sanitation District	Sonoma Valley County Sanitation District SP WWTP	Full	5/8/2019	10/19/2018	11/2/2018	12/12/2018	PG	Group I:	WA167
3	CA0048551	Major	R3-2014-0013	MRWPCA	Monterey Regional Water Pollution Control Agency	Full			2/8/2018		PG	Added via TD on 10/4/17. Group II: In progress.	WA167
3	NEW	NEW	NEW	Cayucos Sanitary District		Full	8/1/2018				PG	Group II: Potential swap. Swapped out on 10/4/17.	WA167
4	CA0059315	Minor	R4-2013-0078	Cemex Construction Materials	Moorpark Facility	Full	4/7/2018	8/22/2017		12/14/2017	PG	Group I:	WA167
SR	CA0085162	Minor	R5-2011-0081	GRIZZLY RANCH COMMUNITY SERVIC	GRIZZLY RANCH WW RECYCLING FACILITY	Full	6/1/2018				PG	Group I: RB may request support for another facility.	WA167
5	CA0082860	Major		Brentwood, City of	City of Brentwood WWTP	Full	6/1/2018				PG	Group I: Via TD on 11/15/16 (swapped for Santa Conservation Center WTP). In progress. RPA delivered 11/9/17. Officially expected on 12/4/17. Draft Order to be delivered within 3 weeks of Charter direction. Preliminary Draft delivered 12/25/18.	WA167
5	CA0082546	Minor	R5-2013-0027	CALIF DEPT OF CORRECTIONS	SIERRA CONSERVATION CENTER WTP (NPDES)	Full	4/13/2018				PG	Group II: Facility to be covered by limited. Fiveest General Permit. RB to request support for another facility. Swapped out via TD on 10/4/17.	WA167
5S	CA0085243	Major	R5-2013-0071	MERIDIAN GOLD COMPANY	ROYAL MOUNTAIN KING MINE	Full	4/1/2018			9/6/2017	PG	Group I: RPA and initial Charter unnecessary. Delivered prelim draft on 9/6/17. Tentative Order package delivered on 10/27/17.	WA167
5S	CA0085578	Minor	R5-2014-0011	CALAVERAS CO WD & CAIN-PAPAI	FOREST MEADOWS WWTP	Full	12/1/2018	2/16/2018	3/29/2018		PG	Group I: Preliminary Draft to be delivered within 3 weeks of final Charter direction. Schedule revised per direction from RB staff.	WA167
5S	CA0079049	Major	R5-2013-0127	DAVIS, CITY OF	CITY OF DAVIS WWTP	Full	10/12/2018	12/27/2017	1/26/2018		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction.	WA167
5S	CA0079391	Minor	R5-2013-0146	JACKSON, CITY OF	JACKSON CITY WWTP	Full	6/14/2018	8/29/2017	9/28/2017		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction. RPA delivered 10/26/17.	WA167
5S	CA0085280	Major	R5-2013-0157	IRONHOUSE SANITARY DISTRICT	IRONHOUSE WWTP	Full	12/1/2018	2/27/2018	3/29/2018		PG	Group I: Preliminary Draft to be delivered within 3 weeks of final Charter direction.	WA167
5S	CA0084476	Major	R5-2014-0007	LINCOLN, CITY OF	LINCOLN CITY WWTP	Full	12/7/2018	2/21/2018	3/23/2018		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction.	WA167

5*	CA0085235	Major	R5-2014-0005	CLOVIS, CITY OF	CLOVIS WWTF	Full	2/1/2019	5/1/2018	5/31/2018		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction.	WA167
55	CA0078093	Minor	R5-2014-0014	DEUEL VOCATIONAL INSTITUTION	DEUEL VOCATIONAL INSTITUTION	Full	2/1/2019	5/1/2018	5/31/2018		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction.	WA167
58	CA0079588	Minor	R5-2014-2012	RIO VISTA, CITY OF	RIO VISTA BEACH WWTF	Full	2/1/2019	5/1/2018	5/31/2018		PG	Group II: Preliminary Draft to be delivered within 3 weeks of final Charter direction.	WA167
6	CA0102822	Major	R6V-2013-0038	Victor Valley Wastewater Reclamation Authority	Victor Valley Regional Wastewater Treatment Plant	Full	9/12/2018	2/2/2018	2/23/2018	3/23/2018	PG	Group II: Site visit performed in January 2018.	WA167
7	CA0104264	Minor	R7-2013-0008	BFD ASSETT PARTNERS, LLC AND COUNTRY LIFE MHRVP ASSET PARTNERS, LP	COUNTRY LIFE MHRVP ASSET PARTNERS LP WWTP	Full	5/17/2018	11/1/2017	11/15/2017	1/2/2018	PG	Group I: \$ Revisit performed 1/9/18. In progress. Awaiting ROW/D. Placement site via bond stipulated on 1/9/18.	WA167
7	CA0104841	Minor	R7-2013-0009	PETER M. GRMOND	PETER M. GRMOND DATE GARDENS MHP	Full	5/17/2018	11/1/2017	11/15/2017	1/16/2018	PG	Group I: \$ Revisit performed 1/9/18. In progress. Awaiting ROW/D. Placement site via bond stipulated on 1/9/18.	WA167
7	CA0104426	Major	R7-2014-0002	EL CENTRO, CITY OF	EL CENTRO CITY WWTP	Full	5/16/2019	4/1/2018	5/1/2018	6/30/2018	PG	Group I:	WA167
7	CA0104451	Minor	R7-2014-0001	NILAND SANITARY DISTRICT	NILAND SO WWTP	Full	5/16/2019	4/1/2018	5/1/2018	6/30/2018	PG	Group I:	WA167
7	CA7000001	Minor	R7-2014-0003	CA DEPT OF CORRECTIONS	CENTINELA WWTP	Full	5/16/2019	4/1/2018	5/1/2018	6/30/2018	PG	Group I:	WA167
7	CA7000009	Major	R7-2014-0004	CALEXICO, CITY OF	CALEXICO CITY WWTP	Full	5/16/2019	4/1/2018	5/1/2018	6/30/2018	PG	Group I:	WA167
7	CA0104248	Minor	R7-2014-0005	IMPERIAL IRRIGATION DISTRICT	IMPERIAL ID EL CENTRO GS	Full	8/20/2019	4/1/2018	5/1/2018	6/30/2018	PG	Group OTC	WA167
9	CA0108031	Major	R9-2012-0004	FALLBROOK PUD	FALLBROOK PUBLIC WATER DISTRICT PLANT 1	Full	2/1/2019			11/30/2017	PG	Group I: In progress. QAD. Delivered 11/1/17.	WA167
9	CA0719001	Major		Boatyards in San Diego	Boatyards in San Diego	Full	6/1/2018					Group III: Via TD on 11/15/16 (swapped for GP for Phoslock Application). In progress. Kickoff call on 11/30/17. In QA.	WA167
9	CA0105215	Major	R9-2012-0015	SAN DIEGO GAS & ELECTRIC	PALOMAR ENERGY CENTER	Full	3/1/2019			12/31/2017	PG	Group I: In progress. Delivered 1/30/18.	WA167
9	CA0999003	Minor	R9-2012-0063	PHOSLOCK APPLICATION	PHOSLOCK APPLICATION	Full	5/1/2019				PG	Group III: Request submitted to SD to swap with Boatyard GP. Swapped via TD on 11/15/16.	WA167
9		New	New	CARLSBAD ENERGY CENTER, LLS	POWER PLANT BRINE DISCHARGE	Full	TBD				PG	Group I: ROW/D expected in December 2017.	WA167