

Message

---

**From:** Fennessy, Christopher [christopher.fennessy@Rocket.com]  
**Sent:** 6/28/2017 6:37:08 PM  
**To:** Keller, Lynn [Keller.Lynn@epa.gov]  
**Subject:** RE: Area 40 Schedule  
**Attachments:** Area 40 Schedule 6-27-17.pdf

Here you go!

**Christopher M. Fennessy, P.E.**  
**Aerojet Rocketdyne, Inc.**  
Engineering Manager, Site Remediation  
11260 Pyrites Way, Suite 125  
Rancho Cordova, CA 95670  
Ph: 916-355-3341  
Fax: 916-355-6145  
Email: [Christopher.Fennessy@Rocket.com](mailto:Christopher.Fennessy@Rocket.com)

---

**From:** Keller, Lynn [mailto:Keller.Lynn@epa.gov]  
**Sent:** Wednesday, June 28, 2017 11:35 AM  
**To:** Fennessy, Christopher  
**Subject:** [EXTERNAL] RE: Area 40 Schedule

Chris, could you please send this in pdf format? I can't open mpp files.  
Thanks,  
Lynn

*Lynn M. Keller, EI, PMP*  
US EPA Region 9 RPM  
75 Hawthorne St, SFD 7-1  
San Francisco, CA 94105  
415.947.4162

---

**From:** Fennessy, Christopher [mailto:christopher.fennessy@Rocket.com]  
**Sent:** Wednesday, June 28, 2017 10:20 AM  
**To:** Keller, Lynn <Keller.Lynn@epa.gov>; MacNicholl, Peter@DTSC ([Peter.MacNicholl@dtsc.ca.gov](mailto:Peter.MacNicholl@dtsc.ca.gov))  
([Peter.MacNicholl@dtsc.ca.gov](mailto:Peter.MacNicholl@dtsc.ca.gov)) <[Peter.MacNicholl@dtsc.ca.gov](mailto:Peter.MacNicholl@dtsc.ca.gov)>; MacDonald, Alex@Waterboards  
([Alex.MacDonald@waterboards.ca.gov](mailto:Alex.MacDonald@waterboards.ca.gov)) <[Alex.MacDonald@waterboards.ca.gov](mailto:Alex.MacDonald@waterboards.ca.gov)>  
**Subject:** Area 40 Schedule

Hi Everyone – Attached is my shot at developing a schedule for Area 40 following the information received last Saturday regarding the need to collect outdoor air samples into April 2018. The schedule is driven by a hard deadline of September 1, 2018 to receive Agency approval (currently defined as receipt of a Record of Decision from EPA) that the area shown on the land use plan as a Community Park can be used as a Community Park.

The schedule was developed with the assumption that it is not reasonable to expect the next review of the HHERA, FS, and RAP until after the April 2018 monitoring event. As such, the schedule assumes that these documents will be revised (based upon comments received to date and future comments) and resubmitted as complete except for the final vapor results and remedy.

If you have any suggestions on how the hard deadline can be met using a different approach, please send your ideas.

Please review this schedule, make adjustments as necessary, and send back to me prior to our July 19 meeting.

Thanks, Chris

**Christopher M. Fennessy, P.E.**

**Aerojet Rocketdyne, Inc.**

Engineering Manager, Site Remediation

11260 Pyrites Way, Suite 125

Rancho Cordova, CA 95670

Ph: 916-355-3341

Fax: 916-355-6145

Email: [Christopher.Fennessy@Rocket.com](mailto:Christopher.Fennessy@Rocket.com)