



**Minnesota Pollution
Control Agency**

520 Lafayette Road North
St. Paul, MN 55155-4194

Clean Water Partnership Project Work Plan

Doc Type: Contract

MPCA Use Only	
Swift #:	
CR #:	

Project Title: Blue Earth River Green Infrastructure Project

1. Project Summary:

Organization: City of Winnebago
Contact name: Chris Ziegler
Title: City Administrator
Address: 140 Main St. S
 Winnebago, MN 56098
Phone: 507-893-3217
Fax: 507-893-4373
E-mail: cziegler@cityofwinnebago.com

Partner(s):

Organization: Faribault County SWCD
Type of organization: Soil & Water Conservation District
Partner Contact: Michele Wigern
Address: 415 S Grove St., Suite 8
 Blue Earth, MN 56013
Phone: 507-526-2388
Fax: 507-526-2508
E-mail: Michele.wigern@co.faribault.mn.us

MPCA contact(s):

MPCA project manager: Paul Davis
Title: Watershed Project Manager
Address: 12 Civic Center Plaza, Suite 2165
 Mankato, MN 56001
Phone: 507-344-5246
Fax: 507-389-5422
E-mail: Paul.a.davis@state.mn.us

Major watershed(s):

**Major watershed/HUC
Code:** Blue Earth River Watershed – 0702009
**Latitude/Longitude
for project:** 43°46'12.65"N/ 94°10'28.12"W
County: Faribault County

Project start/End dates: October 1, 2014 to September 30, 2014

**Project Funding Type
(check one):**

☐ CWP Resource
Investigation

☒ CWP Implementation

Grant Amount: \$10,000

**Proposed Cash Match
Funds: \$10,000**

**Proposed Inkind Match
Funds: \$0.00**

**Proposed Loan Funds:
\$1,000,000.00**

**Total project cost:
\$1,020,000.00**

1.1 Project Abstract

The City of Winnebago is undertaking a 3 Phase reconstruction project of 25 city blocks that will involve implementation of green infrastructure and illegal and illicit (I&I) disconnection. In conjunction with the target area projects, green infrastructure will be added throughout the city to reduce volume and treat stormwater runoff.

2. Statement of Problems, Opportunities, and Existing Conditions

2.1 Statement of Problems

The City of Winnebago is undertaking a 25 city block street reconstruction project. In conjunction, green infrastructure elements and illegal and illicit (I&I) connections will be addressed, reducing volume and pollutant loads from entering the Blue Earth River. The City of Winnebago's infrastructure is old and in poor condition, requiring on-going maintenance and repairs. For the past several years, summer rain events have caused significant flooding in the streets resulting in sewer back-ups into homes. These issues have resulted in the dedication of a large amount of City Staff time and resources.

Joints in the sanitary sewer system are likely a significant source of inflow and infiltration. The project area, originally plotted in 1970's, is being completely reconstructed to alleviate inflow issues with emphasis on connections from the curb to structures.

Past flooding problems and I&I concerns provide an opportunity for the City of Winnebago to implement green infrastructure practices to address water storage and make I&I corrections to reduce costly treatment storm water and prevent untreated waste water from entering our streams.

2.2 Existing Conditions

The existing storm sewer system is sparse and consists of undersized mains and inadequate intakes when compared to current design standards. The network of storm sewer lines is undersized for the watershed area drained with many mains broken or partially collapsed, creating frequent flooding problems. Storm sewer intakes are present and mapped in a feasibility study completed by the city. The majority of the intake structures are in poor condition.

This work plan addresses sources and implementation activities under the Lower Minnesota River Dissolved Oxygen TMDL, pages 3-4, 6-8, 11 and 28-35, <http://www.pca.state.mn.us/index.php/view-document.html?gid=8001> , for urban practices that reduce phosphorous and sediment loading from the Blue Earth River Basin. It also addresses the Draft Greater Blue Earth Turbidity TMDL implementation activities, pages 168-172 <http://www.pca.state.mn.us/index.php/view-document.html?gid=17673> .

According to the 2012 Minnesota Impaired Waters List, the Blue Earth River is impaired for aquatic life and consumption; neither has an approved TMDL or WRAPS completed. Addressing volume and I&I connections within the City of Winnebago will help to reduce pollutants including but not limited to; TSS, phosphorus, nitrogen and fecal coliform. This project is a start in addressing the MPCA's draft MN Nutrient Reduction Strategy which calls for a nitrogen reduction of 12+ lbs per acre for the Blue Earth River, the highest reduction level called for in the state.


2.3 Opportunities


The project focus has been broken into three phases. Improvements in Phase I are considered a higher priority because of the need for a storm water detention basin for runoff and to increase the storm sewer outlet pipe sizing. Phase I plans include a Regional Detention Pond for stormwater runoff in the northwest section of town. Installing the pond one year prior to service will allow for roots to become established and decrease maintenance cost for the first two years.

The reconstruction project will fully replace all critical infrastructure included in the 25 block project area. I&I issues will be addressed as the streets and infrastructure are opened up. Past projects in Faribault County have not addressed I&I issues beyond the easement area. This resulted in unforeseen problems after project completions from illegal connection on individual landowner properties. I&I connection issues to the structures were found on over 80% of the easement projects completed.

The improvements recommended in the feasibility study conducted by Bolton & Menk in 2014 concluded that the project will alleviate flooding, reduce I&I and strengthen the critical infrastructure in the project area. The engineers found the project both feasible and cost effective.

Educational activities, newsletters and workshops will be provided through the SWCD for landowners within the project area. Workshops will be open to anyone interested in attending. While I&I issues will be limited to the project area, green infrastructure practices will occur throughout the city limits as seen fit by the engineering and technical staff.





3. Goals, Objectives, Tasks, and Subtasks

Goal: Provide Green Infrastructure Implementation opportunities that coincide with the current infrastructure update activities within the City of Winnebago. Provide loan opportunities for individual landowners to correct Illegal and Illicit (I&I) sewer connections as part of the city improvements. Improve storm water management and reduce loading to the Blue Earth River from storm water and sewer bypasses.

Objective 1: Implementation

Responsible Party: Project Manager/Faribault County SWCD

Task A: Regional Bioretention Cell

Task B: Implementation of Green Infrastructure in Project Area

Task C: City Wide Implementation of Green Infrastructure

Objective 1 Timeline: Spring 2015 – End of Contract Deadline

Objective 1 Cost: \$700,000

Objective 1 Deliverables: Installation of a regional bioretention cell within project area. Green Infrastructure projects including but not limited to; bioretention cells, raingardens, permeable pavement, rain water harvest practices, tree trenching, grassed swales and additional practices found in the MN Stormwater Manual.

Objective 2: I&I disconnects

Responsible Party: Project Manager

Task A: Identify of I&I connections in project area

Task B: Disconnect and fix of I&I connections found

Objective 2 Timeline: Spring 2016-September 2017

Objective 2 Cost: \$300,000

Objective 2 Deliverables: loan agreements with homeowners correcting I&I connections.

Objective 3: Administration

Responsible Party: Faribault County SWCD/City of Winnebago

Task A: Tracking of the loan projects

Task B: Reporting of project via semi-annual, annual, and final reporting requirements

Objective 3 Timeline: Duration of the grant/loan period

Objective 3 Cost: \$10,000

Objective 3 Deliverables: Information for budget tracking and match requirements

4. Measurable Outcomes

1. Implement a region bioretention basin within reconstruction project area.
2. Implementation of green infrastructure throughout the City of Winnebago to reduce stormwater volume entering critical infrastructure.
3. Implement voluntary landowner BMPs found in the MN Stormwater Manual.
4. In project area video and disconnect I&I issues between the structures and main connection.
5. SWCD grant program education and civic engagement within the City of Winnebago and project area.

5. Gantt charts (see attached spreadsheet)

6. Project Budget (see attached spreadsheet)