

## **RM 10.9 Removal Action**

**February 5, 2014 Teleconference at 10:00**

### **Agenda**

#### **1) Safety Moment**

#### **2) Health & Safety**

- a) Update on OSHA Recordable incident which occurred on 01/21/14

#### **2) Schedule and Logistics**

- a) No work on the river last week due to ice
- b) Work on the river cancelled this week due to forecast for continued freezing temperatures. Could resume this week if conditions improve.
- b) Scheduled to resume Monday, 02/10, dependent upon improving conditions
- c) Initial activity will be to move barges upriver
- d) Current forecast is to start placing geotextile/armor stone on Wednesday, 02/13

#### **3) Revised Capping Plan (Rev 10)**

- a) Comments on latest revisions