

To: Vaughn, Stephanie[Vaughn.Stephanie@epa.gov]
Cc: John Rolfe[jrolfe@demaximis.com]; Willard Potter[otto@demaximis.com]; Stan Kaczmarek[StanK@demaximis.com]; Basso, Ray[Basso.Ray@epa.gov]; Hoppe, Michael[Hoppe.Michael@epa.gov]; Dawn Monsen[dawn.monsen@klgates.com]; Karyllan Mack[Karyllan.Mack@klgates.com]; William Hyatt[william.hyatt@klgates.com]; Mike Barbara[mab.consulting@verizon.net]
From: Robert Law
Sent: Fri 8/2/2013 10:55:38 PM
Subject: RM 10.9 Removal Action Status - August 2

1. The start of dredging was delayed today due to problems with the dredge control system - the computer and GPS that control the dredge bucket location and depth. Hill and GLDD have informed de maximis that they intend to start dredging at 8 AM EDT Saturday (8/3).

2. AMTRAK has closed their bridge for repairs through the weekend which will prevent the scheduled movement of barges until Monday.

de maximis will keep you up to date on the progress.

R/
Rob

Robert Law, Ph.D.
de maximis, inc.
rlaw@demaximis.com
Voice: 908-735-9315
Fax: 908-735-2132