


de maximis, inc.

186 Center Street
Suite 290
Clinton, NJ 08809
(908) 735-9315
(908) 735-2132 FAX

November 15, 2012

VIA ELECTRONIC & US MAIL

Ms. Stephanie Vaughn
ATTN: Lower Passaic River Remedial Project Manager
Emergency and Remedial Response Division
U.S. EPA, Region 2
290 Broadway, 19th Floor
New York, New York 10007

**Re: Monthly Progress Report No. 66 – October 2012
Lower Passaic River Study Area (LPRSA) Remedial Investigation/
Feasibility Study (RI/FS)
CERCLA Docket No. 02-2007-2009**

Dear Ms. Vaughn:

de maximis, inc. is submitting this Monthly Progress Report for the above-captioned project on the behalf of the RI/FS Agreement Settling Parties (Cooperative Parties Group or CPG) pursuant to the Administrative Settlement Agreement and Order on Consent (Settlement Agreement or AOC). The Progress Report satisfies the reporting requirements of Paragraph 42 of said Settlement Agreement.

(a) Actions which have been taken to comply with this Settlement Agreement during the previous month.

Meetings/Conference Calls

- On October 9, CPG and EPA held a conference call to discuss potential additional sediment sampling.
- On October 24, CPG, EPA, and CPG and EPA consultants held a conference call to discuss CPG's responses to EPA comments on the High Volume Chemical Water Column Monitoring (HV CWCM) QAPP.

Correspondence

- On October 1, CPG submitted the sedimentology report for the River Mile (RM) 10.9 Characterization work to EPA.
- On October 1, CPG submitted the revised Background Tissue QAPP addendum to EPA.

Allentown, PA • Clinton, NJ • Greensboro, GA • Knoxville, TN • San Diego, CA • Riverside, CA
Cortland, NY • Wheaton, IL • Sarasota, FL • Houston, TX • Windsor, CT • Waltham, MA



Ms. S. Vaughn

LPRSA RI/FS - Progress Report No. 66 – October 2012

November 15, 2012

Page 2 of 6

- On October 1, CPG submitted comments and changes to EPA on the draft meeting minutes from the August 18 EPA-CPG-Tierra Technical Coordination meeting.
- On October 2, CPG provided EPA comments and recommendations on the draft QAPP for Sediment Erosion Rate Measurements in the Newark Bay Study Area (Sedfume coring program).
- On October 2, CPG provided EPA a draft meeting summary for the September 25, 2012 EPA/CPG modeling meeting.
- On October 2, CPG provided EPA a schedule for the RI/FS Study (prepared in 2011) with an assessment that the Tierra CSO Study Phase 2 schedule would extend the RI/FS Study into 2016.
- On October 5, EPA approved the revised Background Tissue QAPP addendum pending incorporation of additional changes.
- On October 6, CPG submitted a second revised Background Tissue QAPP addendum to EPA that included the changes requested on October 5.
- On October 8, CPG submitted a revised Background Tissue QAPP addendum to EPA.
- On October 10, EPA notified CPG that they had no additional comments on the Background Tissue QAPP and requested that the CPG post the final version on the EPA SharePoint Site.
- On October 15, CPG submitted the September Monthly Progress Report to EPA.
- On October 15, EPA provided Partner Agency comments on the Background and Reference Conditions Benthic QAPP to CPG.
- On October 17, CPG provided responses to EPA comments on Revision 1 of the HV CWCM QAPP.
- On October 17, CPG provided a status report to EPA on the Background Tissue Collection Field Work.
- On October 23, CPG posted the revised draft Background and Reference Conditions Benthic QAPP addendum and response to comments (RTC) to EPA's SharePoint Site.
- On October 24, CPG submitted RTCs on the Risk Assessment and Risk Characterization (RARC) Plan to EPA.
- On October 26, CPG posted the revised Background and Reference Conditions Benthic QAPP and RTC to EPA's SharePoint Site.

Work

- CPG completed revising the Background Tissue QAPP addendum.
- CPG continued revising the Background and Reference Conditions Benthic QAPP addendum.

Ms. S. Vaughn

LPRSA RI/FS - Progress Report No. 66 – October 2012

November 15, 2012

Page 3 of 6

- CPG conducted the Background Tissue Collection field work above Dundee Dam October 8 - 20.
- CPG continued chemical analysis of the Small Volume (SV) CWCM Low Flow Event samples.
- CPG completed validation of SV CWCM Routine Flow Event #4 samples.
- CPG continued preparations for conducting SV CWCM Routine Flow Event #5.
- CPG responded to EPA comments on HV CWCM QAPP worksheets.
- CPG continued discussions with HV equipment vendor and associated labs for applicability in the LPRSA CWCM field program.
- CPG continued the Dissolved Oxygen (DO) monitoring program.
- CPG continued work on the 2011 Post-Hurricane Irene Bathymetry Survey report.
- CPG initiated processing of the 2012 Bathymetry Survey raw data.
- CPG Modeling Team continued work on decoupling the Hydrodynamic and HQI ECOM-SEDZLJS Sediment Transport Model codes to shorten run times and long-term sediment transport calibration runs.
- CPG Modeling Team continued work on the RCATOX Chemical Fate and Transport Model Code initial conditions and long-term calibration runs.
- CPG Modeling Team continued support for design activities for the SV CWCM High Flow Events.
- CPG Modeling Team continued work on system understanding for hydrodynamic and sediment transport processes in Newark Bay.
- CPG continued review of sediment characteristics and potential target remedy locations in support of initial Feasibility Study (FS) evaluations.

(b) Results of Sampling and Tests

- On October 15, CPG posted Region 2 validated laboratory Electronic Data Deliverables (EDDs) from the SV CWCM Routine Flow Event #4, RM 10.9 Addenda A and C validated data, and original lab EDDs received during September 2012 for the CWCM Low Flow Survey to the EPA SharePoint site.

(c) Work planned for the next two months with schedules relating to the overall project schedule for RI/FS completion

- CPG will continue chemical analysis of the SV CWCM Low Flow Event samples.
- CPG will initiate validation of SV CWCM Low Flow Event sampling data.
- CPG will conduct SV CWCM Routine Flow Event #5 if River conditions meet SV CWCM QAPP criteria.

Ms. S. Vaughn

LPRSA RI/FS - Progress Report No. 66 – October 2012

November 15, 2012

Page 4 of 6

- CPG will conduct a SV CWCM High Flow Event if River conditions meet SV CWCM QAPP criteria.
- CPG will conduct a HV CWCM sampling event pending EPA approval of the HV CWCM QAPP Addendum.
- CPG will complete the DO Monitoring Program.
- CPG will initiate the Background and Reference Conditions Benthic collection field work above Dundee Dam.
- CPG will complete drafting the Post-Hurricane Irene Bathymetry Survey of the LPR report.
- CPG will begin drafting the 2012 Bathymetry Survey Report.
- CPG Modeling Team will continue calibration runs with the HQI ECOM-SEDZLJS and RCATOX codes and inputs.
- CPG Modeling Team will continue support with the CWCM High Flow program planning and development.
- CPG will participate in LPR/Newark Bay Modeling Program progress calls and follow-up modeling collaboration meetings with EPA and EPA consultants.
- CPG will continue initial FS evaluation of targeted remedy locations and development of cost estimating tools.

(d) Problems encountered and anticipated problems, actual or anticipated delays, and solutions developed and implemented to address actual or anticipated problems or delays.

- Based upon discussions with EPA on July 19, the CPG understands that EPA considers the calibration of the HQI sediment transport and the chemical fate and transport model sufficient to support the revised FFS for the lower 8 miles of the LPRSA. CPG understands that EPA is continuing work to improve their calibration of both models. The CPG is continuing to work on both sediment transport model and the chemical fate and transport model for the LPRSA. EPA and CPG collaboration meetings were conducted in January, March, June, and September 2012; these and previous meetings are providing an opportunity for both modeling teams to understand differences between each team's approaches. The CPG will be providing a detailed status report on its progress on the LPR/NB modeling in late October. Delays associated with both the sediment transport modeling and chemical fate transport modeling schedules are extending the completion of the LPRSA RI/FS.
- The CPG understands that the EPA approved Tierra's CSO/SWO Workplan in May 2011. It is also the CPG's understanding that the Method Detection Studies proposed by Tierra and other work such as construction of the proposed mobile centrifuge/CSO sampling trailer required for Phase 1 work were completed in late

Ms. S. Vaughn
LPRSA RI/FS - Progress Report No. 66 – October 2012
November 15, 2012
Page 5 of 6


August 2012. The extent of the RI/FS schedule impacts associated with the Phase 1 sampling schedule (which is now forecast for November 2012) and with a likely phase 2 field schedule is significant. The CPG is evaluating alternative approaches for CSO/SWO data to be used in the LPR/Newark Bay Chemical Fate & Transport Model to maintain a NPRSA RI/FS Study completion date of second quarter 2015.

- EPA provided comments on July 11, 2011 which disapproved the revised risk assessment planning documents and required submission of revised documents within 30 days. Additionally, EPA provided a technical memo on July 25, 2011 on fish and crab consumption rates for the LPRSA Human Health Risk Assessment. The CPG filed a notice of dispute resolution in accordance with Section XV of the AOC on July 25, 2011 in response to EPA's July 11, 2011 directive letter and July 25, 2011 technical memorandum. The revised RARC and TRV deliverables were submitted on August 9, 2011. On September 6, 2011 the CPG submitted a position paper in response to EPA's July 11, 2011 comments and July 25, 2011 technical memorandum. Dispute resolution meetings were held on December 1, 2011 and January 13, 2012. EPA provided the results of the dispute resolution to the CPG on February 7, 2012 and the CPG implemented the changes specified in the July 2011 directive comments and the results of the dispute resolution in the revised RARC which was submitted on April 13, 2012. The EPA provided comments on the revised RARC on August 30, 2012; the CPG is in the process of revising the RARC to reflect these comments.

If you have any questions, please contact me or Rob Law at (908) 735-9315.

Very truly yours,

de maximis, inc.


Willard F. Potter
Project Coordinator

Ms. S. Vaughn
LPRSA RI/FS - Progress Report No. 66 – October 2012
November 15, 2012
Page 6 of 6

cc: Pat Hick, EPA Office of Regional Counsel
William Hyatt, CPG Coordinating Counsel
Lisa Baron, USACE
Tim Kubiak, USFWS
Reyhan Mehran, NOAA
Janine MacGregor, NJDEP
Elkins Green, NJDOT
Laura Kelmar, AECOM