

JOB NO.:

IGS09-07

W.O. #09-68783-0

TITLE:

Variable Clearance LP Packing and Radial Spill Strips

DESCRIPTION:

Replace LP Turbine interstage packing and spill strips with advanced design.

JUSTIFICATION:

ECONOMIC

RATE OF RETURN: 59 percent

PAYBACK PERIOD: 1.7 years

BENEFIT/COST RATIO: 4.6

ECONOMIC LIFE: 10 years

PV SAVINGS: \$3,916,000

SALVAGE VALUE: \$4,000

ADDITIONAL DETAIL:

LP turbine interstage packing and spill strips are scheduled to be replaced during the 2010 and 2011 outages. Installing advanced design packing and spill strips instead of conventional packing will improve net plant heat rate 0.36 percent by reducing steam leaks between LP turbine stages. Advanced design packing and seals also have provisions to minimize wear over time.

COST ESTIMATE:

| | <u>2010-2011</u> | <u>Total</u> |
|-------------------|------------------|------------------|
| Engineering Labor | \$6,000 | \$6,000 |
| IPSC Labor | \$4,000 | \$4,000 |
| Contractor Labor | \$112,000 | \$112,000 |
| Material | <u>\$964,000</u> | <u>\$964,000</u> |
| Job Total | \$1,086,000 | \$1,086,000 |

ALTERNATIVES:

Alternative 1: Do not replace LP packing and seals. Leakage from worn packing and seals will continue to increase through the next LP outage interval (10 years) with resulting increase in heat

rate and fuel consumption.

Alternative 2: Replace LP packing and seals with conventional design packing and seals. Maintenance overhaul budget will have to be increased by \$781,000 for these packing and seals. Heat rate losses from interstage steam leaks will be restored to close to design values initially but will degrade over time.

EFFECT OF DEFERRAL:

Higher LP turbine stage losses resulting in higher heat rate and fuel consumption. Next opportunity to install improved LP turbine packing is in 10-plus years.

PROJECT HISTORY:

None, first year.

☒ REQUISITION FOR CAPITAL EQUIPMENT

Purpose of Materials, Supplies or Services:

Low Pressure Turbine Packing and Seals

Suggested Vendor: Competitive Bid

Account No. 00-1TGX-402

Work Order No. 09-68783

Project No. IGS-09-07

Remarks: _____

Delivery requested by [Date] 10-16-10 Originator Spence

| Dept. Mgr/Supt. | Date | Station Manager | Date | Operating Agent | Date |
|-----------------|------|-----------------|------|-----------------|------|
|-----------------|------|-----------------|------|-----------------|------|

IP7020475

MEMORANDUM

INTERMOUNTAIN POWER SERVICE CORPORATION

TO: Jon A. Finlinson Page 1 of 1
FROM: Jon P. Christensen
DATE: July 14, 2010
SUBJECT: Approval for Capital Project IGS09-07 - Low Pressure Turbine Packing and Seal

Please approve Requisition 270903 for Capital Project IGS09-07 to purchase and install Low Pressure turbine Packing and Seals. The purpose of this project is to install advanced design packing and seals to reduce LP turbine internal steam leakage. These new seals will improve LP turbine efficiency and station heat rate.

The total budgeted cost for this project is \$1,086,000. We are trying to get this contract awarded for delivery this Fall during the Unit 2 outage and next Spring for the Unit 1 outage.

DCS:jmj

Attachments

IP7020476

MEMORANDUM

INTERMOUNTAIN POWER SERVICE CORPORATION

TO: Jon A. Finlinson Page 1 of 1

FROM: Jon P. Christensen

DATE: August 9, 2010

SUBJECT: Approval for Capital Project IGS09-07 - Low Pressure Turbine Packing and Seal

Please approve Requisition 270903 for Capital Project IGS09-07 to purchase and install Low Pressure turbine packing and seals. The purpose of this project is to install advanced design packing and seals to reduce LP turbine internal steam leakage. These new seals will improve LP turbine efficiency and station heat rate.

The total budgeted cost for this project is \$1,086,000. We are trying to get this contract awarded for delivery this Fall during the Unit 2 outage and next Spring for the Unit 1 outage.

DCS/JKH:jmj

Attachments

IP7020477

INTERMOUNTAIN POWER SERVICE CORPORATION

BID TRANSMITTAL

TO: Jon Christensen
Department Head

DATE: August 19, 2010

REQUISITION NO. 270903

BID NO. 45848

REQUISITIONER Dave Spence

BRIEF DESCRIPTION LP Turbine Packing & Seals

Your prompt recommendation of award is desired on the attached bids. Recommendation should be made to the lowest bidder, or bidders, conforming to specifications. If proposal of lowest bidder, or bidders, cannot be accepted, reason must be stated in detail. Please advise by 08/31/10.

ANALYSIS OF BIDS:

☒ On a basis of price, Turbo Care Inc
is the lowest bidder quoting as shown below.

| | |
|------------------------|-------------------|
| 1. Turbo Care Inc. | \$344,014.00/unit |
| 2. Star Field Fit | \$370,000.00/unit |
| 3. Mechanical Dynamics | \$549,416.00/unit |
| 4. GE Energy | \$924,820.00/unit |

Danney Bennett 8/19/10
Buyer

Minto Chan 08/19/10
Purchasing Review

RECOMMENDATIONS BY REQUISITIONER:

Approved by Department Head

Date

IP7020478

INTERMOUNTAIN POWER SERVICE CORPORATION

BID EVALUATION SHEETRFQ NO. 11-45848TITLE: Low Pressure Turbine Packing & SealsDATE: August 19, 2010

| Bidder | Item 1 Price | Item 2 Price | Item 3 Price | Item 4 Price | Item 5 Price | Item 6 Price |
|---------------------|--------------|--------------|--------------|--------------|--------------|----------------|
| Turbo Care Inc | \$292,563.00 | \$51,451.00 | \$344,014.00 | - | 2 | \$688,028.00 |
| Star Field Fit | \$315,000.00 | \$83,000.00 | \$398,000.00 | - | 2 | \$796,000.00 |
| Mechanical Dynamics | \$441,016.00 | \$108,400.00 | \$549,416.00 | - | 2 | \$1,098,832.00 |
| GE Energy | \$774,820.00 | \$150,000.00 | \$924,820.00 | 0 | 2 | \$1,923,620.00 |

Recommendation: Award to _____, lowest bidder offering service and/or materials in compliance with the specifications..

IPSC DEPARTMENT HEAD APPROVAL: _____

DATE: _____

IPSC MANAGEMENT APPROVAL: _____

DATE: _____

OPERATING AGENT'S AUTHORIZATION: _____

DATE: _____

Project Title: LP turbine advanced design packings

WO # 09-68783-0

Date: 8/6/2008

| | |
|--|-----------|
| Project Cost (\$) | 1,086,000 |
| Salvage Value of Old Equipment (\$) | 4,000 |
| Initial Savings (\$) | |
| Total Coal Savings (Ton/yr) | |
| Total Fuel Oil Savings (Gal./yr) | |
| Power Savings (MW/hr) | |
| Other Savings (\$) | |
| Annual Costs With the new Equipment (\$) | 0 |
| Future Salvage Value New Equipment(\$) | 0 |
| Project Life (Years) | 10 |

Total cost of project including material and labor in current dollars
 Salvage value of existing equipment that will be removed.
 Savings that will be obtained at project installation.
 List the tons of coal that will be saved annually as a result of the project.
 List the gallons of fuel oil that will be saved annually as a result of the project.
 List the annual auxillary power savings that will result from the project.
 List the annual savings that will result such as maintenance savings.
 List the annual costs associated with the new equipment such as maintenance costs.
 List the expected salvage value of the new equipment at the end of the project life.

Note: For non-annual payments or savings, use sheet 2.

| | |
|-----------------------------------|-------|
| Total Coal Cost (\$/Ton) | 38.77 |
| Total Fuel Oil Cost (\$/Gal) | 3.5 |
| Replacement Power Cost (\$/MW/hr) | 50 |
| Cost of Money (%) | 8 |
| O&M Escalation (%) | 3 |

| | |
|--------------------------|-------------|
| Present Value of Project | \$3,915,695 |
| Benefit/Cost Ratio | 4.62 |
| Payback Period | 1.7 |
| Rate of Return | 59% |

Notes and
Assumptions:

Justification based on TurboParts LLC proposal T07-1577 (8/7/07).
 Advanced design seals are Guardian packing rings and Vortex Shedder spill strips.
 They estimate 1.4 MW/LP section or 4.2 MW additional LP output from advanced design pkgs and seals.
 This works out to -0.36% change in NPHR or -36 Btu/kwh (9400 nphr base). See project notes for this calc.
 Added hrcost and evaluation criteria sheets to this book to calculate annual svgs from heat rate change.
 Modified payback period calc to use annual savings from annuity. The calcs on the next page wouldn't do this.
 See evaluation criteria for fuel costs, capacity factors, and everything else used for this calculation. Note that no values for fuel cost were provided. Used fuel costs from LP turbine uprate options study which are based on 06-07 costs.
 Did not factor in the cost of conventional pkg which would come from outage budget if this project was not done.

Prepared by: D Spence 080608

IP7020480

Note: Enter unequal payments as future dollars. Account for inflation etc.
Enter Unequal Savings and Costs as positive numbers.

| | Annual Savings | Unequal Savings | Unequal Costs | Rate of Return Series | Period Present Values |
|--------------|-------------------|--------------------|------------------|--------------------------|--------------------------|
| Project Cost | -1,082,000 | | | -1,082,000 | -1,082,000 |
| 1 | 0 | 400,000 | | 400,000 | 370,370 |
| 2 | 0 | 800,000 | | 800,000 | 685,871 |
| 3 | 0 | 800,000 | | 800,000 | 635,066 |
| 4 | 0 | 800,000 | | 800,000 | 588,024 |
| 5 | 0 | 800,000 | | 800,000 | 544,467 |
| 6 | 0 | 800,000 | | 800,000 | 504,136 |
| 7 | 0 | 800,000 | | 800,000 | 466,792 |
| 8 | 0 | 800,000 | | 800,000 | 432,215 |
| 9 | 0 | 800,000 | | 800,000 | 400,199 |
| 10 | 0 | 800,000 | | 800,000 | 370,555 |

| | | | |
|-----------------------------|-----------|-------------------|-----------|
| | | Project Cost | 1,082,000 |
| | | Annual Savings | 0 |
| | | Escalation (%) | 3 |
| | | Cost of Money (%) | 8 |
| | | Periods (Years) | 10 |
| | | In | 0.05 |
| Rate of Return | 59% | | |
| Net Present Value | 3,915,695 | | |
| Payback Period | 1.68 | | |
| Annuity PV | 4,997,695 | NPV w/o Inflation | 3,230,267 |
| Annual Savings from Annuity | 642,655 | IRR Guess | 0.1 |

Cost of Heat Rate (%)

| | |
|-----------|-----------------------------|
| \$1.66 | Fuel Cost (\$/mmBtu) |
| 900 | Net Capacity) |
| 90.00% | Net Capacity Factor |
| 9400 | Net Heat Rate (Btu/kwh) |
| 0.36% | Percent Heat Rate Change |
| 8760 | Period Hours |
| \$400,805 | Annual Savings/Cost (\$/yr) |
| \$33,400 | Monthly Savings/Cost (\$/m) |
| \$1,098 | Daily Savings/Cost (\$/d) |
| \$46 | Hourly Savings/Cost (\$/h) |

Cost of Heat Rate Change - \$/Btu/kwh

| | |
|-----------|-----------------------------|
| \$1.66 | Fuel Cost (\$/mmBtu) |
| 900 | Net Capacity) |
| 90.00% | Net Capacity Factor |
| 34.00 | Btu/kwh |
| 8760 | Period Hours |
| \$400,476 | Annual Savings/Cost (\$/yr) |
| \$33,373 | Monthly Savings/Cost (\$/m) |
| \$1,097 | Daily Savings/Cost (\$/d) |
| \$46 | Hourly Savings/Cost (\$/h) |

\$/yr)
(\$/m)
d)
i/h)

Economic evaluation criteria used for 2009 budget justifications

Evaluation Criteria

| | | |
|-----------------------------|---------|-------|
| Outage year | 2010 | |
| Escalation (%) | 3.00% | |
| Cost of Money (%) | 8.00% | |
| Evaluation Period (yr) | 10 | |
| NPHR (Btu/kwh) | 9500 | |
| Net Capacity Factor (%) | 90% | |
| Replacement Energy (\$/MWh) | \$50.00 | |
| Fuel Cost (\$/ton) | \$38.77 | 38.77 |
| Fuel Cost (\$/mmBtu) | \$1.66 | 1.66 |
| CO2 tax (\$/ton) | \$0.00 | |

FY 06-07 Production Values

| | |
|------------------------------|-----------|
| Total fuel cost (\$1,000's) | 231,047.0 |
| Net station generation (gwh) | 14,686.0 |
| Total coal burned (ktons) | 5,959.9 |
| Coal HHV (Btu/lb) | 11,686 |
| NPHR (Btu/kwh) | 9,491 |
| Net Capacity Factor (%) | 93.1 |

Bid Evaluation for IGS09-07 LP Turbine Replacement Packing & Seals

\$1,086,000 Project Budget

Contract is for both units

Costs in this evaluation are for one unit installation

| | TurboCare | STAR | MDA/TurboParts | GE |
|--|---|---|--|--|
| Conventional packing & seals | 292,563 | 292,000 | 441,016 | 774,820 |
| Installation | 51,451 | 78,000 | 108,400 | 150,000 |
| Total/unit | 344,014 | 370,000 | 549,416 | 924,820 |
| Advanced Design packing & Seals | 487,563 | 315,000 | 523,120 | |
| Installation | 51,451 | 83,000 | 108,400 | |
| Total/unit | 539,014 | 398,000 | 631,520 | not offered |
| Advanced design details: | Retractable pkg stgs 16-20 with reduced running clearances on top and sides (.010 less than design clmc). Bottom segment at design clmc (0.035). Standard radial spill strips and end pkgs at design clearances | Sensitized pkg in glands (end pkgs). Conventional pkg and seals in inter-stage and radial spill strips. | Guardian pkg and Vortex Shedder radial spill strips. Change to straight-tooth pkg with Guardian post to protect the teeth. Conventional end pkg | |
| Performance improvement from advanced design | -0.189% (-17.9 Btu/Kwh) NPHR change | not provided | -0.36% (-34.0 Btu/Kwh) NPHR change | |
| Annual savings from advanced design installation | 209,260 | | 400,805 | |
| Reasons for award or rejection | <ul style="list-style-type: none"> - Low bidder for both conventional and advanced design with savings factored in. - Reliable and proven advanced design . - Cost under budgeted amount | <ul style="list-style-type: none"> - No savings from advanced design - No details on equipment offerings or installation. | <ul style="list-style-type: none"> - Not low bidder - Bid above budgeted amount. - Questionable durability of advanced design guardian posts and vortex shedder strips. Annual savings will decrease. | <ul style="list-style-type: none"> - High bidder for conventional pkg. - No advanced design offered. |