JOB NO.: IGS03-F W.O. #XX-XXXX-X

TITLE: Unit 2 Burner Modifications

DESCRIPTION: Install modified burners, utilizing the existing nozzles.

JUSTIFICATION: Economic

RATE OF RETURN: 18 %
PAYBACK PERIOD: 1 year
BENEFIT/COST RATIO: 1.24
ECONOMIC LIFE: 20 years

PV SAVINGS: \$1,091,331

ADDITIONAL DETAIL: To maximize the advantage of the boiler and turbine uprates, the burners must have fully functional

controls. The modified burners that are proposed, will fulfill this requirement.

The present burners have heat-deformed components and bound up linkages which do not allow for full functional control. The total cost of repairing the existing burners is approximately 80% (\$3.5M) of the cost of installing new modified burners (\$4.5M). In addition, the time required to remove the existing burners, make the needed repairs and then to reinstall the burners, would exceed the time allotted for the outage. This would require extending the outage by approximately 5 to 10 days.

In addition to the cost savings of installing the modified burners, the new burners will aid in future NOx reductions, should this be required.

# IP7\_030162

# **COST ESTIMATE:**

	<u>2003-2004</u>
Engineering Labor	\$10,000
IPSC Labor	\$10,000
Contractor Labor	\$1,480,000
Material	\$3,000,000
Job Total	\$4,500,000

EFFECT OF DEFERRAL: The inability to fully operate some of the burner controls for improved performance of the unit uprate.

# **DETAILS OF ECONOMICS: Economic assumptions:**

1. Economic life: 20 years

2. Estimated cost of existing burner repairs: \$3,494,000

3. Cost of money: 6.04 percent

4. Cost of generation: \$25.00/MW hr

5. Days Outage would be extended for existing burner repairs: 3 days (Possibly 5 to 10 days).

6. Avoided cost of maintenance during each future outage: \$36,000

<u>PROJECT HISTORY</u>: The required work on the burners has been increase in priority with the planned unit uprates.

## IGS03 - F Unit 2 Burner Modifications

### **Economic Justification Calculations**

Summary PV of Project Saving Benefit/Cost Ratio Payback Period **Total Return** Internal Rate of Retu



This was calculated by shifting Time=0 savings to the 1 year

Initial Capital Expenditures w/Project (-\$) Initial Capital Savings w/Project (+\$)

Total Initial Capital Savings or Costs w/Project (+/-\$)

\$ (4,500,000) \$ 5,069,000 569.000

This is the cost of completing the capital project. Outgoing money is negative

This is the immediate (Time = 0) savings that the capital project will create. Incoming (i.e. saved) money is positive.

This is the net gain or loss of money at Time = 0, if the capital project is completed.

Annual Expected Maintenance Expenses w/Project (-\$) Annual Maintenance Expenses w/o Project (-\$) Annual Maintenance Savings w/Project (+/-\$)

\$ (36,000) (72,000)36,000

This is the annual maintenance costs that are expected after the capital project is completed

This is the annual maintenance costs that are occuring without the capital project.

This is the annual net gain or loss of money if the project is completed.

O & M Escalation (%) Cost of Capital (%)

3 6 04

	Time Period	Capital	PV Capital	Annual Maint Savings w/Esc	PV Maint Costs	
Capital at Time = 0	0	\$569,000	\$569,000			\$(4,500,000)
	1			\$36,000	\$33,949	\$5,105,000
	2			\$37,080	\$32,976	\$37,080
	3			\$38,192	\$32,031	\$38,192
	4			\$39,338	\$31,113	\$39,338
	5			\$40,518	\$30,221	\$40,518
	6			\$41,734	\$29,354	\$41,734
	7			\$42,986	\$28,513	\$42,986
	8			\$44,275	\$27,695	\$44,275
	9			\$45,604	\$26,901	\$45,604
	10			\$46,972	\$26,130	\$46,972
	11			\$48,381	\$25,381	\$48,381
	12			\$49,832	\$24,653	\$49,832
	13			\$51,327	\$23,947	\$51,327
	14			\$52,867	\$23,260	\$52,867
	15			\$54,453	\$22,593	\$54,453
	16			\$56,087	\$21,945	\$56,087
	17			\$57,769	\$21,316	\$57,769
	18			\$59,503	\$20,705	\$59,503
	19			\$61,288	\$20,112	\$61,288
	20			\$63,126	\$19,535	\$63,126
Present Value Totals	-	-	A SECURITION OF THE SECURITIES.	-	<b>8</b> 572-301	

### Breakdown of the Values Used in the Above Calculations Internal Rate of Return Guess Initial Capital Expenditures w/Project Engineering Labor 10,000 IPSC Labor 10,000 Contract Labor \$ 1,480,000 \$ 3,000,000 Material Total Initial Capital Savings w/Project Days Saved By Not Extending the Outage 3 Costs Per MWHr of Lost Generation (\$/hr) 25 Generation Lost (MW) 875 \$ 1,575,000 Alternative Costs to Repair Burners Labor \$ 1,900,000 Material \$ 1,594,000 3,494,000