

From: [Taraszki, Michael D](#)
To: [Handley, Bianca](#)
Cc: [Dehghi, Benny](#); vahe.dabbaghian@ladwp.com; Nicole.Alkov@Waterboards.ca.gov; Diep, Chi P.@Waterboards; [Murdock, Kevin/LAC](#); [John Wingate](#); Humphreys, Christina@Waterboards; [Heitmann, Michael](#); [Radke, Laura@DTSC](#); [Gilmore, Mari](#)
Subject: NHOU: August 2020 monthly progress report (Honeywell)
Date: Thursday, September 10, 2020 8:16:31 AM
Attachments: [R35216 NHOU 2020SEP10 RA HON Monthly Prog Report Final.pdf](#)

Bianca,

I hope this email finds you all well. On behalf of Honeywell, please find attached the August 2020 progress report for NHOU.

Thank you,

Michael Taraszki, PG, CHG, PMP

Principal Hydrogeologist

180 Grand Avenue, Suite 1100, Oakland, California 94612

T (510) 663-3996 M (510) 368-4549

michael.taraszki@woodplc.com www.woodplc.com

This message is the property of John Wood Group PLC and/or its subsidiaries and/or affiliates and is intended only for the named recipient(s). Its contents (including any attachments) may be confidential, legally privileged or otherwise protected from disclosure by law. Unauthorized use, copying, distribution or disclosure of any of it may be unlawful and is strictly prohibited. We assume no responsibility to persons other than the intended named recipient(s) and do not accept liability for any errors or omissions which are a result of email transmission. If you have received this message in error, please notify us immediately by reply email to the sender and confirm that the original message and any attachments and copies have been destroyed and deleted from your system.

If you do not wish to receive future unsolicited commercial electronic messages from us, please forward this email to: unsubscribe@woodplc.com and include "Unsubscribe" in the subject line. If applicable, you will continue to receive invoices, project communications and similar factual, non-commercial electronic communications.

Please click <http://www.woodplc.com/email-disclaimer> for notices and company information in relation to emails originating in the UK, Italy or France.

As a recipient of an email from a John Wood Group Plc company, your contact information will be on our systems and we may hold other personal data about you such as identification information, CVs, financial information and information contained in correspondence. For more information on our privacy practices and your data protection rights, please see our privacy notice at <https://www.woodplc.com/policies/privacy-notice>



Wood Environment & Infrastructure Solutions, Inc.
180 Grand Avenue, Suite 1100
Oakland, California 94612-3066
USA

T: (510) 663-4100

F: (510) 663-4141

www.woodplc.com

September 10, 2020

Project 8620200150

Ms. Bianca Handley
U.S. Environmental Protection Agency
75 Hawthorne Street
San Francisco, California 94105

Subject: August 2020 Monthly Progress Report (electronic submittal)

North Hollywood Operable Unit
Second Interim Remedy
Groundwater Remediation Design

Dear Ms. Handley:

On behalf of Honeywell International Inc., attached is the August 2020 monthly progress report for North Hollywood Operable Unit (NHOU) Second Interim Remedy (2IR) treatment activities, pursuant to the October 2017 Unilateral Administrative Order for Remedial Action (U.S. EPA Region IX CERCLA Docket No. 2017-06; UAO) that became effective on February 1, 2018, and the First Amendment to the UAO (CERCLA Docket No. 2019-12) dated July 8, 2019.

Please contact either of the undersigned at (510) 663-4100 if you have questions regarding this submittal.

Sincerely,
Wood Environment & Infrastructure Solutions, Inc.

Michael Taraszki, PG CA 6457, CHG CA 586, PMP
Project Principal

MT/MR

[http://amext.amec.com/sites/sp_variousprojects/honeywell/nhou/03.0 doc and data control/monthly progress reports/2020/2020.09.10/r35216_nhou_2020sep10_ra_hon_monthly prog report_final.docx](http://amext.amec.com/sites/sp_variousprojects/honeywell/nhou/03.0%20doc%20and%20data%20control/monthly%20progress%20reports/2020/2020.09.10/r35216_nhou_2020sep10_ra_hon_monthly%20prog%20report_final.docx)

Attachment: August 2020 Monthly Progress Report

cc: Benny Dehghi (Honeywell)
Vahe Dabbaghian (LADWP)
Nicole Alkov and Ms. Christina Humphreys (RWQCB-LA)
Laura Radke (DTSC)
Chi Diep (SWRCB DDW)
John Wingate (OTIE)
Kevin Murdock (Jacobs)



August 2020 NHOU Monthly Progress Report

ACTIVITIES COMPLETED FOR THE REPORT PERIOD

- Honeywell/Wood continued with modifications to the Phase 1B groundwater treatment system design for the "For Construction" drawing set based on comments received from the Los Angeles Department of Building and Safety (LADBS) and the Los Angeles Bureau of Engineering (LABOE);
- Honeywell/Wood continued with procurement activities for major equipment for the Phase 1B groundwater treatment system;
- Honeywell/Wood continued to support LADWP's efforts to obtain an amended drinking water permit from the State Division of Drinking Water (DDW) via the 97-005 policy memo; and,
- Honeywell/Wood continued plan check activities at the LADBS and LABOE to support Phase 1B construction.

ISSUES AND CORRECTIVE ACTIONS

- None.

ANTICIPATED ACTIVITIES FOR THE NEXT SIX WEEKS

- Honeywell/Wood actions:
 - Continue with the Phase 1B groundwater treatment system procurement, plan check and permitting processes;
 - Continue supporting LADWP with the DDW 97-005 process; and
 - Upon completion of procurement process, Honeywell/Wood will host a [virtual] Pre-Construction Conference with U.S. EPA before beginning construction of the Phase 1B Groundwater Treatment System.



August 2020 NHOU Monthly Progress Report (continued)

ANTICIPATED ACTIVITIES FOR THE NEXT SIX WEEKS (CONTINUED)

- LADWP actions (anticipated):
 - Continue development and submittal of documents associated with the DDW 97-005 process; and
 - Participate in a virtual Pre-Construction Conference with Honeywell/Wood for the Phase 1B Groundwater Treatment System.
- U.S. EPA actions (anticipated):
 - Participate in a virtual Pre-Construction Conference with Honeywell/Wood for the Phase 1B Groundwater Treatment System.

ANTICIPATED ACTIVITIES FOR THE NEXT SIX MONTHS

- Honeywell/Wood actions:
 - Continue to support LADWP with the DDW 97-005 process; and
 - Initiate construction of the Phase 1B Groundwater Treatment System.
- LADWP actions (anticipated):
 - Continue development and submittal of documents associated with the DDW 97-005 process, including meeting with DDW; and
 - Participate in subsequent construction meetings, as required.
- U.S. EPA actions (anticipated):
 - Participate in subsequent construction meetings, as required.

UNRESOLVED ISSUES/POTENTIAL IMPACTS TO SCHEDULE/WORK PLAN

- Honeywell continues to complete the procurement process and upon its completion, an updated construction schedule will be provided.

DESIGN CHANGES OF NOTE

- None.

