

Passaic, Hackensack and Newark Bay Remediation Branch Weekly Report
June 24, 2020
Enforcement Confidential

RA or DD updates for the week of June 29, 2020:

Hot Issues:

Past Week:

Upcoming:

Regional Administrator's Pending Action Items:

<u>Subject</u>	<u>Date Sent to RA's Office</u>	<u>Required By/Due Date</u>	<u>Comments</u>

Other Items of Special Interest:

Non-RA Highlights:

Events List:

<u>Event Name</u>	<u>Start Date</u>	<u>End Date</u>	<u>Region</u>	<u>Event Type</u>	<u>Description</u>	<u>City</u>	<u>State</u>
CAG Meeting	7/9/20	7/9/20	2	CAG	Regular Update	Virtual	

Milestone Tracker:

<u>Site</u>	<u>Milestone</u>	<u>Project Manager</u>	<u>Projected Date</u>
Diamond Alkali OU4	PRAP	Diane Salkie	2020/4
Pierson's Creek OU2	ROD	Pam Tames	2021/1
Riverside Industrial Park	ROD	Josh Smeraldi	2020/4

Diamond Alkali OU1 (Lister Avenue):

- 2019 Annual Groundwater Report, Groundwater Sampling Event No. 10, and GWWS Update/Hydraulic Gradient Update was submitted 6/1/20.
- Remedy of Site Evaluation Report Addendum submitted 4/30/20, under review by EPA and NJDEP. Still awaiting comments from R2 and NJDEP.
 - Submittal of Revised Remedy Evaluation Report – 6 weeks from approval of Site Evaluation Report Addendum.
- Submitted comments back check on revised and updated DASS Operation and Maintenance QAPP an additional clarification on 6/12
- Completed draft OU1 oversight bill
- FYR draft available on Sharepoint

Diamond Alkali OU2 (8.3 miles):

- Exemption 5, Attorney-client communication, Attorney work product; Exemption 7(a), Enforcement [REDACTED]
- PSE&G field tested a revised protocol for collecting sediment cores using the AquaLock sampler for its Manufactured Gas Plant product investigation but was not fully successful. PSE&G is now proposing to use the vibracore sampler instead.
- Conference calls have started with Occidental-Glenn Springs to discuss EPA's comments on the 60% design. Slope and shoreline stability were discussed last week; resuspension modeling and cap design will be discussed this week.

Diamond Alkali OU3 (Newark Bay Study Area):

- Revised BERA submitted 6/19, EPA performing back-check review
- FS "no action" run started 5/18, anticipated completion in early July
- NBSA CSTAG's responses to memo comments submitted to CSTAG 6/21.
- EPA preparing additional clarification requested on PRG-RAO comments
- GSH submitted the Identification of Candidate Technologies and Technology Screening Technical Memo on 5/19. Draft is under review by EPA and Partner Agencies.
- Bioaccumulation model, documentation and cover letter submitted to GSH on 6/11
- Received comments from ORC and PHNBRB Brach Chief on draft Shooter's Island Memo
- Completed draft of OU3 oversight bill

Diamond Alkali OU4 (17-Mile):

- Continued to review draft interim remedy FS received on May 15, 2020 from the CPG.
- Discussed upcoming schedule with EPA technical team.
- Submitted Considerations Memo for the final CSTAG meeting to EPA technical team for additional information and review.
- Began Supplemental Memo for final CSTAG meeting.
- Discussed upcoming schedule with CAG.

Universal Oil Products:

- RD workplan addenda are anticipated by approximately July 4th.
- Vapor intrusion report submitted – under review.
- Oversight contractors available reviewing GW discharge monitoring report – 2009 QAPP referenced, informed Honeywell that they need an upgrade.
- Bill for past costs sent last week.

Berry's Creek Study Area:

- Rebuild by Design unlikely to provide information requested after two years of asking. Therefore, we will have to have BCSA Group design to accommodate potential conditions that may be resultant from construction of the pump station.
 - EPA will evaluate if the ROD Allows for enhanced design.
 - Will prepare list of requests made to RBD, and results of those requests.
- Sent bill for past costs.
- Surveying continuing. Bathymetric portion of work ongoing. Likely to attempt Baseline Monitoring water and fish sampling in August.

- Will send a letter to State of New Jersey to assist with obtaining information regarding bridges in project area.

Ventron/Velsicol:

- No comments on warehouse construction document. Revised O&M plan needs a UFP-QAPP (currently in old format). We will approve work completed and work out new OM&M plan after. Received draft Deed Notice update.

Standard Chlorine:

- RD/RA: Final (100%) RD redline under review. NJDEP responded that it had no further comments.
- O&M: Ongoing.
- No response yet to May 14 email to Anthony Pilawski, Section Chief, Bureau of Pretreatment and Residuals that EPA legal contact is Krista Yacavone, in response to his April 22 email that he believes no 121e permit exemption for residuals and would be seeking NJDEP legal opinion.
- Redevelopment:
 - Provided comments on June 23 to Morris/TRC on revised RA Work Plan Addendum. Expect Morris/TRC will then make changes and make formal submittal to NJDEP.
 - Chemical and geotechnical analyses for Pre-Design Investigation for replacement slurry wall expected by end of June. Preliminary Design expected August/September.
 - Next redevelopment fieldwork plan anticipated to be submitted by/through KEY is sewer/water; scope of work currently in discussions among HClA/Morris, Kearny Municipal Utilities Authority, NJ Transit. Other redevelopment components for EPA review will be Spine Road, stormwater, Building 3 construction.
 - Closing date for Koppers property transfer has moved ahead a month to July 15 due to COVID.

Pierson's Creek:

- Received the draft RI for OU2 on 9/23/19. The BHHRA was submitted on 10/31/19. On 3/24/20, Geosyntec submitted the revised combined RI and BHHRA. EPA will conditionally approve the RI and BHHRA as long as Troy accepts all our latest comments. The approval letter went out on 6/18/20.
- Troy sent a letter on 4/15/20 focusing on EPA's approach and would like to meet with EPA to discuss the schedule. Their schedule now estimates a December ROD. HQ (Steven Cook) was also copied on the letter. A response letter to Troy was sent on 5/11/20. A conference call was held on 6/4/20 with Troy. Internal meetings were held on 6/9/20 and 6/16/20 and it was decided that Troy's revised RAOs were unacceptable and the "restoration" RAO for the groundwater was necessary. A conference call was held on 6/23/20 with Troy to discuss the RAOs
- Received the draft SOW and AOC back from 429 Delancy on 9/17/19. A call was held with 429 Delancy on 11/20. Received the latest draft AOC from Amelia on 3/24 for review. 429 Delancy is not happy with this latest revision and is preparing a response. On 6/15/20, EPA received 429's redline strikeout. 429 has been given permission to rent their fenced in paved area of their property. EPA will continue to have access as needed for PFAS sampling.
- The Troy invoice was sent out on 4/27/20. Troy requested and received a 30-day extension for payment and they also have some questions about the SCORPIOS report. ORC sent a response to Troy on 6/3/20 answering their questions on the SCORPIOS.
- The future buyer (Salomone) of the Globe Metals (Oberwill) property performed construction on the site and dug up the unnamed tributary adjacent to Globe/Troy and replaced it with piping and drainage features. The Oberwill and Salomone notice letters were sent out on 4/20/20. A conference call was held on 5/7/20 to discuss. CDM assessed the soil stockpiles on 5/5/20 to

determine if additional stabilization measures are necessary. Not all the piles are fully covered. We can have CDM sample the piles for disposal and have RCRA determine if the piles are considered hazardous or non-hazardous. Exemption 5, Attorney-client communication, Attorney work product; Exemption 7(a), Enforcement

JDEP will be sending a NAV to Salomone and/or Oberwill shortly.

- Working on the RAF contracting reviews for the OU1 FS work. CO sent a letter to the top three companies this week asking for their staffing plans for the FS. They have until 6/18/20 to respond.

Riverside Industrial Park:

- EPA sent the RLSO version of the FS to PPG, conditionally approved.
- The draft proposed plan was sent to Technical Support reviewers. Comments are requested by 6/26.
- A draft of the community involvement plan has been completed and is under review. This plan will coincide with the release of the proposed plan this summer.