

INTERIM REMEDIAL MEASURES (IRMS)

AT

THE

CRANSTON RCRA SITE

**PRESENTED BY CIBA-GEIGY CORPORATION
APRIL 12, 1995**



SEMS DocID

654180

AGENDA

APRIL 12, 1995

CRANSTON CITY HALL

**INTERIM REMEDIAL MEASURES (IRMS) AT THE
CRANSTON RCRA SITE**

I. Introduction - D. McIntyre, Ciba

**II. Soil Removal And Groundwater Stabiliztion IRMS -
B. Berdahl, Ciba And T. Marshall, PTRL**

III. Voluntary Cofferdam Sediment Removal - B. Berdahl, Ciba

**IV. Projected Surface And Sediment Water Quality In The
Pawtuxet River - E. Garland, HydroQual**

V. Schedules - USEPA And RIDEM

CIBA CRANSTON RCRA SITE

OVERVIEW OF REMEDIAL SCHEDULE

- **EPA Administrative Consent Order To Implement Stabilization (Pump And Treat) And The Building Donation To The City Are Driving Remedial Activities In The Production Area**

<u>Remedial Activity</u>	<u>Duration</u>
Remove PCB Contaminated Soil From Production Area	5/1- 6/2/95
Construct Stabilization Systems In Production Area And Building 15	5/18 - 9/29/95
Excavate Cofferdam Sediments From Pawtuxet River	10/2 - 11/10/95
Grade And Pave Production Area, Except For SVE	11/15 - 12/15/95
Operate Soil Vapor Extraction System In Production Area	9/29/95 - 1998e
Operate G.W. Extraction Wells And Pretreatment Plant	9/29/95 - 2005e

(e) Estimated Duration


CRANSTON RCRA CLA 061

MARCH 2, 1995

PC B REMOVAL IRM

- Production Area
 - Risk Assessment 50 PPM Total PCB
 - Cleanup Level 45 PPM Total PCB (780 cu yd)
 - Commercial, Restricted Land Use
- Warwick Area (SWMU #5)
 - Risk Assessment 9 PPM Total PCB
 - Cleanup Level 1 PPM Total PCB (210 cu yd)
 - Residential, Non-Restricted Land Use
- Warwick Area (SWMU #6)
 - Non-Hazardous Zinoxide Spill
 - Qualtative Cleanup for Liability (25 cu yr)
- Disposal of All Soils
 - TSCA/RCRA Landfill- Model City (220 cu yd)
 - Reviewing Rail Transport To Southwest

SOILS TO
MODEL CITY, NY



NOTES:

1. STRUCTURE LEGEND IS INCLUDED IN THE HCHA FACILITY INVESTIGATION PROPOSAL, CHAPTER 1, FIGURE 3-1.
2. CHHA - GEIGY HAS IDENTIFIED ONE ADDITIONAL AREA OF INVESTIGATION (AAOI). THIS AAOI HAS BEEN DESIGNATED AS AAOI-15.

BASE MAP SOURCE: GEOD CORPORATION OF NEWFOUNTAIN, NEW JERSEY, MAPPED BY PHOTOGRAMMETRIC METHODS FROM AERIAL PHOTOGRAPHS. DATE FLOWN: 2 APRIL 1989


SWMUs, AOCs, AND AAOIs

WOODWARD - CLYDE CONSULTANTS

CONSULTING ENGINEERS, GEOLOGISTS AND ENVIRONMENTAL SCIENTISTS
WAYNE, NEW JERSEY

DR. BY:	KF	SCALE:	1:2400	PROJ. NO.:	8
CK'D BY:	MII	DATE:	20 JAN 1992	FIG. NO.:	


FIGURE 1



^a Only similar hazards are summed. Refer to Appendix A, Section A7.0.

1 foot COMPACTED SOIL
6"-8" ASPHALT

Figure 2-1. Risk Summary for Production Area On-Site Worker Scenario




^a Only similar hazards are summed. Refer to Appendix A, Section A7.0.

^b Rounded to one significant figure, as recommended by the USEPA.

Figure 2-2. Risk Summary for Warwick Area On-Site Resident Scenario

BLDG 15

VOLUME OF SOIL EXCEEDING 45 PPM TOTAL PCBs ~ 779 CUBIC YARDS (BASED ON A 1 FT DETPH)






FIGURE 4-3

SWMU-5

PROPOSED WASTE CLASSIFICATION

COMPOSITE LOCATIONS

CRANSTON RCRA CLA 061


MARCH 2, 1995

STABILIZATION IRM

- Resubmitted to EPA, RIDEM, and City January 30
- 11 Soil Vapor Extraction Wells (4 dual)
- 4 Groundwater Extraction Wells
- Groundwater Pretreatment Process Revised
 - Old: Metals removal, Air Stripping, GACs
 - New: Metals Sequestering and GACs
- POTW Critical Discharge Limits
 - Iron 2 PPM (increased)
 - Total Toxic Organics (TTO) 2.13 PPM
- Construction to Start April 27 with on Line Testing Sept 8


*CITY GRANTED
NEW NUMBER &
SISTEM CHANGES
FOR R2 TALKING*


*THERMAL OXIDIZER
FOR VAPOR EXTRACTION*




- LEGEND
- ⑤ SAMPLE LOCATION
 - GROUNDWATER FLOW
 - BALL VALVE
 - Z BUTTERFLY VALVE
 - ✓ CHECK VALVE

PROCESS FLOW DIAGRAM GROUNDWATER PRETREATMENT SYSTEM FINAL DESIGN					
WOODWARD-CLYDE CONSULTANTS ENGINEERING & SCIENCES APPLIED TO THE EARTH & ITS ENVIRONMENT BRIDGE, NEW JERSEY					
DRN. BY	MYB	SCALE	AS SHOWN	DWG. NO.	7-680018
CHKD. BY	JJC	DATE	JAN 20, 1988	FIG. NO.	2-2





PROCESS FLOW DIAGRAM FOR THE SOIL VAPOR EXTRACTION SYSTEM					
WOODWARD-CLYDE CONSULTANTS					
ENGINEERING & SCIENCES APPLIED TO THE EARTH & ITS ENVIRONMENT BRIDGE, NEW JERSEY					
DRN	87N	SCALE	AS SHOWN	DWG NO.	4490008
PROJ.	87N4000				
DESIGNED BY	TAM	DATE	JUNE 15, 1994	FIG. NO.	2-3



CIBA CRANSTON RCRA SITE

COFFERDAM SEDIMENT REMOVAL

- **Project Location: Pawtuxet River Adjacent To Production Area (Figure 1)**
- **Concern: River Sediments Around Former Cofferdam Are Contaminated With Organic Compounds, Including PCBs (Figure 2)**
- **Objective: To Remove These Contaminated Sediments Expeditiously Prior To Use Of The Production Area.**
- **Constraints: PCB Soil Removal And Stabilization Systems Must Be Completed In The Production Area First.**
- **Approach: Sheet Pile 50' x 145' Area, Excavate to 6', And Remove 1600 CY Of Contaminated Sediment (Figure 3)**
- **Treatment And Disposal: Produce Dry Sediment "Cake" For Offsite Landfilling As Non-Hazardous Waste And Pretreat Wastewater For Discharge To POTW.**
- **Regulatory Mechanism: Voluntary Interim Remedial Measure (IRM) Performed By Ciba.**





Figure 1

NOTE:
LOCATIONS SHOWN ARE APPROXIMATE

BASIC MAP SOURCE:
GEOCORPORATION OF NEWFOUNDLAND, NEW JERSEY
MAAPPED BY PHOTOGRAMMETRIC METHODS FROM AERIAL

SITE PLAN CIBA-GEIGY		
WOODWARD - CLYDE CONSULTANTS		
CONSULTING ENGINEERS, GEODETISTS AND ENVIRONMENTAL SCIENTISTS		
HAYDEN, NEW JERSEY		
DATE: 01/01/80	SCALE: 1" = 200'	PROJECT NO: 827-0000



EXCAVATION DEIGN FOR IRM




Figure 3

CIBA CRANSTON RCRA SITE

COFFERDAM SEDIMENT REMOVAL (CONTINUED)

- **Construction And Operation Of Removal Area (Figure 4)**

- ✓ - **Contain With Silt Curtains And Sheet Piling**
- ✓ - **Dewater To Expose Sediments For Removal**
- ✓ - **Excavate Sediments for Immediate Processing**
- ✓ - **Provide For Odor Control In Removal Area**
- ✓ - **Measure Turbidity Upstream And Downstream**
- ✓ - **Backfill With Certified And Impermeable Soil**

REMOVED DAILY!

- **Processing And Disposal Of Sediments (Figure 4)**

- ✓ - **Enclose Processing Area To Control Odors**
- ✓ - **Mix And Solidify Sediments To Produce Dry "Cake"**
- ✓ - **Sample Air For Volatile Organic Compounds**
- ✓ - **Truck (2-5/Day) Off-Site To RCRA/PCB Landfill**

WITH WHAT?

- **Wastewater Treatment Of Liquids (Figure 4)**

- ✓ - **Pretreat With Portable Units To POTW Standards**
- ✓ - **Discharge To POTW For Final Treatment**

- **Ciba Supervisors With Health And Safety Training On-Site At All Times**




Figure 4

SCALE IN FEET

0 60

Job No. 87-4880-15-01

Prepared by: JC

Date: 03/28/1995

GENERALIZED LOCATION OF
WORK AREAS
RIVER RM

CIBA CRANSTON RCRA SITE

COFFERDAM SEDIMENT REMOVAL (CONTINUED)

- Army Corps Of Engineers (ACOE) Individual Permit Requires 18 Months Review And Approval
- ★ • Nationwide ACOE General Permit #38 For Cleanups Takes Only 30 Days And Notification
 - Sponsored By Governmental Agency - RIDEM w/ warrants
 - Submit Project Description And Effects
 - Implement Within Existing ACOE Rules - General dredging requires warrant
Limit impacts on wetlands
- 401 Water Quality Certification From RIDEM On Effects Of Removal And Planned Disposal
- Freshwater Wetlands Permit From RIDEM For Working In Production Area And Pawtuxet River
- Local Permits From The City Of Cranston
 - Temporary POTW Discharge Permit
 - Soil Erosion And Sediment Control Plan
 - Building Permit And Site Plan Approvals
- EPA Continues In Overview Role

CRANSTON RCRA CLA 61

MARCH 27, 1995

MILE STONES

- CITY OPINION LEADERS MEETING MARCH 22, 1995
- EPA MEETING ON SCHEDULE AND RIVER
WARWICK MTG - (WED) APRIL 12, 1995
4-19-95
- RIVER IRM SUBMITTED TO EPA
OPERATIONS PLAN TO BE SUBMITTED TO WETLANDS APRIL 28, 1995
- PCB SOIL REMOVAL STARTS MAY 2, 1995
- • SITE RFI REPORT SUBMITTED TO EPA
MEDIA PROT. STD JUNE 30, 1995
- • SITE CMS REPORT SUBMITTED TO EPA SEPT. 22, 1995
- • STABILIZATION SYSTEMS START UP SEPT. 29, 1995
- • *How long?* SEDIMENT EXCAVATION STARTS OCTOBER 2, 1995
- ? • RIVER RFI SUBMITTED TO EPA
MEDIA PROT. STD MARCH 29, 1996
- ? • RIVER CMS SUBMITTED TO EPA JUNE 29, 1996

MAY TAKE 3m → 12m TO COMPLETE DECISIONS AT SITE BY EPA?