

# ENVIRON

186822



October 13, 1998

U.S. Environmental Protection Agency  
2890 Woodbridge Avenue  
Bldg. 209 (MS-211)  
Edison, New Jersey 08837  
Attention: Cornell-Dubilier Electronics Site On-Scene Coordinator

Chief, New Jersey Superfund Branch  
Office of Regional Counsel  
United States Environmental Protection Agency  
290 Broadway, 17th Floor  
New York, New York 10007-1866  
Attention: Cornell-Dubilier Electronics Site Attorney

Re: Cornell-Dubilier Electronics Site - Administrative Order on Consent for Removal  
Action, Index No. II-CERCLA-98-0115  
Progress Report No. 4

Dear Sir:

As specified in Paragraph 50 of the above-referenced Administrative Order, on behalf of Respondent Cornell Dubilier Electronics, Inc. (CDE), ENVIRON Corporation (ENVIRON) is submitting this progress report which summarizes activities conducted pursuant to this AOC between September 24, 1998 and October 7, 1998.

## Completed Activities

During this period, the following activities were completed:

- Preparation of the *Residential Property Removal Action Work Plan, South Plainfield, New Jersey* ("Work Plan"; see AOC Paragraphs 36 and 37); submitted to USEPA on September 25, 1998.
- Preparation of proposed Removal Action Implementation Schedule from the Work Plan with draft calendar dates, and a request to modify the schedule for soil excavation and restoration activities; submitted to USEPA on October 7, 1998.



A division of APRI Environmental Sciences Group, Inc.

**Ongoing Activities**

During this period, the following activities were initiated and are in-progress:

- Identification of prospective contractors, including remediation contractors and health and safety coordinators.
- Preparation of a request for bid for excavation and restoration activities.
- Validation of data for samples collected at Property I in September 1998 (draft data were presented in the Work Plan).

**Two-Week Schedule of Planned Activities**

During the next two-week period (October 8, 1998 through October 21, 1998) the following activities are planned:

- Release of a Request of Bid to prospective remediation contractors.
- Submittal of property restoration plans (Appendix B of the Work Plan) to USEPA.
- Submittal of validated sampling data for Property I to USEPA.

**One-Month Schedule of Planned Field Activities**

During the next four-week period (October 8, 1998 through November 4, 1998) no field activities are planned.

Please call me or Mark Nielsen at (609) 452-9000 if you should have any questions regarding this progress report.

Sincerely,



Michael P. Scott  
Principal

MPS:jmn

025840C:H:\NIELSEN\02-5840C\5840C\_07.WPD/10-13-98/5:14PM

cc: R. Sanoff, Esq.