

BAYONNE BARREL & DRUM**REPORT #** 31**O.S.C.** JOE COSENTINO
R.M. M.R.ELLIS**DATE:** 11/07/94

DESCRIPTION OF DELIVERY ORDER: Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

LOCATION OF WORK: 150 RAYMOND BLVD. NEWARK, NJ 07105

WEATHER: Sunny**TEMPERATURE:** 65**WORK PERFORMED TODAY BY OHM:**

- * Mobilize crew from the NJ division @ 0800 hrs.
- * Continued to breakdown acid packs, removing inner liners from drums, 57 drums are handled today, total to date = 293.

SUBCONTRACTOR SERVICES PERFORMED:

- * Confirm crane service's for tomorrow, to be on site by 1200 hrs. for setup.
- * WADCO confirms a price quote of 4.90/ liner to handle thru there facility.

EXCEPTIONS / UNUSUAL CONDITIONS:

- * Cleanup tech. Steve Wilson is absent today.

CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM OSC:**DOCUMENTS SUBMITTED:****MEETINGS HELD, SUBJECT MATTER, DIRECTION AND OR DECISIONS:**

- * O.S.C. and R.M. discuss the actual cost savings that may or may not be made regarding the continued operation of poly liner removal from acid packs. NOTE: Crew is unable to produce 400 drums per day as estimated when evaluating there hourly production rates.

COMMENTS: