

**BAYONNE BARREL & DRUM****REPORT #** 63**O.S.C.** JOE COSENTINO  
**R.M.** M.R.ELLIS**DATE:** 12/19/94**DESCRIPTION OF DELIVERY ORDER:**

Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

**LOCATION OF WORK:**

150 RAYMOND BLVD. NEWARK, NJ 07105

**WEATHER:**

Partly Sunny

**TEMPERATURE:**

37

**WORK PERFORMED TODAY BY OHM:**

- \* Continued the drum shredding operations today, further separating drums that contain labels "Hazardous Waste" and any other legible manufacturers labels. Weston TAT documents all labels found with this information.
- \* By the days end the crew has completed the shredding of 405 drums.

**SUBCONTRACTOR SERVICES PERFORMED:****EXCEPTIONS / UNUSUAL CONDITIONS:**

- \* Due to three crew members having doctors appointments in the late afternoon today, site activities are shut down at 1530 hrs.
- \* Howard Perlmutter on site today, review of the project files and 1900-55 forms to date.
- \* R.M. spends time in house this morning with T & D Coordinator Steve Wurzbarger regarding the up coming operation of drum deheading, further discussed are the incoming analytical results that will be coming in today for his review ( Disposal ).

**CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM O.S.C.:**

- \* O.S.C. has requested that T & D Coordinator try and estimate his time that he will need to review the results, at present Steve is ball parking 12 hrs. for the QA/QC of the results.

**DOCUMENTS SUBMITTED:**

- \* Faxed to Steve the dioxin results spread sheet for his review, further to associate results to regulatory levels for landfilling and or incineration.

**COMMENTS:**