

BAYONNE BARREL & DRUM**REPORT #** 68**O.S.C.** JOE COSENTINO
R.M. M.R.ELLIS**DATE:** 12/28/94

DESCRIPTION OF DELIVERY ORDER: Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

LOCATION OF WORK: 150 RAYMOND BLVD. NEWARK, NJ 07105

WEATHER: Sunny**TEMPERATURE:** 50**WORK PERFORMED TODAY BY OHM:**

- * Continued the drum shredding operations today, further separating drums that contain labels "Hazardous Waste" and any other legible manufacturers labels. Weston TAT documents all labels found with this information.
- * By the days end the crew has completed the shredding of 621 drums, the weather is in fact a contributing factor with the increase of production along with starting the equipment early.

SUBCONTRACTOR SERVICES PERFORMED:**EXCEPTIONS / UNUSUAL CONDITIONS:**

- * Dan Ohara arrives on site at 1114 hrs. this morning, with one hour mobilization from the Windsor office, this would start him at 1014 hrs.

CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM O.S.C.:

- * As per the O.S.C. personnel (Operators) make equipment checks and start up for warming as they arrive on site this morning in an attempt to enable more production out of the days work.

DOCUMENTS SUBMITTED:

- * O.S.C. and C.O. consent form, for the amount \$ 53,900.00 dollars. This will be for the disposal of poly liners and poly drums on site.

COMMENTS: