

Monthly Progress Report No. 107 September 2018/October 2018
Submitted October 15, 2018
San Jacinto River Waste Pits Superfund Site
USEPA Region 6, CERCLA Docket No. 06-03-10 UAO for RI/FS
Channelview, Texas

The Unilateral Administrative Order (UAO) for the Remedial Investigation/Feasibility Study (RI/FS) at the San Jacinto River Waste Pits Superfund Site (Site) in Channelview, Texas, (USEPA Region 6, CERCLA Docket No. 06-03-10 UAO for RI/FS) was issued on November 20, 2009. The Respondents include International Paper Company (IP) and McGinnes Industrial Maintenance Corporation (MIMC).

A. Summary of Work Performed – September 2018/October 2018

The Respondents, Anchor QEA, and Integral Consulting completed work on the following tasks:

- Submitted Monthly Progress Report No. 106 to the United States Environmental Protection Agency (USEPA) on September 17, 2018.

B. Summary of Agency Communications

The written communications between Respondents and USEPA subsequent to the issuance of the UAO are summarized in the attached Table 1.

C. Summary of Sampling Results

No additional data have been collected or reported.

D. Problems, Delays, and Solutions

San Jacinto River Fleet Operations (SJRF)

As summarized in previous monthly reports for the RI/FS, the Respondents continue to be concerned about the potential impacts of the SJRF operations in the immediate vicinity of the Site. On January 2, 2013, Respondents submitted their comments on the Revised SJRF Draft Sampling and Analysis Plan via email to USEPA. The Respondents will continue to work with USEPA on this issue. Respondents will also continue to work with USEPA and SJRF, if necessary, should there be a need for access to the SJRF property for purposes of RI/FS activities. Those discussions would be based on prior communications in that regard, which are described in the monthly reports submitted under the Administrative Settlement Agreement and Order on Consent for Removal Action for the Site.



Monthly Progress Report No. 107 September 2018/October 2018
Submitted October 15, 2018
San Jacinto River Waste Pits Superfund Site
USEPA Region 6, CERCLA Docket No. 06-03-10 UAO for RI/FS
Channelview, Texas

E. Projected Work for Next Two Reporting Periods – October 2018/November 2018

- None.

F. Schedule

No schedule is required given the issuance of the Record of Decision for the Site on October 11, 2017.

Prepared by:

David C. Keith

Project Coordinator

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
12/4/2009	Required Notifications pursuant to Paragraphs 51 and 75 of UAO	None	NA	Provided notice of intent to comply and "sufficient cause" defenses and identified Project Coordinator.
12/7/2009	Copies of Letters to McGinnes Heirs Regarding Site Access	None	NA	
12/10/2009	Draft Scoping Meeting Minutes	None	NA	
12/14/2009	Copy of Response from Big Star Barge & Boat Company Regarding Site Access	None	NA	
12/15/2009	Monthly Progress Report No. 1	None	NA	
12/18/2009	Status Report on Site Access	1/12/2010	Actions to date did not constitute "best efforts" to gain access.	Respondents and EPA spoke regarding the matter in further detail on 1/8/10.
12/21/2009	HASP	None	NA	
12/21/2009	Anchor QMP	None	NA	
12/21/2009	Integral QMP	None	NA	
1/7/2010	Request for comments regarding access agreement for Big Star Barge & Boat Company	None	NA	
1/11/2010	Proposed Draft AOC for time critical removal action	1/12/2010	Respondents' proposed AOC has been forwarded to headquarters and Philip Allen for comment. Time critical removal action requires imminent and substantial endangerment finding.	
1/12/2010	Copy of Consent Form for Site Access from Big Star Barge & Boat Company	None	NA	
1/12/2010	Notice of UAO Deficiency	None	Actions to date did not constitute "best efforts" to gain access.	
1/13/2010	Draft Sediment Sampling and Analysis Plan Minutes	None	NA	
1/13/2010	Draft Database and Data Exchange Minutes	None	NA	
1/15/2010	Monthly Progress Report No. 2	None	NA	
1/15/2010	Update Regarding Respondents' Efforts to Obtain Access Agreement, Response to Letter from Barbara Nann and Request for Extension	1/21/2010	Efforts to obtain Site access are "encouraging."	
1/20/2010	Correspondence from Port of Houston Authority regarding access	None	NA	
1/21/2010	Copies of Site Access Letter From Attorney for McGinnes Heirs	1/22/2010	EPA requested another copy of the letter	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
1/21/2010	Correspondence with Port of Houston Authority Regarding revised fence alignment	None	NA	
1/22/2010	Copies of Site Access Letter From Attorney for McGinnes Heirs	None	NA	
1/25/2010	Copies of Letters Sent to Gary Gladfelter and Tanya Ammons Regarding Site Access	None	NA	
1/27/2010	Draft 1/20/10 Alignment Meeting Minutes	None	NA	
1/27/2010	Copy of Correspondence with Big Star Barge & Boat Company Regarding Site Access	None	NA	
1/27/2010	EPA's response to Respondents' proposed AOC regarding Time Critical Removal Action	None	EPA will give Respondents additional time to respond as to whether Group wants to enter into AOC for Site stabilization.	
1/29/2010	Copy of Revised Consent Form for Site Access from Big Star Barge & Boat Company	None	NA	
2/2/2010	Copy of Correspondence with Big Star Barge & Boat Company Regarding Site Access	None	NA	
2/4/2010	Respondents' proposed changes/comments on proposed AOC for Time Critical Removal Action	3/5/2010	Awaiting finalization of action memo for site stabilization before making additional changes to the AOC for site stabilization.	
2/10/2010	Draft Memorandum San Jacinto River Waste Pits Superfund Site Time Critical Removal Action	Non	NA	
2/11/2010	Copy of Revised Consent Form for Site Access from Big Star Barge & Boat Company	None	NA	
2/11/2010	Copy of executed Consent Form for Site Access from Big Star Barge & Boat Company	2/17/2010	EPA approved of the form and will await an access agreement allowing for the RI/FS to take place.	
2/15/2010	Monthly Progress Report No. 3	None	NA	
2/16/2010	Draft Sediment Sampling and Analysis Plan/QAPP	None	Comments received March 10, 2010	
2/16/2010	Correspondence to EPA regarding update to Respondents' efforts to obtain access to the site	None	NA	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
2/17/2010	Submitted the Agency Review Draft of the Quality Assurance Project Plan and Field Sampling Plan for Sediment Sampling	Consolidated comments received on March 10, 2010	Follow up meeting conducted with EPA, TCEQ and Trustees on March 16 and comment/response table developed for submittal with Draft Final report	Draft Final document submitted on 4/9/2010.
2/18/2010	Sampling Plan for sediment sampling on February 17, 2010	2/19/2010	EPA will forward for review to EPA's financial assurance expert.	
2/18/2010	Correspondence from MIMC regarding financial assurance bond	2/19/2010	EPA will forward for review to EPA's financial assurance expert.	
2/19/2010	Copy of presentation regarding Short-Term Communications Plan	None	NA	
2/22/2010	Letter to Barbara Nann regarding MIMC's responsibility to provide access to the V.C. McGinnes, Trustee tract	None	NA	
3/18/2010	Draft Sediment Sampling and Analysis Plan Comment Review Meeting Minutes March 16, 2010, TCEQ, Austin Texas	None	NA	
4/7/2010	Draft Field Sampling Plan and Job Safety Analyses for the TCRA sampling	None	NA	This sampling was requested by EPA in an email on March 26, 2010.
4/9/2010	Submitted the Draft RI/FS Work Plan and SLERA	June 3, 1010	Comments received from EPA by email	
4/9/2010	Submitted the Draft Final of the Quality Assurance Project Plan and Field Sampling Plan for sediment sampling	None	NA	
4/15/2010	Submitted Monthly Progress Report No. 5 on April 15, 2010	None	NA	
		4/26/2010	Approval letter from EPA for implementation of the RI/FS Sediment QAPP/SAP.	Agency requested replacement pages for Final QAPP/SAP.
4/30/2010	Submitted replacement pages to EPA, TCEQ and the trustees for the Final SAP/QAPP on April 30, 2010	None	NA	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
5/11/2010	Submitted the Draft Chemical Fate and Transport Modeling Study design and sampling and analysis plan addendum on May 11	None	NA	
5/14/2010	Submitted a Soil Sampling and Analysis Plan for the TxDOT right-of-way to TxDOT and EPA	None	NA	Submitted to TxDOT as part of effort to obtain access into the TxDOT right-of-way for RI/FS and TCRA activities.
5/17/2010	Submitted Monthly Progress Report No. 6 on May 17, 2010	None		
5/21/2010	Submitted revised TxDOT right-of-way sampling and analysis plan	None		Comments received from TxDOT on May 25, 2010.
5/25/2010	Submitted email outlining sediment sampling and analysis deviations	5/26/2010	EPA agreed to recommendations and asked that human health locations on west bank be reconsidered.	Human health locations on west bank moved with EPA concurrence in email on May 28, 2010.
5/27/2010	Submitted revised TxDOT right-of-way sampling and analysis plan	None		TxDOT approved the revised sampling and analysis plan on June 11, 2010.
5/28/2010	Submitted email summary of VOC data from sediment sampling	5/28/2010	EPA concurred that no further VOC analyses were required.	
6/7/2010	Response to 6/4/10 email from Barbara Nann regarding access for 3 soil samples in western impoundment	None		
6/11/2010	Submitted Draft Tissue Sampling and Analysis Plan and Draft Technical Memorandum on Bioaccumulation Modeling on June 11, 2010	None		
6/15/2010	Submitted Monthly Progress Report No. 7 on June 15, 2010	None		
6/25/2010	Submitted comments and responses on Draft RI/FS Work Plan	None		

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
7/9/2010	Submitted Revised Draft RI/FS Work Plan	7/12/2010 8/26/2010	Email from B. Nann forwarding edits to RI/FS work plan. Email from Steve Tzhone with additional comments concerning Site History and soil sampling in the area of former impoundments south of I-10.	
7/15/2010	Submitted Monthly Progress Report No. 8 on July 15, 2010	None		
7/27/2010	Provided EPA a draft response to comments on the Draft Fate and Transport Memorandum Review	8/12/2010	Email from S. Tzhone forwarding two additional comments on the Fate and Transport Modeling Memorandum	
8/16/2010	Submitted Monthly Progress Report No. 9 on August 16, 2010	None		
8/17/2010	Submitted revised response to comments on the Fate and Transport Sampling and Analysis Plan	8/31/2010 9/7/2010	Email from S. Tzhone approving the revised response to comments and authorizing submittal of the Final Draft document. Email from S. Tzhone providing comments from USGS on sampling and analysis plan and direction to incorporate comments as EPA comments by phone. Comments need to be addressed prior to implementing field work.	
8/18/2010	Submitted Draft Addendum to the Sampling and Analysis Plan (SAP): Sediment Study	8/23/2010	Email from S. Tzhone approving the addendum SAP and authorizing sampling in Cedar Bayou.	
8/18/2010	Submitted revised response to comments on the Bioaccumulation Modeling and Tissue Sampling and Analysis Plan	8/31/2010	Email from S. Tzhone approving the revised response to comments and authorizing submittal of the Final Draft documents.	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
8/19/2010	Submitted Draft Meeting Minutes - Agency Comments on Tissue SAP and Technical Memorandum on Bioaccumulation Modeling	None		
9/3/2010	Submitted Draft Final RI/FS Work Plan	10/7/2010	Letter of deficiency from S. Tzhone requiring Respondents to incorporate EPA's Comment Number 4 (sampling of south impoundment) provided to the respondents on August 26, 2010, as part of the RI/FS.	Respondents have 14 days to comply from the date of the letter.
9/9/2010	Submitted letter to Steve Tzhone regarding Site Warning and Protective Measures	9/1/2010	Email from S. Tzhone approving the proposed scope of work for additional fencing and signs and requesting clarification and final design for impoundment signs and buoy placement.	
9/10/2010	Submitted letter to Steve Tzhone and Barbara Nann concerning MIMC's participation in soil sampling in the area of former impoundment south of I-10	10/8/2010	Letter to MIMC counsel from B. Nann expressing disagreement with MIMC's letter and reiterating position that south impoundment must be sampled.	
9/10/2010	Submitted the Draft Soil Sampling and Analysis Plan for the RI/FS	None		
9/10/2010	Submitted Draft Final Tissue SAP, and Draft Final Technical Memorandum on Bioaccumulation Modeling			

Table 1
Summary of Agency Communication
San Jacinto River Waste Pits Superfund Site

Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
9/15/2010	Submitted Monthly Progress Report No. 10 on September 15, 2010	10/7/2010	Letter of deficiency from S. Tzhone requiring Respondents to submit all raw data with monthly progress reports.	Respondents have 14 days to comply from the date of the letter.
9/16/2010	Submitted letter outlining proposed buoy and warning signs at impoundments	9/16/2010	Email from S. Tzhone approving final design for signs and buoy system	
9/23/2010	Submitted an email with clarifications required for the final Sampling and Analysis Plan: Tissue Study on the following topics: Laboratory Certification, selection of tissue analytes, and a few editorial changes to the tables and text re: lipid analysis methods.	9/24/2010	Email from Steve Tzhone indicating that EPA agreed with the response to EPA's concerns about laboratory certification, and agreeing to the proposed edits. EPA approved the final Tissue SAP and Technical Memorandum on Bioaccumulation Modeling on September 24, 2010.	
9/28/2010	Submitted Final Sampling and Analysis Plan: Tissue Study and Final Technical Memorandum on Bioaccumulation Modeling on September 28, 2010.	9/29/2010	EPA approved of the Tissue SAP Addendum.	
9/30/2010	Submitted Draft TxDOT Right-Of-Way Data Report on September 30, 2010.	None		
10/1/2010	Submitted Draft Groundwater QAPP and FSP on October 1, 2010.	None		
		10/7/2010	Email from B. Nann regarding status of access efforts.	
		10/11/2010	Email from B. Nann encouraging diligent efforts on access.	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
10/13/2010	Email to B. Nann regarding the status of access efforts and need for a conference call between TxDOT, EPA and respondents to discuss	10/14/2010	Email from B. Nann agreeing to conference call.	
10/15/2010	Submitted Monthly Progress Report No. 11 on October 15, 2010			
10/18/2010	IP Letter responding to NOD regarding south area investigation			
10/20/2010	Submitted revised monthly reports for June, July, August, and September 2010 and accompanying raw data on discs			
10/21/2010	MIMC letter responding to NOD regarding south area investigation			
10/21/2010	Joint letter responding to NOD regarding raw data			
10/21/2010	Submitted Draft Final RI/FS Work Plan	11/2/2010	Draft Final RI/FS Work Plan approval letter from S. Tzhone provided by email	
		10/25/2010	Email from B. Nann approving use of TxDOT right-of-way for gravel road	
		10/29/2010	Received certified letter from B. Nann regarding UAO deliverables	
11/1/2010	Certified letter to B. Nann from IP counsel detailing Respondents' efforts to obtain Site Access Agreements with TxDOT and Big Star Barge and Boat			

Table 1
Summary of Agency Communication
San Jacinto River Waste Pits Superfund Site

Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		11/2/2010	Received certified letter from B. Nann regarding best efforts for obtaining Site Access	
		11/3/2010	Email from S. Tzhone to D. Keith expressing concerns with field sampling procedures used during the week of October 25, 2010	
11/5/2010	Email from D. Keith to S. Tzhone regarding compliance with UAO deliverable procedures and proposed future deliverable procedures	11/5/2010	Email from S. Tzhone to D. Keith concurring with proposed procedures	
		11/8/2010	Email from B. Nann concurring with proposed procedures	
11/8/2010	Email from D. Keith to S. Tzhone concerning revisions to field procedures to be used in the future.			
11/8/2010	Re-submitted Revised Draft Groundwater Study SAP	11/22/2010	Email from S. Tzhone with comments on Groundwater SAP	
11/8/2010	Re-submitted Draft Soil Sampling and Analysis Plan	11/22/2010	Email from S. Tzhone with comments on Soil SAP	Additional comments received from S. Tzhone on 11/30/2010
11/12/2010	Certified letter to B. Nann from Al Axe reiterating and detailing Respondents' efforts to obtain Site Access Agreements with TxDOT and Big Star Barge and Boat			
11/15/2010	Submitted Monthly Progress Report No. 12 on November 15, 2010			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
11/30/2010	Submitted Draft Final Comment/Response Matrix of the Fate and Transport Modeling Memorandum	12/8/2010	Email from S. Tzhone approving the Draft Final Comment/Response matrix	
11/30/2010	Transferred preliminary Big Star soils data to USEPA as a mix of excel and PDF files via email, and then submitted the complete preliminary invalidated data to USEPA via email December 1, 2010			
12/6/2010	Submitted Draft Comment/Response Matrix for Groundwater SAP	12/14/2010	Email from S. Tzhone approving the Draft Final Comment/Response matrix	
12/9/2010	Submitted Draft Comment/Response Matrix for Soil SAP			
12/15/2010	Submitted Monthly Progress Report No. 13 on December 15, 2010			
12/16/2010	Submitted the Draft Final Groundwater Study Sampling and Analysis Plan on December 16, 2010	12/23/2010	Email and letter from S. Tzhone approving the Groundwater Study Sampling and Analysis Plan	Requested final copies be provided to remove "Draft" from "Draft Final" - implementation of field work approved
12/17/2010	Submitted the Draft Final Chemical Fate and Transport Modeling Memorandum December 17, 2010	1/10/2011	Email and letter from S. Tzhone approving the Chemical Fate and Transport Modeling Memorandum	Requested final copies be provided to remove "Draft" from "Draft Final"
12/17/2010	Submitted an Addendum to the Soil SAP to describe a soil investigation in the area South of I-10 on December 17, 2010	1/18/2011 2/3/11	Emailed letter from S. Tzhone providing comments to the Draft Addendum to the Soil SAP Additional comments from TCEQ on Draft Addendum to the Soil SAP received from S. Tzhone by email	Conference calls to discuss comments with agencies on January 25 and February 7
12/22/2010	Submitted the Draft Final Sampling and Analysis Plan: Soil Study on December 22, 2010	1/10/2011	Email and letter from S. Tzhone approving the Sampling and Analysis Plan: Soil Study	Requested final copies be provided to remove "Draft" from "Draft Final"
1/13/2011	Submitted Final Groundwater Study Sampling and Analysis Plan			
1/13/2011	Submitted Final Chemical Fate and Transport Modeling Memorandum			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
1/14/2011	Submitted the Final Sampling and Analysis Plan: Soil Study			
1/14/2011	Submitted Monthly Progress Report No. 14			
1/24/2011	Email from D. Keith to S. Tzhone regarding schedule for soil sampling activities			
1/27/2011	Letter from IPs counsel submitted to USEPA regarding International Papers efforts to obtain access for the south area investigation			
1/27/2011	Provided USEPA a compilation of historical aerial photographs of the project area on the project web portal			
2/1/2011	Submitted a DVD containing all draft documents for the SJRWP RI/FS submitted to USEPA via the project portal through January 25, 2011			
2/11/2011	Submitted Draft Contaminants of Potential Concern Memorandum	3/10/2011	Received comments on Draft COPC Technical Memorandum	
2/14/2011	Submitted Draft Revised RI/FS Schedule	2/15/2011	Approval letter from EPA for revised RI/FS schedule	
2/15/2011	Submitted Monthly Progress Report No. 15			
2/15/2011	Submitted the Draft Bed Property Study Field Sampling Plan	3/3/2011	Received emailed comments from S. Tzhone on Draft Bed Property Study FSP	
2/15/2011	Submitted the Draft Bathymetry Survey Field Sampling Plan	3/3/2011	Received emailed comments from S. Tzhone on Draft Bathymetry Survey FSP	
2/22/2011	Submitted Draft Final Sampling and Analysis Play, Soil Study Addendum 1	3/4/2011	Approval letter from USEPA for Draft Final Sampling and Analysis Play, Soil Study Addendum 1	
3/2/2011	Submitted Draft Current Velocity Study Field Sampling Plan			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
3/8/2011	Submitted Draft Comment Response Matrices for the Draft Bed Property Study and Draft Bathymetry Survey FSPs	3/9/2011	Phone conversation with Steve Tzhone indicated that responses were approved	
3/9/2011	Submitted Final Sampling and Analysis Plan, Soil Study Addendum 1			
3/11/2011	Phone call from J. Sampson (proxy for D. Keith) to S. Tzhone to report field observations of a petroleum odor and oily sheen on some subsurface soil samples from the south impoundment soil study area	3/11/2011	Received an email from S. Tzhone acknowledging the phone report, and with direction to: 1) proceed with sampling according to the approved Soil SAP Addendum 1, and 2) to provide a summary report of field observations when the sampling event is complete	
3/15/2011	Submitted Monthly Progress Report No. 16			
3/15/2011	Submitted the Draft Final Bed Property Study and the Draft Final Bathymetric Survey Field Sampling Plans	3/21/2011	Approval letter from USEPA for Draft Final Bed Property Study and the Draft Final Bathymetric Study FSP	
3/16/2011	Submitted the Draft Sedflume Study FSP, the Draft Radioisotope Coring Study FSP, and the Draft Upstream Sediment Load Study FSP	4/8/2011	Received emailed comments from S. Tzhone on the Draft Sedflume Study FSP, the Draft Radioisotope Coring Study FSP, and the Draft Upstream Sediment Load Study FSP	Conference call to discuss comments with agencies on April 15, 2011
3/16/2011	Submitted Field Report on south impoundment soil sampling			
3/18/2011	Submitted a letter to USEPA on behalf of International Paper regarding the completion of the south impoundment sampling			
3/25/2011	Submitted the Final Bed Property Study and the Final Bathymetric Survey Field Sampling Plans			
3/28/2011	Submitted the Draft Comment/Response Matrix for the Draft Current Velocity Study Field Sampling Plan	4/6/2011	Received emailed comments from S. Tzhone with two additional comments on the Draft Current Velocity Study FSP	

Table 1
Summary of Agency Communication
San Jacinto River Waste Pits Superfund Site

Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		3/29/2011	Received emailed letter from S. Tzhone requesting Respondents participate in Residential Soil Sampling as part of USEPA's Community Engagement Initiative	Respondents provided USEPA their response to this request on April 15, 2011
3/30/2011	Submitted the Draft Comment/Response matrix with responses to USEPA comments on the COPC Technical Memorandum	4/1/2011	Conference call with USEPA to discuss comments	
4/7/2011	Submitted an email request for assistance in obtaining Quality Assurance Project Plan and laboratory validation packages for the TCEQ Total Maximum Load programs. These documents are necessary to meet all requirements of USEPA comments on the COPC Technical Memorandum.			
4/8/2011	Submitted Revised Comment/Response Matrix for USEPA comments on the COPC Technical Memorandum	5/5/2011	Received approval letter from Carlos Sanchez for Gary Miller on the Draft COPC Technical Memorandum	
4/8/2011	Submitted the Draft Final Current Velocity Study FSP	5/3/2011	Received approval letter from Carlos Sanchez for Gary Miller on the Draft Final Current Velocity Study Field Sampling Plan	
4/14/2011	Submitted the Draft Comments/Responses matrices for the Draft Sedflume Study, Draft Radioisotope Coring Study, and the Draft Upstream Sediment Load Study Field Sampling Plans	4/15/2011	Conference call with USEPA to discuss comments	
4/15/2011	Submitted Monthly Progress Report No. 17			
4/15/2011	Provided USEPA and TCEQ Site groundwater data maps and tables associated with implementation of the north impoundment Groundwater Field Sampling Plan			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		4/19/2011	Received letter from Carlos Sanchez notifying Respondent's that USEPA has changed the designated EPA Project Coordinator under the UAO to M. Gary Miller effective April 19, 2011	
4/25/2011	Submitted Draft Final Upstream Sediment Load Field Sampling Plan	5/5/2011	Received phone request from Gary Miller to provide redline/strikeout version of Word document for EPA review.	Provided redline strikeout version of document for review by email from Teri Freitas on behalf of David Keith
4/28/2011	Submitted Draft Final Radioisotope Coring Study Field Sampling Plan	5/5/2011	Received approval letter from Carlos Sanchez on behalf of Gary Miller for the Draft Final Radioisotope Coring Study Field Sampling Plan	
		4/29/2011	Received email from Gary Miller with three additional questions on the Draft Sedflume Study Field Sampling Plan	
5/5/2011	Submitted Draft Final Sedflume Field Sampling Plan	5/20/2011	Received approval letter from USEPA on the Draft Final Sedflume Study Field Sampling Plan	
5/9/2011	Submitted Final Current Velocity Study Field Sampling Plan			
5/9/2011	Submitted Final Radioisotope Coring Study Field Sampling Plan			
5/16/2011	Submitted Monthly Progress Report No. 18			
		5/18/2011	Received approval letter from USEPA on the Draft Final Upstream Sediment Load Field Sampling Plan	
		5/23/2011	Received letter from Gary Miller directing Respondents sample residential soils in the area	Respondents provided USEPA their response to this request on May 31, 2011

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
5/24/2011	Submitted Final Upstream Sediment Load Study Field Sampling Plan			
5/24/2011	Submitted Final Sedflume Field Sampling Plan			
5/25/2011	Submitted email request to USEPA for approval to begin monitoring well decommissioning	6/2/2011	Received email approval from Gary Miller to proceed with this work in accordance with the work plan.	
5/27/2011	Submitted all Working Documents from the SJRWP Site Portal on DVD			
6/10/2011	Submitted Draft Soil Sampling and Analysis Plan Addendum 2	7/19/2011	Received draft approval and comments on the Draft Addendum 2 Sampling and Analysis Plan for Residential Soil Sampling	This is the sampling and analysis plan for residential soil sampling. The sampling and analysis plan was approved with modifications noted in the letter from USEPA
6/14/2011	Posted an updated Site database to the project web portal.			
6/15/2011	Submitted Monthly Progress Report No. 19			
7/15/2011	Submitted Monthly Progress Report No. 20			
7/20/2011	Correspondence between MIMC counsel and USEPA regarding draft Preliminary Site Characterization Report and south impoundment issue			
7/20/2011	Correspondence between International Paper counsel and USEPA regarding draft Preliminary Site Characterization Report and south impoundment issue			
7/20/2011	Submitted the Draft Preliminary Site Characterization Report			
7/21/2011	Submitted Field Sampling Report: 2010 Sediment Study			
7/21/2011	Submitted Field Sampling Report: Tissue Study			
7/21/2011	Submitted Field Sampling Report: 2010-2011 Soil Study			
7/21/2011	Submitted Field Sampling Report: Groundwater Study			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
7/22/2011	Submitted letter to USEPA regarding modeling schedule - due to drought in the Houston area	10/19/2011	Received letter from Gary Miller approving change in submittal date for the Chemical Fate and Transport Modeling Study to February 1, 2012	
7/25/2011	Submitted a Final Addendum 2 to the Soil Sampling and Analysis Plan for Residential Sampling			
7/25/2011	Provided USEPA draft language for an information sheet for residential sampling			
		7/29/2011	Received email from Steve Tzhone regarding potential CenterPoint Energy pipeline planned for construction within the project area	
8/1/2011	Email from Respondents' Project Coordinator to USEPA transmitting draft consent to access for residential sampling			
		8/2/2011	Received copy of email prepared by USEPA counsel regarding comments on draft consent to access for residential sampling	
		8/2/2011	Email from A. Foster to Respondents' counsel transmitting draft letters designating Respondents as EPA's representatives for Big Star access	
		8/3/2011	Email from A. Foster to Respondents' counsel transmitting copy of letter from EPA to San Jacinto River Fleet regarding its activities at the Site, expressing intent to pursue access from Big Star/San Jacinto River Fleet, and requesting summary of Respondents' problems in obtaining access from Big Star	

Table 1
Summary of Agency Communication
San Jacinto River Waste Pits Superfund Site

Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		8/3/2011	Email from A. Foster to Respondents' counsel regarding fact sheet associated with residential sampling	
8/3/2011	Submitted email to Gary Miller requesting change to approved Addendum 2 to the Soil Sampling and Analysis Plan. The requested revision involved a change from archiving deeper samples to including a second potential soil sampling mobilization and collection of deeper samples if required based on the results of the surface sampling. The revision was requested on the basis of a meeting between USEPA and Respondents on August 3, 2011 during which it was decided to limit the underground utility locate effort prior to mobilization for sampling so that sampling could occur sooner.	8/3/2011	Received email from Gary Miller approving proposed change to residential soil sampling and requesting a revised final soil sampling plan addendum	
8/3/2011	Email between MIMC counsel, on behalf of Respondents, and USEPA regarding revised version of consent to access for residential soil sampling			
8/3/2011	Email between MIMC counsel, on behalf of Respondents, and USEPA regarding revised version of consent to access for residential soil sampling and providing contact information for lessee of Big Star property and for Big Star counsel.			
8/4/2011	Submitted Revised Addendum 2 to the Soil Sampling and Analysis Plan for Residential Sampling			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
8/8/2011	Submitted Memorandum to Gary Miller outlining data gap issues identified in the Draft Preliminary Site Characterization Report			A meeting was held with USEPA and other agencies in Austin on August 30, 2011 to discuss these issues. A revised memorandum was submitted on September 7, 2011 based on verbal comments received from USEPA following that meeting
		8/9/2011	Email from A. Foster to Respondents' counsel regarding revised letter of designation	
		8/10/2011	Email from J. Hernandez to Respondents' counsel regarding revised letter of designation	
		8/10/2011	Received a draft letter from USEPA describing additional study in the area of the impoundment south of I-10	
8/15/2011	Submitted Monthly Progress Report No. 21			
8/26/2011	Submitted preliminary unvalidated residential soil sampling data to USEPA			Followed electronic data deliverables from the analytical laboratory with an Excel summary spreadsheet on August 29, 2011
9/2/2011	Submitted validated residential soil sampling data to USEPA			
9/2/2011	Submitted email to Gary Miller and Valmichael Leos requesting clarification on a potential chemical monitoring program for the TCRA armored cap			In order to start the development of a sampling plan for this program, respondents need to know the following from USEPA: (1) Is the use of passive SPME acceptable to USEPA for the cap monitoring (2) Will this program be conducted as part of the TCRA AOC or RI/FS UAO program, and (3) Who will be the lead contact from USEPA for development and approval of the TCRA chemical monitoring program

Table 1: Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
9/7/2011	Submitted a revised memorandum outlining data gap issues identified in the Draft Preliminary Site Characterization Report to reflect changes requested by USEPA			
9/11/2011	Submitted a Draft Fact Sheet for the Site to USEPA for consideration			This fact sheet was requested by USEPA
9/15/2011	Submitted Monthly Report No. 22			
9/19/2011	Submitted Draft Addendum 1 to the Sediment Sampling and Analysis (SAP) for additional sediment sampling	10/3/2011	Received letter from Gary Miller providing conditional approval of the SAP	
9/19/2011	Submitted Draft Addendum 1 to the Tissue Sampling and Analysis Plan (SAP) for additional background catfish and crab sampling	10/3/2011	Received letter from Gary Miller providing conditional approval of the SAP	
9/21/2011	Submitted letter to USEPA regarding ADCP servicing issue and San Jacinto River Fleet Operations	10/19/2011	Received letter from Gary Miller to continue deployment of the acoustic doppler profiler and the re-deployment of the suspended sediment sampler when water is again flowing over the Lake Houston dam	
9/22/2011	Submitted Attachment B2 (Toxicity of Dioxin-Like Compounds to Invertebrates, Fish, Reptiles, Birds and Mammals) in Appendix B of the Final RI/FS Work Plan			
10/4/2011	Submitted Addendum 1 to the Sediment Sampling and Analysis (SAP) for additional sediment sampling			Addressed conditions outlined in conditional approval letter received on 10/3/2011
10/5/2011	Submitted Addendum 1 to the Tissue Sampling and Analysis Plan (SAP) for additional background catfish and crab sampling			Addressed conditions outlined in conditional approval letter received on 10/3/2011
10/12/2011	Submitted Draft Dioxin Treatability Study Literature Review			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
10/14/2011	Submitted letter to USEPA regarding Field Studies Issues	11/10/2011	Received an email from Gary Miller to David Keith stating that after discussions with partner agencies, the request to remove the ADCP and discontinue data collection for the current velocity and upstream sediment load studies is approved	If a high flow event occurs, or appears likely at any time within the next two months, then the ADCP shall be re-installed and data collection for the current velocity and upstream sediment load studies resumed. Based on the timing of any such high flow event during this time, a request for extension of the submittal date for the Fate and Transport Model Study will be considered to allow sufficient time for inclusion and evaluation of any new velocity and sediment load data
10/17/2011	Submitted Monthly Report No. 23			
		10/19/2011	Received letter from Gary Miller approving change in submittal date for the Chemical Fate and Transport Modeling Study to February 1, 2012	
10/28/2011	Email from Jennifer Sampson with Integral Consulting to Gary Miller requesting approval to include three additional samples with percent fines of 81.5, 82.3, and 83.2 be added to seven other samples from the Addendum 1 to the Sediment Sampling and Analysis (SAP) for analysis of dioxins and furans and organic carbon	11/1/2011	Email approval from Gary Miller to Jennifer Sampson for the analysis of additional samples as requested	
11/15/2011	Submitted Monthly Report No. 24			
11/16/2011	Prepared and submitted a meeting summary for the proposed armored cap monitoring program to USEPA			
		11/16/2011	Received and reviewed draft comments from USEPA on the draft Preliminary Site Characterization Report (PSCR)	
		11/23/2011	Received and reviewed revised draft comments from USEPA on the draft PSCR	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		11/29/2011	Received and reviewed a draft letter from USEPA regarding comments and directives for additional sampling on the southern impoundment area on behalf of IP	
11/29/2011	Email from David Keith to Mr. Miller forwarding technical literature on the use of sediment traps			
		12/1/2011	Received and reviewed a fingerprint analysis on the southern impoundment area from Mr. Miller on behalf of IP. The analysis was prepared by Dr. Linda Broach with TCEQ	
12/5/2011	Provided copies of residential soil sampling consent forms to Mr. Miller			
12/6/2011	Provided Mr. Miller a table pairing residential soil sample identification numbers and physical street addresses			
		12/9/2011	Received a letter from Mr. Miller providing conditional approval of the PSCR. The letter further instructed the Respondents to provide a comment response matrix to USEPA for approval, followed by submittal of the Final PSCR	
		12/9/2011	Received a letter from Mr. Miller providing final comments and directives for additional sampling in the southern impoundment area on behalf of IP	
12/13/2011	Prepared and submitted a meeting summary for the Fate and Transport Modeling Workshop #2 to USEPA			
12/15/2011	Submitted Monthly Report No. 25			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
12/29/2011	On behalf of International Paper, submitted Draft Soil SAP Addendum 3, Draft Sediment SAP Addendum 2, and Draft Groundwater SAP Addendum 1			
1/3/2012	Submitted a draft matrix summarizing the Respondents proposed revisions to the PSCR to address USEPA comments received on December 8, 2011	1/5/2012	Received email from Mr. Miller approving the proposed revisions to the PSCR	Revisions will be incorporated into the Final PSCR
		1/5/2012	Received approval in a phone call from Mr. Miller on the conceptual TCRA chemical monitoring approach and was directed to develop a SAP for that program	
1/10/2012	Provided email notification to Mr. Miller that the project database had been updated and posted the project web portal			
1/17/2012	Submitted Monthly Report No. 26			
1/19/2012	Submitted the Draft Alternatives Memorandum, Draft Toxicological and Epidemiological Studies Memorandum, and Draft Exposure Assessment Memorandum			
2/1/2012	Submitted Chemical Fate and Transport Modeling Report on February 1, 2012			
		2/9/2012	Email from J. Hernandez to Respondents' counsel forwarding draft pre-construction baseline site assessment work plan for San Jacinto River Fleet project ("SJRF Draft SAP")	
2/14/2012	Submitted a letter to USEPA regarding revisions to the RI/FS schedule			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		2/14/2012	Email from J. Hernandez to Respondents' counsel forwarding copy of USEPA letter to San Jacinto River Fleet dated 12/1/2012.	
		2/15/2012	Email from J. Hernandez to Respondents' counsel regarding deadline for comments on the SJRF Draft SAP	
2/15/2012	Submitted Monthly Report No. 27			
2/28/2012	Submitted Final Preliminary Site Characterization Report on February 28, 2012			
		3/1/2012	Received comments from Mr. Miller on: 1) Draft Addendum 1 to the Groundwater Study Sampling and Analysis Plan for Additional Sampling South of Interstate Highway 10	
			2) Draft Addendum 2 to the Sediment Sampling and Analysis Plan for Additional Sampling South of Interstate Highway 10	
			3) Draft Addendum 3 to the Soil Sampling and Analysis Plan for Additional Sampling South of Interstate Highway 10	
3/8/2012	Submitted a letter to USEPA regarding the Respondents' concerns about the San Jacinto River Fleet operations, and provided comments on the Draft SAP			
3/15/2012	Submitted Draft Baseline Ecological Risk Assessment on March 15, 2012			
3/15/2012	Submitted Monthly Report No. 28			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
4/2/2012	Submitted Soil SAP Addendum 3, Sediment SAP Addendum 2, and Groundwater SAP Addendum 1 to USEPA	4/11/2012	Received approval on the Soil Sampling and Analysis Plan (SAP) Addendum 3, Sediment SAP Addendum 2, and Groundwater SAP Addendum 1 from USEPA by letter and email from Gary Miller	
4/5/2012	Submitted cover letter and Revised Schedule for RI/FS deliverables to USEPA	4/11/2012	Received approval on the Revised RI/FS Schedule from USEPA by email from Gary Miller	
4/16/2012	Submitted Monthly Report No. 29			
4/16/2012	Submitted Draft Sampling and Analysis Plan (SAP) for the TCRA Cap Porewater Assessment	5/9/2012	Received approval with modifications on the Draft SAP: Time Critical Removal Action (TCRA) Cap Porewater Assessment on May 9, 2012	
		4/24/2012	Received comments from Gary Miller on the Draft Exposure Assessment Memorandum (EA) and the Draft Toxicological and Epidemiological Studies (TES) Memorandum	Received clarification on comments regarding the EA and TES Memos from USEPA by email to the Respondents' Project Coordinator on May 10, 2012
		5/1/2012	Email from J. Hernandez to Respondents' counsel regarding SJRF Draft SAP currently under USEPA review	
		5/8/2012	Received comments from USEPA on the Draft Chemical Fate and Transport Modeling Study	
5/15/2012	Submitted Monthly Report No. 30			
		5/16/2012	Emails from J. Hernandez to Respondents' counsel providing comments to the SJRF Draft SAP from NOAA, TCEQ, and the Harris County Pollution Control Services	
5/22/2012	Submitted Sampling and Analysis Plan (SAP) for the TCRA Cap Porewater Assessment			

Table 1
Summary of Agency Communication
San Jacinto River Waste Pits Superfund Site

Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
5/22/2012	Submitted Final Exposure Assessment Memorandum and Final Toxicological and Epidemiological Studies Memorandum to USEPA			
		6/6/2012	Received additional comments from USEPA on the Draft Chemical Fate and Transport Modeling Study	
		6/12/2012	Received copy of 6/12/2012 correspondence from USEPA to SJRF providing USEPA's comments to the SJRF Draft SAP	
6/13/2012	Provided USEPA a letter regarding the installation of two additional Performance Reference Compound samplers in the TCRA Cap Porewater Assessment implementation to provide an intermediate check on equilibrium conditions between the samplers and cap porewater on June 13, 2012			
6/15/2012	Provided USEPA a letter and updated RI/FS schedule on June 15, 2012			
6/15/2012	Submitted Monthly Report No. 31			
		6/22/2012	Received comments from USEPA on the Draft Baseline Ecological Risk Assessment	
7/10/2012	Provided USEPA a letter outlining a process to resolve comments from USEPA on the draft BERA, and requested the draft final BERA be submitted on August 22, 2012	7/17/2012	Received approval letter from G. Miller	
7/16/2012	Submitted Monthly Report No. 32			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
7/18/2012	Submitted Draft Final Chemical Fate and Transport Modeling Study	9/13/2012	Received approval of the Draft Final Chemical Fate & Transport on September 13, 2012, with requirements to address additional comments for the final report in the approval letter	Received clarification on modifications requested by USEPA on the Draft Final Chemical Fate and Transport Modeling Report by email from Gary Miller on September 25, 2012, conducted additional analyses, and prepared and submitted the final report to USEPA on October 11, 2012. Mr. Miller agreed to extending the submittal due date on the Final Fate and Transport Modeling Report to allow time for the Respondents to conduct additional evaluations requested by EPA in the approval letter in a phone call with the Respondents Project Coordinator on October 3, 2012.
		8/13/2012	Received comments from USEPA on the Draft Remedial Alternatives Memorandum	
8/15/2012	Provided email notification to Mr. Miller that the project database had been updated and posted to the project web portal			
8/15/2012	Submitted Monthly Report No. 33			
8/22/2012	Submitted Draft Final Baseline Ecological Risk Assessment	2/26/2013	Received conditional approval of Draft Final Baseline Ecological Risk Assessment	The approval letter provided by USEPA was date stamped February 7, 2013; however it was not transmitted to the Respondents until February 26, 2013. The approval letter included comments and directives from USEPA that require additional revisions be made in the final report.
9/11/2012	Submitted Draft Final Remedial Alternative Memorandum	11/14/2012	Received approval of the Draft Final Remedial Alternatives Memorandum on November 14, 2012, with requirements to address additional comments for the report in the approval letter	
9/17/2012	Submitted Monthly Report No. 34			
		10/4/2012	Received approval letter from G. Miller for TES Memorandum	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		10/4/2012	Received approval letter from G. Miller for the EA Memorandum	
10/4/2012	Provided email notification to Mr. Miller that the project database had been updated and posted to the project web portal			Included validated Armored Cap Porewater Assessment Data
10/11/2012	Submitted the Final Chemical Fate and Transport Modeling Report to USEPA.			
10/15/2012	Submitted Monthly Report No. 35			
10/19/2012	On behalf of IP, provided USEPA with boring logs on the three South Impoundment monitoring wells, water table levels, and well construction information			
10/30/2012	Provided USEPA a draft summary presentation of the armored cap porewater monitoring evaluation and results to use in a planned community meeting			
11/14/2012	Provided USEPA a letter confirming that delivery of the draft RI Report and toxicology on December 5, 2012 was approved, and providing an updated RI/FS schedule reflecting that change, and other associated changes in the Feasibility Study schedule that were made to maintain the overall project schedule	12/6/2012	Received email approval from Gary Miller that the November 2012 RI/FS schedule was approved as presented	
		11/14/2012	Received approval of the Draft Final Remedial Alternatives Memorandum on November 14, 2012, with requirements to address additional comments for the report in the approval letter	
11/15/2012	Submitted Monthly Report No. 36			
12/3/2012	Submitted Final Remedial Alternatives Memorandum to USEPA			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
12/5/2012	Submitted Draft Remedial Investigation Report and Draft Baseline Human Health Risk Assessment to USEPA. Also submitted five field sampling reports including: <ul style="list-style-type: none"> • Field Sampling Report: 2011 – 2012 Sediment Study • Field Sampling Report: 2011 Tissue Study • Field Sampling Report: 2012 Soil Study • Field Sampling Report: TCRA Cap Porewater Assessment • Field Sampling Report Addendum 1 Groundwater Study 	3/25/2013	Received conditional approval of the Draft Baseline Human Health Risk Assessment	
12/17/2012	Submitted Monthly Report No. 37			
1/2/2013	Respondents submitted their comments on the Revised San Jacinto River Fleet Draft Sampling and Analysis Plan, via email, to USEPA			
1/15/2013	Submitted Monthly Report No. 38			
2/15/2013	Submitted Monthly Report No. 39			
		2/26/2013	Received conditional approval of the Draft Final Baseline Ecological Risk Assessment	The approval letter provided by USEPA was date stamped February 7, 2013; however it was not transmitted to the Respondents until February 26, 2013. The approval letter included comments and directives from USEPA that require additional revisions be made in the final report.
3/15/2013	Submitted Monthly Report No. 40			
		3/25/2013	Received conditional approval of the Draft Baseline Human Health Risk Assessment (BHHRA) by email on March 25, 2013, followed by regular mail on March 28, 2013.	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
3/20/2013	Sent an email to USEPA to obtain clarification on USEPA comments number 4 and 8 on the Draft BERA. Additional email correspondence between the Respondents and USEPA related to these comments occurred on April 10, 2013.			USEPA is currently considering the Respondents latest findings related to these comments.
4/1/2013	Respondents submitted a letter to USEPA explaining the nature of the possible delays regarding the November 2012 RI/FS Schedule.			
		4/4/2013	Received conditional approval of the Draft Remedial Investigation (RI) Report by email on April 4, 2013, followed by regular mail on April 8, 2013.	
4/4/2013	On behalf of IP, submitted the Draft Groundwater Sampling and Analysis Plan (SAP) Addendum 2 for additional groundwater investigations in the area south of I-10.	4/23/2013	Received conditional approval of the Groundwater SAP Addendum 2.	
4/8/2013	Respondents provided written notice required under Paragraph 92 with respect to possible delays in the performance of certain actions set forth in the approved November 2012 RI/FS Schedule.			
4/10/2013	Sent an email to USEPA to follow up on correspondence related to USEPA comments number 4 and 8 on the Draft BERA.			USEPA is currently considering the Respondents latest findings related to these comments.
4/10/2013	Sent an email to USEPA to obtain clarification on the USEPA Guidance on the classification of Principal Threat Waste.			USEPA is currently considering the Respondents inquiry.
4/12/2013	Provided an email to USEPA requesting a meeting be conducted on April 24, 2013 to discuss USEPA comment 38 on the Draft RI Report.			
4/15/2013	Submitted Monthly Report No. 41.			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
4/26/2013	Submitted proposed revised RI/FS schedule to USEPA.	5/14/2013	Received email approval of proposed revised RI/FS Schedule from USEPA.	
4/29/2013	Submitted Final Groundwater SAP Addendum 2 to the USEPA.			
5/6/2013	Submitted Final Baseline Ecological Risk Assessment to USEPA.			
5/14/2013	Submitted letter to USEPA providing an evaluation of the potential classification of Principal Threat Waste at the Site.			
5/15/2013	Submitted Monthly Report No. 42.			
5/21/2013	Submitted Final RI Report to USEPA.			
5/22/2013	Submitted Final BHHRA Report to USEPA.			
6/6/2013	Submitted corrected tables for the Final RI Report to USEPA.			Included replacement pages for Tables 2-1, 6-1, 6-2, and 6-3.
6/17/2013	Submitted Monthly Report No. 43.			
7/12/2013	Submitted proposed revised RI/FS schedule to USEPA.	7/30/2013	Received approval of the July 2013 RI/FS schedule in an email from USEPA.	
7/15/2013	Provided email notification to Mr. Miller that the updated RI/FS database had been updated and posted to the project web portal.			
7/15/2013	Submitted Monthly Report No. 44.			
8/15/2013	Submitted Monthly Report No. 45.			
8/27/2013	On behalf of International Paper, provided email summary to Mr. Miller of validated dioxin and furan data in from groundwater samples collected south of I-10 in July 2013.			
8/30/2013	Submitted Draft Feasibility Study Report to USEPA.	12/18/2013	Email from A. Foster forwarding comments from TCEQ, Port of Houston, and Harris County on the Draft FS.	
9/16/2013	Provided email notification to Mr. Miller that the updated RI/FS database had been updated and posted to the project web portal.			
9/16/2013	Submitted Monthly Report No. 46.			
10/15/2013	Submitted Monthly Report No. 47.			
11/15/2013	Submitted Monthly Report No. 48.			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
11/21/2013	Submitted Draft Remedial Investigation (RI) Report Addendum November 21, 2013.			
12/16/2013	Submitted Monthly Report No. 49.			
1/14/2014	Submitted Field Sampling Report that summarizes the field work associated with the latest investigations conducted in the area south of I-10.			
1/15/2014	Submitted Monthly Report No. 50.			
		1/16/2014	Respondents' Project Coordinator received comments on the Draft FS from USEPA by email on Thursday, January 16, 2014, and by certified mail on Monday, January 20, 2014.	
1/30/2014	Respondents submitted a letter to G. Miller requesting revision to Schedule for Submittal of the Final Interim Feasibility Study.			
		1/31/2014	Email from G. Miller to D. Keith (Project Coordinator) responding to Anchor QEA's January 30, 2014 letter and granting extension of time for response to USEPA comments on Draft FS to March 6, 2014.	
		2/4/2014	J. Sampson of Integral received an email from Philip Turner of USEPA requesting additional information on the relative bioavailability adjustment factor used in the risk assessment for the Site.	
		2/10/2014	Respondents' Project Coordinator received amended comments on the Draft FS from USEPA by email, and directing the Respondents to provide the Final Interim FS on or before March 21, 2014.	
2/10/2014	Integral provided a letter to G. Miller of USEPA providing detail on the technical foundation for the relative bioavailability adjustment factor on Monday, February 10, 2014.			
2/17/2014	Submitted Monthly Report No. 51.			
3/11/2014	Provided USEPA input on a Draft Fact Sheet for the Site.			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
3/12/2014	Respondent's requested USEPA consider moving the April 28, 2014 NRRB presentation to the next available NRRB meeting in June 2014.			
3/17/2014	Submitted Monthly Report No. 52.			
3/21/2014	Submitted Draft Final Interim Feasibility Study Report.			
3/26/2014	Submitted a White Paper supplement to the Draft Final Interim Feasibility Study Report by email to Gary Miller.			Submitted hard copies of White Paper with a transmittal letter on 4/7/2014.
		4/1/2014	Received five questions from G. Miller by email regarding alternatives in the Draft Final Interim Feasibility Study Report.	
4/3/2014	Submitted a comment/response matrix to USEPA summarizing responses to comments on the Draft Feasibility Study Report.			
4/15/2014	Submitted Monthly Report No. 53.			
4/29/2014	Provided an email response to questions received from Gary Miller by email on April 29, 2014, regarding shallow groundwater testing in the area south of Interstate 10.			
5/2/2014	Provided an email response to questions received from Gary Miller by email on March 24, 2014, regarding shallow groundwater flow in the area south of Interstate 10.			
5/5/2014	Conducted a conference call and WebEx meeting with Gary Miller, USEPA's Remedial Project Manager to review and discuss questions regarding the Draft Final Interim FS contained in an April 2, 2014, email from Mr. Miller.			
5/15/2014	Submitted Monthly Report No. 54.			
6/5/2014	Coordinated with Gary Miller, USEPA's Remedial Project Manager, on questions related to the Draft Final Interim FS in a phone call on June 5, 2014.			
6/16/2014	Submitted Monthly Report No. 55.			
6/20/2014	Submitted National Remedy Review Board (NRRB) materials on behalf of the Respondents.			
7/15/2014	Submitted Monthly Report No. 56.			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		7/30/2014	Email from G. Miller to D. Keith regarding proposed plan schedule announcement.	
8/15/2014	Submitted Monthly Report No. 57.			
		9/3/2014	Email from G. Miller to D. Keith seeking clarification on residential soil sampling results.	
9/9/2014	Provided email response to G. Miller providing clarification on residential soil sampling results.	9/9/2014	Email from G. Miller confirming that clarification was helpful.	
9/15/2014	Submitted Monthly Report No. 58.			
10/15/2014	Submitted Monthly Report No. 59.			
10/31/2014	Submitted hydrodynamic, sediment transport, and chemical fate and transport modeling files and documentation to Dr. Earl Hayter with the U.S. Army Corps of Engineers (USACE).			
		11/14/2014	Received an email from Gary Miller suggesting a call to discuss the Site Relative Bioavailability Adjustment (RBA).	Participated in a call with Mr. Gary Miller and Dr. Phillip Turner to discuss the RBA on November 24, 2014. A call with additional technical staff from USEPA and the Respondents was scheduled for December 16, 2014.
11/17/2014	Submitted Monthly Report No. 60.			
12/15/2014	Submitted Monthly Report No. 61.			
12/16/2014	Respondents hosted a meeting with Gary Miller and Phil Turner of USEPA Region 6, and several representatives of USEPA headquarters and their consultants on December 16, 2014 to discuss site-specific considerations relevant to the Relative Bioavailability Adjustment (RBA) factor used in the RI/FS for the site.	12/17/2014		Provided USEPA with presentation materials on the Relative Bioavailability Adjustment issue.
1/15/2015	Submitted Monthly Report No. 62.			
1/16/2015	Respondents provided follow up information requested from 12/16/2014 meeting regarding the RBA factor in a letter from D. Keith to G. Miller.			
2/16/2015	Submitted Monthly Report No. 63.			
3/16/2015	Submitted Monthly Report No. 64.			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		4/9/2015	Respondents' project coordinator received an email from Gary Miller with request for clarifications for Paul Schroeder at USACE on modeling assumptions in the Draft Final Interim Feasibility Study.	
4/15/2015	Submitted Monthly Report No. 65.			
4/22/2015	Respondents provided USEPA a summary of modeling assumptions for the Draft Final Interim Feasibility Study.			
4/22/2015	Respondents provided USEPA analytical laboratory results and concentration data for dioxin and furan congeners from surface water sampling locations in the San Jacinto River.	4/15/2015	Respondents' project coordinator received an email from Gary Miller with request for analytical laboratory results and concentration data for dioxin and furan congeners from surface water sampling locations in the San Jacinto River.	
5/11/2015	Respondents provided USEPA a summary of laboratories utilized during the performance of the RI/FS.	5/8/2015	Respondents' project coordinator received an email from Gary Miller with request for listing of laboratories used during the RI/FS.	
5/15/2015	Submitted Monthly Report No. 66.			
6/15/2015	Submitted Monthly Report No. 67.			
7/15/2015	Submitted Monthly Report No. 68.			
		8/6/2015	Received an email from G. Miller directing Respondents to revise the Final RI/FS Work Plan dated November 2010 or prepare an addendum and submit to the USEPA within 30 days of receipt of the email.	
		8/10/2015	Received the <i>Evaluation of the San Jacinto Waste Pits Feasibility Study Remediation Alternatives</i> report prepared by the U.S. Army Corps of Engineers in an email from Carlos Sanchez.	
8/17/2015	Submitted Monthly Report No. 69.			

Table 1. Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
9/4/2015	In accordance with Section XXII, Paragraph 92 of the UAO, the Respondents notified USEPA on September 4, 2015, that they will not be able to produce sampling and analysis plans (SAPs) for surface water, porewater, sediment, and groundwater within 30 days as directed in Gary Miller's email dated August 6, 2015.			
9/15/2015	Submitted Monthly Report No. 70.			
9/17/2015	Provided comments on the <i>Evaluation of the San Jacinto Waste Pits Feasibility Study Remediation Alternatives</i> report prepared by the U.S. Army Corps of Engineers.			
9/30/2015	Provided USEPA a schedule for completing SAPs for sediment, porewater, groundwater, and surface water.	10/8/2015	The USEPA approved the schedule for submittal of draft plans relating to the future sampling at the San Jacinto River Waste Pits Superfund Site. The porewater and the sediment sampling plans are due by October 23, 2015; and the ground water and surface water sampling plans are due by November 20, 2015. As directed by USEPA, the remaining schedule for the performance of the work will be considered during completion and approval of the work plans.	
10/15/2015	Submitted Monthly Report No. 71.			
10/23/2015	Submitted Draft Addendum 3 to the Sediment Sampling and Analysis Plan.	1/29/2016	Received comments from USEPA on Draft Addendum 3 to the Sediment Sampling and Analysis Plan.	
10/23/2015	Submitted Draft Addendum 1 to the Sampling and Analysis Plan: TCRA Cap Porewater Assessment.	1/12/2016	Received comments from USEPA on the Draft Addendum 1 to the Sampling and Analysis Plan (SAP): TCRA Cap Porewater Assessment.	
11/16/2015	Submitted Monthly Report No. 72.			
11/20/2015	Submitted Draft Addendum 3 to the Groundwater Sampling and Analysis Plan.	2/26/2016	Received comments from USEPA and Agencies on the Draft Addendum 3 to the Groundwater Sampling and Analysis Plan.	

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
11/20/2015	Submitted the Draft Surface Water Sampling and Analysis Plan.	2/16/2016	Received comments from USEPA by regular mail on the Draft Surface Water Sampling and Analysis Plan	
12/1/2015	Submitted a Draft updated Fact Sheet for the Site.			
12/15/2015	Submitted Monthly Report No. 73.			
12/21/2015	Submitted a Draft Work Plan for collecting sediment samples from the surface of the armored cap.	12/22/2015	USEPA approved components of the work plan related to sediment sampling.	Sampling was conducted on 12/23/15.
1/15/2016	Submitted Monthly Report No. 74.			
2/12/2016	Submitted a revised SAP for porewater that resolves comments received from USEPA on January 12, 2016.			
2/12/2016	Submitted a draft report summarizing the results of sediment samples associated with the TCRA armored cap.			
2/16/2016	Submitted Monthly Report No. 75.			
2/16/2016	Submitted Final Sampling and Analysis Plan, Addendum 1: TCRA Cap Porewater Assessment.	2/23/2016	Received approval for the Final Sampling and Analysis Plan, Addendum 1: TCRA Cap Porewater Assessment.	
2/29/2016	Submitted Final Sampling and Analysis Plan, Addendum 3: Sediment Study.	3/16/2016	Received approval by email with required modifications for the Final Sampling and Analysis Plan Addendum 3: Sediment Study.	
3/4/2016	Participated in a conference call with USEPA to discuss potential fish or shellfish tissue sampling at the Site.			
3/15/2016	Submitted Monthly Report No. 76.			
3/17/2016	Prepared and submitted the Final Sampling and Analysis Plan: Surface Water Study to USEPA.	3/24/2016	Received approval by email for the Final Sampling and Analysis Plan: Surface Water Study.	

Table 1: Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
3/22/2016	Submitted Final Addendum 3 to the Groundwater Study, Sampling and Analysis Plan.	3/24/2016	Received approval by email for Draft Addendum 3 to the Groundwater Study Sampling and Analysis Plan.	
3/23/2016	Submitted Text Replacement: Final Sampling and Analysis Plan, Addendum 3: Sediment Study.			
3/25/2016	Submitted Draft Addendum 2 to the Tissue Sampling and Analysis Plan for Additional Gulf Killifish Tissue Sampling.	4/6/2016	Received approval by email for Draft Addendum 2 to the Tissue Sampling and Analysis Plan for Additional Gulf Killifish Tissue Sampling.	
		4/5/2016	The Respondents' Project Coordinator was notified by USEPA's Remedial Project Manager that USEPA would be finalizing the FS for the Site via phone.	
4/15/2016	Submitted Monthly Report No. 77.			
		5/9/2016	Received an email from Gary Miller requesting assistance in locating a table from Appendix E of the Baseline Human Health Risk Assessment (BHHRA).	Responded with the table location in the BHHRA on May 11, 2016.
		5/10/2016	Received email from Gary Miller requesting support in preparation of USEPA community meeting scheduled for May 25, 2016.	Respondent's Project Coordinator followed up with Mr. Miller on May 10, 2016 and the Respondents are working on the requested materials.
		5/11/2016	Received email from Gary Miller notifying the Respondents the National Remedy Review Board (NRRB) meeting for the San Jacinto Site is June 15, 2016. Mr. Miller also indicated any white paper submittals for the NRRB consideration should be provided to USEPA by May 20, 2016.	
5/12/2016	Provided USEPA an updated draft schedule for sediment, tissue, groundwater, porewater and surface water sampling and analysis plan implementation.			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
5/12/2016	Submitted a memorandum of Performance Reference Compound analysis procedures for porewater and groundwater sampling and analysis plans for USEPA review and approval.	5/13/2016	Received email approval of Performance Reference Compound Procedures from Gary Miller.	
5/16/2016	Submitted Monthly Report No. 78.			
5/23/2016	Submitted Sediment and Tissue Collection Memorandum, dated May 20, 2016.	5/24/2016	Received email approval of the modifications to the sediment and tissue sampling locations and procedures as presented in the Sediment and Tissue Sample Collection Memo dated May 20, 2016.	
5/27/2016	Submitted National Remedy Review Board paper.			Prepared and submitted supplemental comments regarding remedial alternatives for the Site to the National Remedy Review Board (NRRB) on May 27, 2016, and a revised submittal on June 1, 2016, based on USEPA's request to limit the number of pages in the submittal.
6/6/2016	Submitted proposal for revised schedule for completion of field work for surface water, sediment and tissue sampling.	6/6/2016	Received email approval of proposed field schedule from USEPA.	
6/15/2016	Submitted Monthly Report No. 79.			
7/1/2016	Provided USEPA a detailed schedule for completing surface water, and remaining tissue and sediment sampling.			
7/11/2016	Provided USEPA an updated project database on July 11, 2016.			
7/14/2016	Provided USEPA a memorandum regarding final armored cap porewater sampler intervals based on USEPA Dive Team sampler installation.			
7/15/2016	Submitted Monthly Report No. 80.			
8/3/2016	Coordinated with USEPA on sample split requirements for tissue samples.	8/4/2016	Received email confirmation that proposed tissue sampling split protocols were acceptable to USEPA.	
		8/15/2016	Received Final USACE Report.	
8/15/2016	Submitted Monthly Report No. 81.			

Table 1
Summary of Agency Communication
San Jacinto River Waste/Pits Superfund Site

Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
9/6/2016	Provided USEPA with final raw data package for 2016 studies on September 6, 2016.			
9/12/2016	Provided USEPA (by email) PDF copies of presentation materials and accompanying text from the September 8, 2016 meeting between USEPA and the Respondents.			
9/15/2016	Submitted Monthly Report No. 82.			
9/28/2016	Submitted a <i>Data Summary Report: 2016 Studies</i> , for sediment, porewater, groundwater, tissue, and surface water.			
9/28/2016	Received notification that the Proposed Plan and FS for the Site had been posted by USEPA.			
10/17/2016	Submitted Monthly Report No. 83.			
		10/31/2016	Received email from C. Sanchez regarding draft notes on October 27, 2016 meeting with USEPA.	
		11/7/2016	Received an email notification from C. Sanchez at USEPA stating the comment period on the Proposed Plan and Final Interim FS was being extended to January 12, 2017.	
11/12/2016	The Respondents responded to October 31, 2016 email from C. Sanchez.			
11/15/2016	Submitted Monthly Report No. 84.			
12/5/2016	Provided presentation materials for the USEPA meeting to discuss Respondents' concerns with the Proposed Plan and Final Interim FS.			
12/15/2016	Finalized and posted to the project web site the Field Sampling Reports for studies conducted in 2016 on sediment, surface water, fish tissue, TCRA cap porewater, and groundwater.			
12/15/2016	Submitted Monthly Report No. 85.			
1/12/2017	Respondents submitted comments on the Proposed Plan and Final Interim FS on January 12, 2017.			
1/17/2017	Submitted Monthly Report No. 86.			
2/15/2017	Submitted Monthly Report No. 87.			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
		3/7/2017	Received a letter by certified mail from Gary Miller dated March 2, 2017, regarding the Respondents' financial assurance responsibilities for the RI/FS and Time Critical Removal Action.	
3/15/2017	Submitted Monthly Report No. 88.			
3/24/2017	Submitted updated financial assurance information on behalf of MIMC in response to USEPA letter dated March 2, 2017.			
4/4/2017	Submitted updated financial assurance information on behalf of IP in response to USEPA letter dated March 2, 2017.			
4/17/2017	Submitted Monthly Report No. 89.			
		4/21/2017	Received comments on the Proposed Plan submitted by the San Jacinto River Fleet from Gary Miller.	
5/15/2017	Submitted Monthly Report No. 90.			
6/15/2017	Submitted Monthly Report No. 91.			
7/5/2017	On July 5, 2017, submitted to USEPA questions about the modeling performed by the USACE and described in USACE's August 2016 report.			
7/11/2017	Provided USEPA edits on the draft meeting notes for the Respondents' June 15, 2017 meeting with USEPA.			
7/17/2017	Submitted Monthly Report No. 92.			
8/15/2017	Submitted Monthly Report No. 93.			
9/15/2017	Submitted Monthly Report No. 94.			
		9/19/2017	Received request from G. Miller to provide table of exposure point concentrations (EPCs) for the hypothetical future construction worker in the area south of I-10.	
9/21/2017	Provided Table 6-1 of the BHHRA and Figures 6-8 and 6-30 of the RI Report in response to request from USEPA on September 19, 2017.			

Table 1 Summary of Agency Communication San Jacinto River Waste Pits Superfund Site				
Respondents Submittal Date	Respondents Communication Summary	Response from USEPA Date	USEPA Communication Summary	Notes
10/5/2017	Notified USEPA that the database for RI/FS has been updated with the validated results of the recent sampling.			
10/16/2017	Submitted Monthly Report No. 95.			
11/15/2017	Submitted Monthly Report No. 96.			
12/15/2017	Email from J. Laplante to USEPA G. Miller with letter attachment requesting confirmation that the UAO is terminated.	12/18/2017	Email from USEPA G. Miller to J. Laplante confirming receipt of 12/15/17 email regarding UAO termination letter.	
12/15/2017	Submitted Monthly Report No. 97.			
1/16/2018	Submitted Monthly Report No. 98.			
2/15/2018	Submitted Monthly Report No. 99.			
3/15/2018	Submitted Monthly Report No. 100.			
4/16/2018	Submitted Monthly Report No. 101.			
5/15/2018	Submitted Monthly Report No. 102.			
6/15/2018	Submitted Monthly Report No. 103.			
7/16/2018	Submitted Monthly Report No. 104.			
8/15/2018	Submitted Monthly Report No. 105.			
9/17/2018	Submitted Monthly Report No. 106.			