



DAILY REPORT

PAGE 1 OF 4

| | | | | |
|---|--|---|---|---------------|
| PROJECT | San Jacinto River Waste Pits TCRA | | CONTRACT NO. | |
| CONTRACTOR | USA Environment, LP | | SUPERINTENDENT | Ron Griffith |
| DAY OF WEEK & DATE: | Thursday, June 16, 2011 | | REPORT NO. | 129 |
| WEATHER | Mostly sunny, moderate wind from southeast | | TEMPERATURE | L:75° H:100°F |
| <u>NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:</u> | | <u>MAJOR EQUIPMENT ON JOB (Size/capacity):</u> | | |
| 10 – USA Environment (USA) 10 – Shirley & Sons 3 – Chris Ransome & Associates (CRA) | | LaBarge Property Komatsu PC300LC Excavator (2) Komatsu PC200LC Excavator Komatsu D61 Dozer Deere 624J Front-end Loader Deere 644J Front-end Loader Crane Work boat with winch Barge-Mounted Excavator (2) 'Jim Dandy' Tug Boat Jon Boat Aggregate Transport Barge (all water-based equipment except jon boat idle on this date) | | |
| <u>TIDE INFORMATION:</u> | | <u>HEALTH AND SAFETY INFORMATION:</u> | | |
| Time: | Location: | Height (inches): | No incidents or near misses on this date. | |
| <u>CHRONOLOGICAL ACCOUNT OF ANCHOR QEA FIELD REPRESENTATIVE ACTIVITIES:</u> | | | | |
| 06:55 Randy Brown and John Laplante (Anchor QEA) on-site at the Admin area; USA and CRA crews also on-site. | | | | |
| 07:00 USA, Anchor QEA, and CRA participated in a tailgate Health and Safety Meeting, led by Tony Six (USA Health & Safety Officer). Main topic: take breaks when necessary while working in the sun and stay hydrated. | | | | |
| 07:10 Today's Projected Work Objectives for USA and their subcontractors: <ul style="list-style-type: none">• Begin a comprehensive armored cap thickness probing survey in the Eastern Cell and northwestern area at 30-foot grid spacing | | | | |
| 07:20 USA and CRA mobilized to the TxDOT ROW/SJRWP area and LaBarge Property. | | | | |
| 08:00 R. Brown mobilized to the LaBarge Property and traveled to the Eastern Cell with USA crew on a jon boat. | | | | |
| 08:20 CRA completed setup of the land-based survey control station and armored cap probing began in the Eastern Cell. The general procedure was as follows: <ul style="list-style-type: none">• A jon boat tied to a floating dock (previously used for deploying geotextile) positioned the floating dock over a grid point; CRA survey personnel directed the positioning of the jon boat at a grid point• A crew member used a section of rebar to probe through the armored cap, identified the geotextile beneath the armored cap layer, and marked the height of the probe | | | | |

- The crew member raised the probe and set it on the top of the armored cap onto a 1-foot radius disk set atop the armored cap by the CRA surveyor
- The surveyor measured the differential in the probe height when set atop the geotextile and when set atop the armored cap/disk to establish the thickness of the armored cap at that location
- The surveyor recorded the location and elevation of the top of the armored cap using GPS and the survey stake equipped with a 1-foot radius disk, and recorded the thickness of the cap measured by the probe

09:30 A second CRA survey crew collected armored cap thickness data in near-shore areas by walking to the grid points using waders.

11:30 Due to incoming tide, the near-shore survey crew discontinued data collection, and both surveyors worked from the floating dock in the afternoon.

16:05 Armored cap thickness measurements stopped for the day; all crew members mobilized to the shore.

16:20 R. Brown and J. Laplante mobilized to the Admin area.

16:30 J. Laplante departed the Admin area, off-site for the day.

16:45 R. Brown departed the Admin area, off-site for the day.

Summary of Progress on this Date:

- Began a comprehensive armored cap thickness probing survey in the Eastern Cell and northwestern area at 30-foot grid spacing; approximately 100 to 110 locations, representing approximately 20 percent of the planned survey, were measured on this date

Persons On-site on this Date:

USEPA – Valmichael Leos

Anchor QEA – Randy Brown, John Laplante

USA Environment – Ron Griffith, Tony Six, Blane Carlisle, and 7 crew

Chris Ransome & Associates – Mike McGinnes and 2 crew

Shirley & Sons – 10 crew

Cover Material Delivery Summary as of this Date:

| Material | Stone Size (D ₅₀) | Units | Delivered 6/16 (units) | Delivery Verification Method | Preceding Delivered Total | Total Delivered for Project |
|---------------|-------------------------------|-------|------------------------|------------------------------|---------------------------|-----------------------------|
| Armor Cap A | 3" | ton | 0 | weigh tickets | 15,248 | 15,248 (122%)* |
| Armor Cap B/C | 6" | ton | 0 | weigh tickets | 8,794 | 8,794 (71%) |
| Armor Cap C | 6" | ton | 0 | weigh tickets | 10,069 | 10,069 (94%) |
| Armor Cap D | 8" | ton | 0 | weigh tickets | 20,641 | 20,641 (78%) |

*The majority of the delivered Armor Cap A rock above 100 percent was used to construct the rock access point in the Eastern Cell and is not counted in the amount of Armor Cap A rock placed.

Cover Material Placement Summary as of this Date:

| Material | Stone Size (D ₅₀) | Units | Placed 6/16 (units) | Verification Method | Preceding Placed Total | Total Placed for Project |
|---------------|-------------------------------|-------|---------------------|---------------------|------------------------|--------------------------|
| Armor Cap A | 3" | ton | 0 | contractor measure | 12,459 | 12,459 (100%) |
| Armor Cap B/C | 6" | ton | 0 | contractor measure | 8,794 | 8,794 (71%) |
| Armor Cap C | 6" | ton | 0 | contractor measure | 9,708 | 9,708 (91%) |
| Armor Cap D | 8" | ton | 0 | contractor measure | 20,641 | 20,641 (78%) |
| All Types: | | | | | | 51,602 (83%) |

PHONE LOG:

None.

SITE PHOTOS/VIDEOS TAKEN: (attached below)

FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:

3 photos (descriptions provided underneath photo)

None

| | | | | | |
|----------------------|-------------|-----|------|------|---------|
| FIELD REPRESENTATIVE | Randy Brown | HRS | 9.75 | DATE | 6/16/11 |
|----------------------|-------------|-----|------|------|---------|

(Signature on Hardcopy)



Photo 1 – Armored cap thickness probing using waders in a shallow-water area.



Photo 2 – Survey equipment used to identify and record armored cap thickness points.



Photo 3 – Probing armored cap thickness at a grid point and using GPS equipment to record the collected data.