

EPA Plan: CES Environmental Services

The EPA Removal Action will focus on three activities: (1) Waste Removal (chemical wastes); (2) Cleanup of Spillage (ie. Cleaning up spillage on concrete/asphalt); and (3) Cleanup of Visible Soil Contamination.

Waste Removal:

- Vacuum/Rolloff Boxes
- Frac Tanks
- ASTs (Exterior)
- ASTs (Interior)
- Totes/Drums/Smaller Containers
- Container Cleaning and/or Disposal

Cleanup of Spillage

- Gross Removal of Spilled Materials/Disposal
- Pressure Wash and Collection of Rinse Water and Waste/Disposal

Cleanup of Visible Soil Contamination

- Excavate locations with visible evidence of soil contamination/disposal

August 18 - Assessment TDD to be issued to START Contractor to begin the following:

- Vacuum/Rolloff Boxes: Sample Boxes for Disposal Profiling and determine volumes;
- Frac Tanks – Sample Frac Tanks for Disposal Profiling and determine volumes;
- ASTs (Exterior) – Sample ASTs for Disposal Profiling and determine volumes;
- ASTs (Interior) – Sample ASTs for Disposal Profiling and determine volumes;
- Totes/Drums/Smaller Containers – Consolidate, Hazcat, and determine bulking scheme;

August 25 - Issue TO to ERRS Contractor.

August 25 – Issue Removal Support TDD to START Contractor.

September 15 – Mobilize ERRS Contractor to begin transferring vacuum/rolloff boxes and frac tanks wastes into shippable containers for shipment off-site.

January 31 – Complete with Waste Disposal and Container Cleaning;

March 1 – Complete with Cleanup of Spillage and excavation of visible soil contamination