

**From:** [Gee, Jo](#)  
**To:** [Moore, Gary](#)  
**Subject:** FW: Potential finding request for Task Order 62; CES Environmental Services  
**Date:** Tuesday, April 28, 2015 1:39:12 PM  
**Attachments:** [image001.png](#)  
[042415\\_1900-55\\_Final\\_0702-0062.pdf](#)  
[CESEnvCost2MemorialDayVeo.xlsx](#)

---

**From:** Means, Mike [mailto:Mike.Means@CBIFederalServices.com]

**Sent:** Tuesday, April 28, 2015 12:55 PM

**To:** Williams, Latrice; Gee, Jo

**Cc:** Neal, John; Cassidey, LeRoy

**Subject:** Potential finding request for Task Order 62; CES Environmental Services

Latrice on our last conference call CB&I committed to closely track the remaining tasks and associated costs to identify any potential need for additional funding for Task Order 62. On Thursday, April 23 we were informed that a task not previously scheduled by the OSC, the excavation, analysis, transportation and disposal of contaminated soils in five areas would need to be completed before demobilization. This task is currently being performed and there will be additional cost not previously estimated in the cost to complete to cover this work. Until analysis is complete we cannot estimate the final disposal cost but have calculated for budget purposes an estimated cost to complete this task. On Friday, April 24, 2015 we were informed two previous tasks that TCEQ was planning to fund would be transferred back to EPA for handling. There is a third task being considered by the OSC to remove and dispose of a lime slurry from the wastewater treatment area. The lime is currently being analyzed and the OSC is looking to place the lime with someone that can reuse the material. If this material has to be disposed of as hazardous waste under our current task order we will have additional cost for transportation and disposal which was not previously estimated in the final project cost to complete.

Based on the three changes outlined above we have recalculated our cost to complete for task order 62, CES Environmental site. Our projections assume the onsite work finishing on Friday, May 22, 2015. With the addition of the above tasks it is estimated we will be over the current ceiling.

Attached is our estimate to complete the currently known tasks including those above.

Please let me know if you would like to discuss this or how you wish for us to proceed so we can stay on schedule and within the ceiling.

Mike



**Mike Means**

Project Manager

CB&I Federal Services

Cell: +1 816 548 8649

[mike.means@cbifederaleservices.com](mailto:mike.means@cbifederaleservices.com)

CB&I Federal Services

Kansas City, Missouri 64111

USA

[www.CBI.com](http://www.CBI.com)



---

This e-mail and any attached files may contain CB&I Federal Services LLC (or its affiliates) confidential and privileged information. This information is protected by law and/or agreements between CB&I Federal Services LLC (or its affiliates) and either you, your employer or any contract provider with which you or your employer are associated. If you are not an intended recipient, please contact the sender by reply e-mail and delete all copies of this e-mail; further, you are notified that disclosing, copying, distributing or taking any action in reliance on the contents of this information is strictly prohibited.