



Site Name: Task Order 62 CES Environmental		Operational Period: Date: 5-20-2015		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/ Group: Response			

WORK AUTHORIZED:
 Continue to pump water on site as necessary, depending on rainfall.
 Continue development of profiles and disposal of sludge, liquids, and solids.
 Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 5.20.2015 Time: 1700	Date: 5.20.2015 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick-up Truck	2	2		
Foreman	1	1			Generator	1	1		
Equipment Operator	0	0			Trash Pumps	0	0		
Truck Driver	1	1			Utility Trailer	0	0		
Laborer	2	2			Frac Tank w Liner	1	1		
Health and Safety Manager	0	0			4,000 PSI Pressure Washer	1	1		
PERSONNEL OFF-SITE					Open Top Roll Off	5	5		
Subcontract Manager	1	1			Vacuum Truck Air Mover	1	1		
Transport and Disposal Coord	1	1			Carbon Vapor Unit	0	0		
Field Cost Accountant	1	1			Skid Steer	0	0		
					Vacuum/OT Boxes	14	14		
					9,000 lb Overhead Lift	1	1		
					Storage Trailer	1	1		
					Myers (Bean) Pump	1	1		
					Air Compressor	1	1		

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary) (Input for day's 1, 900-5Pon5):*
 The RM continued processing of operational-H/Safety paperwork, procurements, and invoices. Continued to work with subcontractors on FT 1004 transport to TIBM. Worked on transition to Mike Means during vacation. Scheduled, manifested VB 25147 to Republic Services, Blue Ridge Landfill.
 T&D Coordinator worked on transition to Mike Means, Greg Norden during vacation.
 The crew started the lime removal into VB 25315. Continued to clean and pressure wash the Washing Bays area and sumps. They removed the water from the South Pond and fixed hay bales around the North drain.

OSC 	Date: 5/21/15	Time: 1720	RM 	Date: 5.20.2015	Time: 1100
---	---------------	------------	---	-----------------	------------

Next OPERATIONAL PERIOD *(administrative, tactical / status changes, special instructions, H&S)(Input for next DWO):*
 Continue lime removal residual into VB 25229. Continue cleaning and pressure washing the remaining totes. Prepare, OT 25563, OT 25319, OT 25134 and OT 25165 for disposal.
 Continue to sample, profile, and schedule waste for final transportation and disposal. Continue to process invoices, set up procurements and track costs. Continue set up for FT 1004 transport to TIBM and lime transport to US Lime Company.