

Site Name: Task Order 62 CES Environmental	Operational Period: Date: 1-21-2015	U.S. EPA Region 6 <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service
Branch: Federal	Division/ Group: Response	

**WORK AUTHORIZED:**

Continue to pump water on site as necessary, depending on rainfall.  
Continue development of profiles and disposal of sludge, liquids, and solids.  
Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.



Site Cercis:# TXD 008950461	On-Scene Coordinator: Gary Moore, USEPA	ERRS Response Manager LeRoy Cassidey, CB&I Federal
Contract Number: EP - S6 - 07 -02	Date: 1.21.2015	Date: 1.21.2015
Task Order: 062	Time: 1700	Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	2	2		
Foreman	1	1			Generator	1	1		
Health and Safety Manager	0	0			Trash Pumps	1	1		
Truck Driver/Equip Op	1	1			Multiple Gas Monitor	0	0		
Laborer	4	4			Frac Tank w Liner	1	1		
					4,000 PSI Pressure Washer	1	1		
					Open Top Roll Off	7	7		
<b>PERSONNEL OFF-SITE</b>					Vacuum Truck Air Mover	1	1		
Subcontract Manager	1	1			Carbon Vapor Unit	1	1		
Transport and Disposal Coord	1	1			Skid Steer	1	1		
Field Cost Accountant	1	1			Vacuum Boxes	17	17		
					9,000 lb Overhead Lift	1	1		
					Storage Trailer	1	1		
					Myers (Bean) Pump	1	1		
					Air Compressor	1	1		

**WORK ACCOMPLISHED / AMENDMENTS** (problem areas, general comments, summary) (Input for day's 1, 900-5Pon5):

The RM coordinated site activities with the Foreman. He completed the Health/Safety and Operational daily paperwork. He continued discussions with the OSC on operational planning and site activities. He continued to reviewed data from START on drums and totes. He continued to process invoices.

The crew completed sludge removal from N OT 4 and continue to work on cleaning the warehouse and warehouse loading bays. Crew prepared the site for the rain event.

OSC 	Date: 1/22/15	Time: 1053	RM 	Date: 1.21.2015	Time: 0830
--	---------------	------------	---	-----------------	------------

**Next OPERATIONAL PERIOD** (administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):

Continue cleanup of warehouse, clean trenches in the warehouse bays. Clean working bay trenches.  
Prepare for rain event pick up all materials, clean up oily areas on tarmac and in containments.  
Clean outside of VB 25278. Clean trenches and floor of the working bays. Remove water out of FT 1002.  
Continue evaluation of field categorization data for drum and totes.