

✓

Vann, Bradley

From: Vann, Bradley
Sent: Wednesday, August 26, 2015 3:46 PM
To: Field, Jeff; Peterson, Mary
Subject: West Lake Landfill - RA's Weekly Update/Status Report

Jeff/Mary,

Here are the enclosed speaking points for the RA's weekly West Lake update:

1. Additional Characterization Area 1 and 2 Work Plan – EPA tentatively approved the parties work plan addendum, pending resubmission of a revised document that incorporates comment responses and EPA clarification comments, sent on 8/21/15. Parties have 7 calendar days or by Friday 8/25/15 to submit the revised document and a QAPP addendum for EPA review/approval (F&T sampling).
2. Cotter's Area 1 & 2 proposal – Draft work plan addendum was received on 7/31/15, and has been reviewed by the project team. A response letter approving this work with clarification comments is under review by CNSL and will be sent this week reinforcing our prior letter.
3. Pyrolysis Testing – Tom provided the team with further feedback by email on 8/19/15 and met with Brad on 8/20/15 to discuss status on SWRI submittal, which is running behind schedule. To hopefully resolve, he will work with TetraTech and SWRI to see the lab can break the testing option submittals into separate parts for our review, as they are looking at 3 methods for our consideration. This would allow the team to keep it moving forward, while SWRI completes any remaining options. I've also requested Tom have TetraTech work with SWRI provide a deliver by date that is firm. Meanwhile, Tom is wrapping up his review of the Radon Flux reviewers' feedback (Isolation Barrier) to ensure all comment responses provided by EMSI have fully addressed EPA's concerns. This is an important part to complete, as the Corps felt it was an area to fully understand in better evaluating the No Action alternative in their preliminary IB analysis last year.
4. AR/Public Repository – Work continues: Andrew is spearheading this effort and will ensure completion. In addition to completeness, he will also have B&V review all documents in the AR for legibility, as some of the documents appear to have been poorly reproduced. If multiple documents are identified as illegible, they will be identified and all deficiencies corrected.
5. RI/FS AOC Modification – Brad met with Amer on 8/24/15 to review progress and is revising the project schedule (version 7) to provide a framework of pending deliverables, and basis for AOC negotiations later with the responsible parties. He is also reviewing the feedback/recommendations from air program personnel regarding possible changes to the parties' air monitoring QAPP and will discuss with SF management prior to requesting any changes by the responsible parties.
6. OSC Field Oversight – Brad continues coordination with Kevin Larson on 8/21/15 for pending field coverage from the removal program. Kevin and James Johnson have requested travel funds for the site though the remainder of the fiscal year.
7. Partial Excavation PRG calculation – In a follow up action to last week's OSRTI discussion, Brad has coordinated a meeting for 8/27/15 with Chuck, Todd and Mike B. to evaluate PRG calculations that can possibly support a partial excavation alternative based on existing and projected site exposure risks. Once determined this would lead to a conversation with HQs, the state and parties if viable to consider vetting as a partial excavation alternative.

0714



0401

8/26/15

53

8. CAG Technical Committee – Brad and Andrew will be attending the next CAG TC meeting on 8/31/15. While in town, they will also meet with DHSS for an update. TASC representative, Terrie Boguski, will also be attending the meeting in support.
9. IB Decision – Brad is reviewing existing file documents to ensure completeness for documenting the pending decision. He also coordinated with Robyn Kiefer on 8/26/15 at USACE to plan for revisiting their preliminary IB Analysis once the validated Phase 1D data is available.

Thanks,

Bradley Vann - Remedial Project Manager
U.S. Environmental Protection Agency
Superfund Division
Missouri/Kansas Remedial Branch
11201 Renner Blvd.
Lenexa, KS 66219
Phone: 913-551-7611
Fax: 913-551-9611
Cell: 816-714-0331