

72
Chronology of Galena Phase I Activities

9-30-86

148

- 2-6-85 Decided to conduct Phase I investigation on the Galena subsite
4-85 Draft work plan completed
5-21-85 Comments by EPA on the draft work plan
6-10-85 Final work plan
6-25-85 Draft QAPP
7-10-85 Draft LAP
7-17-85 Comments by EPA on the QAPP
7-26-85 Final LAP
7-30-85 Public Meeting
7-29 - 8/3/85 Water Supply Inventory
8-85 Revision of air section of QAPP
8-5 - 8/17/85 Phase I sampling
Mid 8-85 Final LAP for air quality
8-19 - 9-3-85 Air quality sampling
9-24-85 EPA transmitted analytical data
9-85 Air samples shipped to laboratory (delayed to setting up SAS contract - turn-around time 60-90days).
Early 11-85 Problems identified in analytical data
1-20-86 Asbestos results received
2-3-86 Draft Phase I report
2-19-86 XRD/XRF data received
3-3-86 Comments by EPA on the draft Phase I report
4-8-86 Substantial changes to analytical data
4-23-86 Final draft Phase I report complete
5-2-86 Public meeting
Early 5-86 Public well sampling (two weeks)
5-7-86 Draft air quality report
6-20-86 Comments by EPA on the air report
8-4-86 Final draft air report

0737

asp

Site:	Chesapeake
ID #:	CD-4-11-86
Break:	117.1
Other:	9-30-86

63381



S00064897
SUPERFUND RECORDS