

Complete FS			EPA Draft		TCT Review		LWG Review			
Task	Subtask	Lead	Duration (days)	Start	End	Start	End	Start	End	
Section 1	Introduction			1/14/2014	6/1/2014	6/2/2014	6/16/2014	6/20/2014	7/21/2014	Off Schedule - held up by finalization of RI Section 5 Does not affect overall schedule
	Purpose & Organization									
	Site History									
	Nature & Extent of Contamination									
	Contaminant Fate & Xport									
	Baseline Risk Assessment									
Section 2	Identification & Screening of Technologies			6/2/2014	7/3/2014	7/7/2014	7/18/2014	7/21/2014	8/20/2014	Off Schedule - held up by lingering issues Does not affect overall schedule
	Introduction									
	RAOs/PRGs									
	General Response Actions									
	ID & Screen Technologies									
Appendix A	Derrivation of RBTs			5/12/2014	5/30/2014	6/2/2014	6/13/2014			
Section 3	Development & Screening of Alternatives			7/16/2014	8/15/2014	8/18/2014	9/5/2014	9/8/2014	10/8/2014	On Schedule
	CDF Performance Standards									
Section 4	Detailed Analysis of Alternatives			12/1/2014	1/16/2015	1/19/2015	2/13/2015	2/16/2015	3/18/2015	On Schedule
	Alternative Definition									
	Individual Analysis of Alternatives									
	Comparative Analysis Presentation									
References										
Executive Summary					1/19/2015	2/2/2015		2/2/2015	3/4/2015	
EPA Letter Directing incorporation of comments				1	3/5/2015	3/5/2015				
Dispute Clock				30	3/5/2015	4/4/2015				
Anchor Finalize Document (Electronic Version)				25	3/5/2015	3/30/2015				
Final LWG Approval				9	3/30/2015	4/8/2015				
EPA Review				30	4/9/2015	5/9/2015				
LWG Finalize (Full Production Version)				30	5/9/2015	6/8/2015				
EPA Final Approval				30	6/9/2015	7/9/2015				