Complete FS		Duration	EPA Draft		TCT Review & Resolution		LWG Review & Resolution		EPA Letter Directing incorporation of	LWG Dispute Clock		LWG Start	
Task	Subtask	(days)	Start	End	Start	End	Start	End	comments	Start	End	Production	
Section 1	Introduction Purpose & Organization Site History Nature & Extent of Contamination Contaminant Fate & Xport		1/14/2014	5/30/2014	6/1/2014	7/1/2014	7/7/2014	8/7/2014	8/11/2014	8/11/2014	9/10/2014	8/11/2014	Off Schedule - held up by finalization of RI Section 5 Does not affect overall schedule
Section 2	Baseline Risk Assessment Identification & Screening of Technologies Introduction RAOs/PRGs General Response Actions ID & Screen Technologies		6/2/2014	7/3/2014	7/7/2014	8/6/2014	8/11/2014	9/10/2014	9/15/2014	9/15/2014	4 10/15/2014	9/15/2014	Off Schedule - held up by lingering issues Does not affect overall schedule
Appendix A	Derrivation of RBTs			5/30/2014	6/2/2014	7/2/2014							
Section 3	Development & Screening of Alternatives CDF Performance Standards		7/16/2014	8/15/2014	8/18/2014	9/17/2014	9/22/2014	10/22/2014	10/27/2014	10/27/2014	1 11/26/2014	10/27/2014	On Schedule
Section 4	Detailed Analysis of Alternatives Alternative Definition Individual Analysis of Alternatives Comparative Analysis Presentation		12/1/2014	1/16/2015	1/19/2015	2/18/2015	2/23/2015	3/25/2015	3/30/2015	3/30/2015	5 4/29/2015	3/30/2015	On Schedule
References			1/14/2014	3/25/2015									
Executive Summary			8/7/2014	1/16/2015			2/23/2015	3/25/2015					
Anchor Finalize Docum Final LWG Approval EPA Review LWG Finalize (Electron EPA Final Approval LWG Finalize (Full Proc	•		6/3/2015 7/4/2015	4/24/2015 5/3/2015 6/3/2015 7/3/2015 8/3/2015 9/3/2015									