Complete FS		Duration	EPA Draft		TCT Review & Resolution		LWG Review & Resolution		EPA Letter Directing incorporation of	LWG Dispute Clock		LWG Start	
Task	Subtask	(days)	Start	End	Start	End	Start	End	•	Start	End	Production	
Section 1	Introduction Purpose & Organization Site History Nature & Extent of Contamination Contaminant Fate & Xport		1/14/2014	5/30/2014	6/2/2014	7/2/2014	7/8/2014	8/8/2014	8/12/2014	8/12/2014	9/11/2014	8/12/2014	Off Schedule - held up by finalization of RI Section 5 Does not affect overall schedule
Section 2	Baseline Risk Assessment Identification & Screening of Technologies Introduction RAOs/PRGs General Response Actions ID & Screen Technologies		6/2/2014	7/17/2014	7/21/2014	8/20/2014	8/25/2014	9/24/2014	9/29/2014	9/29/2014	10/29/2014	9/29/2014	Off Schedule - held up by lingering issues Does not affect overall schedule
Appendix A Section 3	Derrivation of RBTs Development & Screening of Alternatives CDF Performance Standards		5/12/2014 8/16/2014		6/9/2014 9/18/2014	7/9/2014 10/18/2014	10/23/2014	11/22/2014	11/27/2014	11/27/2014	12/27/2014	11/27/2014	On Schedule
Section 4	Detailed Analysis of Alternatives Alternative Definition Individual Analysis of Alternatives Comparative Analysis Presentation		11/1/2014	12/17/2014	12/20/2014	1/19/2015	1/24/2015	2/23/2015	2/28/2015	2/28/2015	3/30/2015	2/28/2015	On Schedule
References	,		1/14/2014	2/23/2015									
Executive Summary			8/8/2014	12/17/2014			1/24/2015	2/23/2015					
Anchor Finalize Docur Final LWG Approval EPA Review LWG Finalize (Electro EPA Final Approval LWG Finalize (Full Pro	•		5/4/2015 6/4/2015	3/25/2015 4/3/2015 5/4/2015 6/3/2015 7/4/2015 8/4/2015									