

10.3.1.1

RUST REMEDIAL SERVICES INC.
4245 TECHNOLOGY DRIVE
FREMONT, CALIFORNIA 94538-6337
(510) 249-4688

FAX COVER SHEET

DATE: November 1, 1994 TIME: 1:35 AM
DELIVER TO: Sean Sheldahl
OF: EPA
FAX #: (206) 553-0124
PHONE #: ATTN: JOAN STANPA 462-5957
MESSAGE: Joan - We need to discuss
This "affect the schedule"
line. - Sean

SENT BY: Laurie for August
NUMBER OF PAGES: 2 INCLUDING THIS COVER SHEET.

If you have any questions regarding this fax, or you do not receive all of the pages,
please contact _____
at (510) 249-4688.

The documents accompanying this telecopy transmission contain information from Rust Remedial Services Inc., which may be confidential or privileged. The information is intended for the sole use of the individual or entity named on this transmittal sheet. If you have received this telecopy in error, please notify us by telephone immediately.

FAX # (510) 656-7583

040693

USEPA SF



1203904

forms/faxcover

10.03.01.01

RUST REMEDIAL SERVICES INC.

4245 Technology Drive
Fremont, California 94538
Tel. (510) 770-0575

November 1, 1994

Mr. Frank Breidt
Bunker Limited Partnership
135 East Cameron Avenue
Kellogg, Idaho 83837


Dear Mr. Breidt,

Please be informed that Rust Remedial Services Inc. has learned that there appears to be additional asbestos contaminated material (ACM) requiring abatement before demolition can continue. These new sources of ACM were not identified in the report information provided in the contract documents. Tentatively, the new sources of ACM include: pipe insulation on the trestle, glazing in certain windows, roof painting, roofing materials and others. So far, the new ACM sources are located in the power house, the concentrator building and the trestle. The full extent of this additional ACM will be provided to you (and EPA) in a forthcoming report being prepared by our consultant.

RRS considers it prudent to work on only the ACM materials identified in the contract documents until EPA has reviewed our report and provides approval to proceed with this new work. I expect the report will be available by week's end. The additional ACM abatement will impact the schedule. RRS will provide a new schedule by 11/3/94.

Please contact me if you have any questions.

Sincerely,


August Ochabauer
RUST REMEDIAL SERVICES
Operations Manager

cc: Sean Sheldrake, EPA Project Manager