

BEFORE THE BOARD OF COUNTY COMMISSIONERS
OF SPOKANE COUNTY, WASHINGTON

IN THE MATTER OF AWARDING)
THE BID FOR CONSTRUCTION)
SERVICES FOR COLBERT LANDFILL) RESOLUTION
REMEDIAL DESIGN/REMEDIAL)
ACTION FOR PROJECT NO. 93-069)

WHEREAS, pursuant to the provisions of the Revised Code of Washington, Section 36.32.120(6), the Board of County Commissioners of Spokane County has the care of County property and the management of County funds and business; and

WHEREAS, pursuant to the provisions of RCW Chapter 36.94, the Board of County Commissioners of Spokane County has the authority to own and operate Solid Waste Facilities; and

WHEREAS, pursuant to the above-cited statutory provisions, the Board of County Commissioners of Spokane County let out for bid under Spokane County Bid No. 93-069, Construction Services for Colbert Landfill Air Stripping Tower; and

WHEREAS, on July 13, 1993 bids were opened for the above-referenced project and after validation were as follows:

National Projects Inc.	\$4,015,906.64
Apollo Sheet Metal, Inc.	\$2,257,605.00
IMCO General Construction, Inc.	\$2,193,917.45
Humphrey Construction, Inc.	\$2,054,808.00

subsequent to which, Landau and Associates, engineer consultants for the Colbert Landfill, as well as William R. Dobratz, Spokane County Utilities Director, recommended to the Board of County Commissioners of Spokane County that Humphrey Construction, Inc. be designated as the lowest responsive, responsible bidder for the project.

NOW, THEREFORE, BE IT RESOLVED by the Board of County Commissioners of Spokane County that Humphrey Construction, Inc., P.O. Box 907, Woodinville, WA 98072, be designated as the lowest responsive, responsible bidder for Spokane County Bid No. 93-069, Construction Services for Colbert Landfill Air Stripping Tower.

BE IT FURTHER RESOLVED by the Board of County Commissioners of Spokane County that either the Chairman of the Board of County Commissioners of Spokane County or a majority of the Board of County Commissioners be and is hereby authorized to execute any and all necessary contract documents required in conjunction with awarding Spokane County Bid No. 93-069 to Humphrey Construction, Inc. at other than an open meeting.

BE IT FURTHER RESOLVED by the Board of County Commissioners of Spokane County that the Board hereby authorizes William R. Dobratz, Spokane County Utilities Director, to authorize the issuance of a "Notice to Proceed" to Humphrey Construction, Inc. subject to execution of a contract in conjunction with the award.

USEPA SF




1414408

93 0878

PASSED AND ADOPTED this 20 day of July, 1993.

BOARD OF COUNTY COMMISSIONERS
OF SPOKANE COUNTY, WASHINGTON


Patricia A. Mumme, Chair


Steven Hasson


D. E. Chilberg

ATTEST:

WILLIAM E. DONAHUE
Clerk of the Board

By 
Deputy Clerk

SECTION 00500

AGREEMENT

THIS AGREEMENT made and entered into this 12 day of August, 1993 by and between SPOKANE COUNTY, a political subdivision of the State of Washington, having offices for the transaction of business at West 1116 Broadway Avenue, Spokane, Washington 99260, hereinafter referred to as the County, and Humphrey Construction, Inc. having offices for the transaction of business at P.O. Box 907, Woodinville, WA 98072-0907 hereinafter referred to as the Contractor, jointly, hereinafter referred to along with the County as the Parties.

WITNESSETH:

WHEREAS, the Board of County Commissioners of Spokane County pursuant to the provisions of the Revised Code of Washington Section 36.32.120(6) has the care of County property and the management of County funds and business; and

WHEREAS, the Board of County Commissioners of Spokane County pursuant to the above cited statutory section and those provisions as set forth in the Revised Code of Washington Section 36.32.240, et seq. did let out for bid the Construction, Colbert Landfill Remedial Action Project, Spokane, Washington; and

WHEREAS, the Board of County Commissioners of Spokane County did on July 13, 1993 open said bid and did on July 20, 1993 accept the bid of the Contractor herein as the lowest, responsive, responsible Bidder for Spokane County bid No. 93-069, Project Base Bid and Project Alternate 1 Bid.

NOW, THEREFORE, for and in consideration of the mutual promises set forth herein, the parties hereto do mutually agree as follows:

ARTICLE 1. THE WORK AND SERVICES

The Contractor for the consideration specified in the Contract Documents as enumerated hereinbelow, shall in strict accordance with all of the provisions therein, perform all work and provide all materials called for by the Contract Documents entitled Construction, Colbert Landfill Remedial Action Project. The County agrees to pay the Contractor for said work as specified in the Contract Documents.

ARTICLE 2. CONTRACT DOCUMENTS

The Contract Documents consist of the following documents pertaining to Spokane County Project No. 93-069, and are incorporated by reference:

1. This agreement form as executed by the parties
2. Addenda (pertaining to the Contract Documents)
3. Contractor's bid herein dated July 13, 1993 (including documentation accompanying the bid and any post bid documentation submitted prior to Notice of Award)
4. Notice of Award
5. Performance and Payment Bonds

6. Standard General Conditions of the Construction Contract
7. Supplementary Conditions
8. Specifications
9. Appendices
10. Drawings
11. Notice
12. All Written Amendments, Change Orders, Work Change Directives, Field Orders, and Engineer's written interpretations and clarifications issued on or after execution of this agreement.

The Contract Documents form a contract binding the parties.

ARTICLE 3. RELATIONSHIP OF THE PARTIES

The parties intend that an independent Contractor relationship will be created by this agreement. The County is interested only in the results to be achieved, and the conduct and control of all services or work will lie solely with the Contractor. No agent, employee, servant or otherwise of the Contractor shall be or shall be deemed to be an employee, agent, servant or otherwise of the County for any purpose, and the employees of the Contractor are not entitled to any of the benefits that the County provides for County employees. The Contractor will be solely and entirely responsible for its acts and for the acts of its agents, employees, servants, subcontractors, or otherwise during the performance of his contract. In the performance of the services herein contemplated, the Contractor is an independent Contractor with the authority to control and direct the performance and details of the work, the County being interested only in the results obtained; however, the work contemplated herein must meet the approval of the County pursuant to the provisions of the agreement under which the services and work were let to the Contractor.

ARTICLE 4. INDEMNIFICATION

Contractor shall indemnify, hold harmless, and defend Spokane County, Landau Associates, Inc. and their officers, agents, employees, and subconsultants, as provided in the Contract Documents.

ARTICLE 5. VENUE STIPULATION

This agreement has and shall be construed as having been made and delivered within the State of Washington and the laws of the State of Washington shall be applicable to its construction and enforcement. Any action at law, suit in equity or judicial proceeding for the enforcement of this agreement or any provisions hereto shall be instituted only in the courts of competent jurisdiction within Spokane County, Washington.

ARTICLE 6. COMPLIANCE WITH LAWS

The Contractor in the performance of this agreement agrees to comply with all applicable federal, state and local laws, ordinances and regulations including but not limited to those pertaining to civil rights as if the same were fully set forth in this document. Each and every provision of law required to be inserted in this Contract by law shall be deemed to be inserted herein, and the Contract shall be read and enforced as though they were included herein. If, through mistake or otherwise, any such provisions are not inserted, or are not correct, then, upon the application of either party, the Contract shall be forthwith amended to make such insertion.

ARTICLE 7. INTEGRATION

This agreement contains all the terms and conditions agreed upon by the parties. No other understanding, oral or otherwise regarding the subject matter of this agreement shall be deemed to exist or to bind any of the parties. All parties have read and understand the above contract and now state that no representations, promises, or agreements not expressed by this agreement have been made to induce the other to execute the same.

ARTICLE 8. CONTRACT PRICE

Spokane County agrees to pay Contractor for performance of the Work in accordance with the Contract Documents an amount in current funds as provided in the Notice of Award. The total amount shall be paid upon completion of the Contract and Final Acceptance, less 5 percent to be retained. Owner shall retain, manage, and disburse pursuant to RCW 60.28.010 the remainder of the Contract Price not earlier than 30 days after Final Acceptance Of The Contract.

ARTICLE 9. CONTRACT TIME

It is agreed that the Contractor shall start work as provided in Spokane County's Notice to Proceed. The Work will be completed in accordance with the Schedule of Completion included in the Bid Documents.

ARTICLE 10. LIQUIDATED DAMAGES

In the event of failure on the part of Contractor to have the Work, or any part thereof, fully completed within the specified time, liquidated damages shall be assessed at \$500 per day, in accordance with the provisions of the Contract Documents, which amount shall be deducted from the Contract Price set forth in Article 9 and not paid by Owner. The liquidated damages are intended to compensate Spokane County solely for delay in performance and shall not limit, abridge, or restrict in any way the rights and remedies Spokane County would otherwise have had for damages resulting from breaches, other than delay.

ARTICLE 11. RECORDS OF SERVICES

Records of services provided and expenses incurred under this Agreement shall be maintained under generally recognized accounting methods and shall be available for audit or inspection by the County at mutually convenient times, and to any authorized representative of the state or federal government, for a period of at least 6 years after expiration or termination of this Purchase Order. At the end of the 6-year period, Spokane County shall be notified by Contractor of the intent of Contractor to destroy or discard such records, in order to allow the County the opportunity to take possession of such records before they are destroyed.

ARTICLE 12. ASSIGNMENT OF CONTRACT

The Contractor hereby agrees not to assign or transfer this Contract or Agreement, or any part hereof, without first obtaining the prior written consent of Spokane County.

ARTICLE 13. PRESERVATION OF RECORDS

Material resulting from Contractor's efforts in connection with this Agreement, including records, documents, reports, calculations, maps, photographs, computer programs, computer printouts, notes, soil samples, specimens, and any other pertinent data are the exclusive property of Spokane County. Such materials shall be retained by Contractor for a minimum of 10 years. At the end of the 10-year period, Spokane County shall be notified by Contractor of the intent of Contractor to destroy or discard such materials in order to allow the County the opportunity to take possession of such materials before they are destroyed. Reuse by Contractor of any materials received or prepared for the Project, is prohibited without written permission of Spokane County. Contractor agrees to indemnify and hold harmless from all claims, damages, and expenses, including attorney's fees, arising out of such unauthorized use of these materials by Contractor.

ARTICLE 14. ENGINEER

Spokane County hereby designates Landau Associates, Inc. as the Engineer for this Project. Landau Associates, Inc. is herein called Engineer and will assume all duties and responsibilities and will have the rights and authority assigned to Engineer in the Contract Documents in connection with completion of the Work in accordance with the Contract Documents.

This Agreement is entered into as of the day and year last written below and is executed in one (1) original copy. The original shall be delivered to the Owner. One copy will be distributed to the Contractor, one to the Engineer for use in the administration of the Contract, and one to the Spokane County Purchasing Department.

IN WITNESS WHEREOF, the said Contractor has executed this instrument, and the said Board of County Commissioners, through its Chair, and pursuant to resolution duly adopted, has caused this instrument to be executed by said Board for Spokane County.

ATTEST:
William E. Donahue
Clerk of the Board

SPOKANE COUNTY
Board of County Commissioners
of Spokane County, Washington

BY: Roseanne Montague
Roseanne Montague
Deputy Clerk

BY: Patricia A. Mumma
Chairman of the Board

Date Executed 8-12-93, 1993

(SEAL)

ATTEST:

Lori E. Dorn
Signature

Lori E. Dorn
Typed Name

Accounting Manager
Title

CONTRACTOR:

Humphrey Construction, Inc.
Typed Firm Name

[Signature]
Signature

President
Title

Date Executed August 5, 1993

(SEAL)

Approved as to Form: August 12, 1993

By: [Signature]
Deputy Prosecuting Attorney

END OF SECTION

SECTION 00610

PERFORMANCE AND PAYMENT BONDS

Bond #5739243

KNOW ALL MEN BY THESE PRESENTS:

That Humphrey Construction, Inc. (Contractor), as Principal, and Safeco Insurance Company of America (Bonding Company), as surety, a Corporation of Washington whose principal office is located at 4101 SW Kruse Way Lake Oswego Oregon 97035

are firmly bound unto Spokane County (Owner), a political subdivision of the State of Washington, as Oblige, to fulfill the obligations of the Principal and the Surety under the Contract to which reference is hereafter made, in the amount of Two Million Fifty Four Thousand Eight Hundred Dollars (\$2,054,808.00) (including Washington State sales tax) for payment whereof Principal and Surety bind themselves, their heirs, executors, administrators, successors, and assigns jointly and severally, firmly by these present.

WHEREAS, Principal has a written Bid dated July 13, 1993 offered to enter into a Contract with Oblige for Contract No. 93-009 at the price shown in the Agreement for Construction, Colbert Landfill Remedial Action Project, dated _____ pursuant to the terms and conditions set forth in the Contract Documents dated June 7, 1993.

NOW, THEREFORE, the condition of this obligation is such that if the Principal shall faithfully perform all the provisions of the Contract on its part, and pay all laborers, mechanics, subcontractors and material suppliers, and all persons who supply such person or persons or subcontractors with provisions and supplies for the carrying on of such work, and indemnity and hold harmless the Oblige from all loss, cost, or damage which it may suffer by reason of the failure to do any of the foregoing, then this obligation shall be null and void; otherwise, it shall remain in full force and effect.

All persons who have furnished labor, materials, or supplies for use in and about the work provided for in the Contract shall have a direct right of action under this bond, to the extent and in the manner set forth in RCW 39.08.

The said Surety for value received hereby stipulates and agrees that no change, extension of time, alteration, or addition to the terms of the Contract or to the Work to be performed thereunder or the Specifications accompanying the same shall in any way affect its obligation on this Bond, and it does hereby waive notice of any such change, extension of time, alteration, or addition to the terms of the Contract or to the Work or to the Specifications.

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 1
CONTRACT/PROJECT NO. 93-069
DATE 8-17-93
DEPARTMENT Utilities

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Darrell E. Johnson
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

Notification of Award of Project Alternate
1 Bid Item.

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,829,800</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>72,800</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,902,600</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>0</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

Patricia A. Munnery
Chairperson Signature

DEPARTMENT:

Mullen
Dept. Chair Name

Date: August 31, 1993

ENGINEER

LANDAU ASSOCIATES, Inc.

Firm

By *Michael A. Starneght*

Date: 8-17-93

Date: 8-31-93

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

D. Johnson
Signature

Date: 8/20/93

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 2
CONTRACT/PROJECT NO. 93-069
DATE 8-17-93
DEPARTMENT Utilities

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Darrell E. Johnson
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

Cost reduction for concurrent construction
of Project Base Bid and Project Alternate 1
Bid Item.

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,902,600</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>10,000</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,892,600</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>0</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

Patricia A. Murray
Chairperson Signature

DEPARTMENT:

Utilities
Dept. Chair Name

Date: August 31, 1993

ENGINEER

LANDAU ASSOCIATES, Inc.

Firm

By *Michael A. Stanziale*

Date: 8-17-93

Date: 8-31-93

THE ABOVE CHANGES ARE
ACCEPTED:

CONTRACTOR:

Darrell E. Johnson
Signature

Date: 8/20/93

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 3
CONTRACT/PROJECT NO. 93-069
DATE 9/21/93
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Darrell E. Johnson
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

Extension of contract time for paving in
treatment facility yard only. ~~Contract time~~
~~for all other Work shall remain at 150 days~~
~~per attached Schedule of Completion dated~~
~~September 16, 1993.~~

* THIS CHANGE ORDER IS LIMITED TO THE PAVING IN
THE TREATMENT FACILITY YARD, SINCE THERE
ARE ONGOING NEGOTIATIONS INVOLVING THE
PROJECT SCHEDULE. ~~SD~~

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE
PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE
PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax): \$ 1,892,600

Net (increase) (decrease) resulting from this change order: \$ 0

CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax): \$ 1,892,600

Contract time prior to the change order: 150 Calendar Days


Net (increase) (decrease) resulting from this change order: 90 Calendar Days

CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER: 240 Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

Chairperson Signature




Date: 1-20-94

ENGINEER


LANDAU ASSOCIATES, Inc.

Firm



Date: 9/21/93

DEPARTMENT:


Dept. Chair Name

Date: JAN 19 94

THE ABOVE CHANGES ARE
ACCEPTED:

CONTRACTOR:


Signature

Date: 1/11/94

LANDAU ASSOCIATES, INC.

ATTACHMENT TO CHANGE ORDER No. 3
SCHEDULE OF COMPLETION (REVISED 9/21/93)

Item	Work Completed	Days ^(a)
1.	Treatment Facility Foundation Construction (Ready for Erection of Air Stripping Treatment Equipment)	90
2.	Substantial Completion of Work Ready for Operational Demonstration and System Testing	120
3.	Completion of Operational Demonstration and System Validation Testing	140
4.	Final Completion of Work (Except Treatment Facility Yard Paving)	150
5.	Final Completion of Treatment Facility Yard Paving	240

(a) Consecutive calendar days, beginning on the day of commencement stated in the Notice to Proceed, which was August 18, 1993.

* THIS CHANGE ORDER IS LIMITED TO THE PAVING IN THE TREATMENT FACILITY YARD, SINCE THERE ARE ONGOING NEGOTIATIONS INVOLVING THE PROJECT SCHEDULE. *JD*

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 4
CONTRACT/PROJECT NO. 93-069
DATE 10/27/93
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Darrell E. Johnson
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

Construction of toilet room handicapped personnel shower and accessories per Landau Associates' letter H-065 and Humphrey Construction serial letter 212-069 (Proposed Contract Modification No. 4)

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,892,600</u>
Net (increase) (decrease) resulting from this change order:	\$ <u>1,380</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,893,980</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>0</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

Chairperson Signature

DEPARTMENT:

Dept. Chair Name

Date: 1-20-94


ENGINEER

LANDAU ASSOCIATES, Inc.
Firm

By _____

Date: _____

THE ABOVE CHANGES ARE
ACCEPTED:

CONTRACTOR:

Signature
Date: 1/4/94

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 5
CONTRACT/PROJECT NO. 93-069
DATE 1/10/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Darrell E. Johnson
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

Construction of a 24 inch diameter schedule 40 steel casing by boring and jacking in lieu of the 10 inch diameter schedule 80 steel casing shown on the Contract Drawing, C-13. (reference: HCI Serial Letter 212-163 Proposed Contract Modification No. 021)

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):

\$ 1,893,980

Net (Increase) (decrease) resulting from this change order:

\$ 1,000

CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):

\$ 1,894,980

Contract time prior to the change order:

150 Calendar Days

Net (Increase) (decrease) resulting from this change order:

0 Calendar Days

CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:

150 Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

Chairperson Signature

DEPARTMENT:

Dept. Chair Name

Date: 1/20/94

Date: 1/20/94

ENGINEER

LANDAU ASSOCIATES, Inc.
Firm

By

Date: _____


THE ABOVE CHANGES ARE
ACCEPTED:

CONTRACTOR:

Signature

Date: 1/11/94

S P O K A N E



C O U N T Y

UTILITIES DEPARTMENT
William R. Dobratz, P.E., Director

A DIVISION OF THE PUBLIC WORKS DEPARTMENT
Dennis M. Scott, P.E., Director

DATE 1/21/94

TO

London Rowe
Attn: John J. Markus
P. 208 Howard, #204
Spokane WA 99201

PROJECT NO.
PROJ. NAME
DESCRIPTION

Collect Spent
Change Order
Sanitary Sewer

ENCLOSED ARE THE FOLLOWING ITEMS:

_____ PRINTS	_____ REPRODUCIBLES	_____ SPECIFICATIONS
_____ SKETCHES	_____ SHOP DRAWINGS	_____ REPORTS
_____ QUOTATIONS	<i>Change Order</i>	_____ OTHER

NO. OF
COPIES

SHEET
NO.

REV.
NO.

DESCRIPTION

1

Signed Change Order
No. 3, 4 & 5

REVIEWED & APPROVED

REVIEWED W/COMMENTS

FOR RESUBMITTAL

OTHER

FOR DESIGN PREPARATION

FOR YOUR COMMENT

AS REQUESTED

FOR YOUR INFORMATION

SENT BY:

J. M. Palmer



LANDAU
ASSOCIATES,
INC.

Environmental and Geotechnical Services

RECEIVED

JAN 14 1994

January 13, 1994

Mr. Dean Fowler, P.E.
Spokane County Utilities Department
1026 West Broadway
Spokane, Washington 99260

**RE: COLBERT LANDFILL RD/RA
PHASE II CONSTRUCTION ACTIVITIES
SIGNED CHANGED ORDERS NO. 3, 4, 5**


Dear Dean:

This letter transmits two copies each of Change Orders No. 3, 4, and 5 that have been signed by Humphrey Construction. We have previously discussed these items and I understand that the work and costs are satisfactory to you. Please sign both copies, retain one copy for your records, and return one copy to me.

Please contact me if you have any questions.

LANDAU ASSOCIATES, INC.

By:



John A. Markus, P.E.
Project Manager

JAM/ktf
No. 124002.60

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 6
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

Change the alignment of groundwater conveyance piping to avoid interferences with the adjacent well vault piping at CP-E1. The Work includes all pipe, fittings, bedding, backfill, and thrust blocks as necessary to accomplish the change. (Reference: HCI Serial Letter 212-177, Proposed Cost Modification No. 005).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,894,980</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>765</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,895,745</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date:

Date:

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 7
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

Furnish and install additional electrical system and instrumentation and control system conduits and wires conforming with the Engineers' revised design drawings and Humphrey Construction's Instrumentation Control and Monitoring Subcontractor's (Technical Systems Inc.) requirements. (Reference: HCI Serial Letter 212-180, Proposed Cost Modification No. 018).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,895,745</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>8,050</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,903,795</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date:

3/4/94

Date:

3-2-94

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

2/23/94

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

2/21/94

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 8
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

Supply and install PVC conduit to accommodate deferred installation of well level probes. One conduit per well (Reference: HCI Serial Letter 212-186 Proposed Cost Modification No. 032).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,903,795</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>2,160</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,905,955</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

Chairperson Signature

Date:

3/4/94

DEPARTMENT:

Dept. Chair Name

Date:

3-2-94

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

2/23/94

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

2/21/94

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 9
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

NATURE OF THE CHANGE:

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER: 150 Calendar Days

~~SPOKANE COUNTY:~~

Date:

3/4/94

Date:

3-2-44

Date:

2/23/94

LANDAU ASSOCIATES, Inc.

Date:

2/21/94

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 10
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

**To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400**

NATURE OF THE CHANGE:

Furnish and install stop and waste plug valves on test connection piping to preclude freeze related failure of pipeline test connection. (Reference: HCI Serial Letter 212-182 Proposed Cost Modification No. 030).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax): \$ 1,917,631

Net (increase) (decrease) resulting from this change order (less tax): \$ 1,520

CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax): \$ 1,919,151

Contract time prior to the change order: 150 Calendar Days

Net (increase) (decrease) resulting from this change order: zero Calendar Days

CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER: 150 Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date: 3/4/94

Date: 7-7-94

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date: 2/21/94

**THE ABOVE CHANGES ARE
ACCEPTED:**

CONTRACTOR:

Gordon Bawden

Date: 7/23/96

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 11
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

**To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400**

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

The Change results from a material discrepancy in the actual location versus the location shown on the Contract Drawings of the existing 8" and 12" diameter conveyance pipelines at the northwest corner of the treatment facility site. This Change Order provides remuneration for all difficulties associated with locating and connecting to these pipelines. (Reference: HCI Serial Letter 212-183 and 212-187 and Proposed Cost Modification No. 022).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax): \$ 1,919,151

Net (increase) (decrease) resulting from this change order (less tax): \$ 500

CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax): \$ 1,919,651

Contract time prior to the change order: 150 Calendar Days

Net (increase) (decrease) resulting from this change order: zero Calendar Days

CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER: 150 Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

DEPARTMENT:

**THE ABOVE CHANGES ARE
ACCEPTED:**

CONTRACTOR:

Chairperson Signature

Dept. Chair Name

Gordon Bawden

Date:

Date:

Date:

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 12
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

The Change results from replacing 12" X 12" floor tile in the toilet room with sheet vinyl and base in conformance with the building department requirements and as indicated on Engineers Change Notice No. 014. (Reference: HCI Serial Letter 212-168 and Proposed Cost Modification No. 006).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,919,651</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>570</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,920,221</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date:

3/4/94

Date:

2-2-94

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

2/23/94

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

2/21/94

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 13
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

The supply and install one duplex electrical outlet including conduit and wire and associated ancillaries at the southwest corner of the treatment facility control room in accordance with Engineers Change Notice No. 025. (Reference: HCI Serial Letter 212-168 and Proposed Cost Modification No. 009).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,920,221</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>98</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,920,319</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date:

Date:

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 14
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

Contract Title: Construction,
 Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
 P.O. Box 907
 Woodinville, WA 98072-0907
 Attn: Gordon Bawden
 (206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

The supply imported backfill as up to 1863.5 tons as needed to makeup for soil shrinkage due to compaction of excavated native soils along the pipeline trench. Payment for imported backfill for this change was authorized using the unit price of \$11.00 per ton as identified in the Contract Documents Section 00300 Bid Form, paragraph 1.18 (Reference: HCI Serial Letter 212-168 and Proposed Cost Modification No. 013).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,920,319</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>20,499</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,940,818</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date:

Date:

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 15
CONTRACT/PROJECT NO. 93-069
DATE 2/21/94
DEPARTMENT _____

**To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400**

NATURE OF THE CHANGE:

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER: 150 Calendar Days

SPOKANE COUNTY:

DÉPARTEMENT:

Chairperson Signature

Dept. Chair Name

Date: 3/4/94

Date: 3-2-94

**THE ABOVE CHANGES ARE
ACCEPTED:**

CONTRACTOR:

Gordon Bawden

Date: 2/23/14

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date: 2/2/94



LANDAU
ASSOCIATES,
INC.

Environmental and Geotechnical Services

February 24, 1994

Mr. Dean Fowler, P.E.
Spokane County Utilities Department
1026 West Broadway
Spokane, Washington 99260


**RE: COLBERT LANDFILL RD/RA
SPOKANE COUNTY PROJECT NO. 93-069
CHANGE ORDERS NOS. 6 THROUGH 15**

Dear Dean:

This letter transmits Change Orders Numbers 6 through 15 to you for approval.
Please contact me if you have any questions.

LANDAU ASSOCIATES, INC.

By:



John A. Markus, P.E.
Project Manager

JAM/jam
No. 124002.10

cc: David Raymond, Spokane County Purchasing Department

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 16
CONTRACT/PROJECT NO. 93-069
DATE 2/26/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

For lump sum price shown below, furnish and install additional antenna cable, antenna poles, and accessories to construct the radio telemetry system in accordance with Landau Associates letter H-198 and Field Order No. 048 attached thereto and Landau Associates letter H-294 and Field Order 048 Rev. 1 attached thereto. (Reference: HCI Serial Letter 212-168 and 212-187 and Proposed Cost Modification No. 027).

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,941,016</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>15,000</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,956,016</u>
Contract time prior to the change order:	<u>150</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>150</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date:

Date:

THE ABOVE CHANGES ARE
ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

Tabulation of Costs for Revised Antenna Locations
Colbert Landfill Project, 93-069

2/26/94

Well	Original Cable Length (feet)	Revised Cable Length (feet)	Original Cable Length (feet)		Revised Cable Length (feet)	
			RG8	Hellax	RG8	Hellax
S6	102	15	102		15	
S1	42	1012	42			1012
S4	376	875	376			875
S5	376	532	376			532
E3	486	1175	486			1175
E1	114	370	114		370	
E2	132	15	132		15	
W3	744	40		744	40	
W2	1038	15		1038	15	
W1	308	15	308		15	
Subtotal, Ft	3718	4064	1936	1782	470	3594
Materials, Unit Price/Ft			\$2.67	\$6.18	\$2.67	\$6.18
Installation, Unit Price/Ft			\$1.00	\$1.00	\$1.00	\$1.00
Subtotal, Cable Cost			\$7,105	\$12,795	\$1,725	\$25,805
Subtotal, Original Cable Cost				\$19,900		
Subtotal, Revised Cable Cost						\$27,530
Subtotal, Net Increased Cable Cost						\$7,630
Other Items:				Qty	Unit Price	Total
Antenna Poles				6	\$450	\$2,700
Antenna Pole Installation				6	\$150	\$900
Subtotal, Other Items						\$3,600
Subtotal, Cable + Other Items						\$11,230
Subcontractor Markup (22%)						\$2,471
Subtotal						\$13,701
Contractor Markup (8%)						\$1,096
Total						\$14,797

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 17
CONTRACT/PROJECT NO. 93-069
DATE 3/1/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

This Change Order revises the Schedule of Completion set forth in the Contract Documents to the time periods identified in Attachment "A" to this Change Order and includes the special conditions identified therein. Additionally, this Change Order provides a mutual agreement for lump sum reimbursement by Spokane County to Humphrey Construction for electrical service connection fees assessed by Washington Water Power in excess of \$30,000. The amount of reimbursement shall be determined directly from the WWP billings. The Change Order shall not include any additional compensation for overhead and profit to Humphrey Construction or its subcontractors. This change results from material discrepancies in estimated costs by WWP and current projected actual costs, which were beyond the control of Humphrey Construction or its subcontractors at the time of bidding. Actual WWP service connection costs are based on time and materials and not a fixed price. Another Change Order will be issued when actual billings by WWP are presented by Humphrey Construction. Humphrey Construction herewith agrees to pay all fees for electrical service connections required for this project.

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax): \$ 1,956,016

Net (increase) (decrease) resulting from this change order (less tax): \$ according to procedure stated herein

CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax): \$ 1,956,016

Contract time prior to the change order: 150 Calendar Days

Net (increase) (decrease) resulting from this change order: per Attachment A Calendar Days

CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER: 266 Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date:

Date:

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

**ATTACHMENT "A" TO CHANGE ORDER No.17
SCHEDULE OF COMPLETION (Revised 3/1/94)**

Item	Work Completed	Prior to Change, Days ^(a)	Net Increase, Days ^(a)	Including Change Order, Days ^{(a)(b)}
1.	Treatment Facility Foundation Construction (ready for Erection of Air Stripping Treatment Equipment)	90	63	153
2.	Substantial Completion of Work Ready for Operational Demonstration and System Testing	120	116 ^(a)	236 ^(a)
3.	Completion of Operational Testing and System Validation Testing	140	116	256
4.	Final Completion of Work	150	116	266

Notes:

- (a) Consecutive calendar days, beginning on the day of commencement stated in the Notice to Proceed, which was August 18, 1993
- (b) The number of additional days provided for completion of this milestone item under this Change Order is contingent upon completion of Operational and System Validation Testing of the Air Stripping System Equipment by the Ershigs (Spokane County Contract 93-068) on or before March 19, 1994. In the event that it is necessary to extend the Operational and System Validation testing period (i.e. including any associated equipment modifications) for Ershigs beyond March 19, 1994, it is mutually agreed that Humphrey Construction will accommodate such additional testing from March 19, 1994 through March 27, 1994 provided there is a commensurate increase in the number of days for completion of each successive milestone; during this time period no claim for delay or additional compensation shall be made by Humphrey Construction for events arising from this extension of time. In the event that it is necessary to extend the Operational and System Validation testing period (i.e. including any associated equipment modifications) for Ershigs beyond March 27, 1994, it is mutually agreed that Humphrey Construction will accommodate such additional testing from March 27, 1994 through April 11, 1994 provided there is a commensurate increase in the number of days for completion of each successive milestone; during this time period Spokane County will compensate Humphrey Construction \$500 per day as the sole remedy for each day of actual delay during this period; Humphrey Construction agrees to make no other claims for additional compensation for events arising from this extension of time.
- (c) It is mutually agreed between Spokane County and Humphrey Construction that Humphrey Construction shall withdraw, defend and hold Spokane County and the Engineer harmless from any and all claims for compensable time delay, including concurrent delay for any and all work, events, conditions, or circumstances arising in whole or in part from any aspect of the Work initiated or accomplished prior to the date of execution of this Change Order. Additionally, it is mutually agreed between Spokane County and Humphrey Construction that Humphrey Construction shall withdraw, defend, and hold Spokane County and Engineer harmless from any and all other claims for additional compensation for accomplishing the Work identified by Humphrey Construction Proposed Cost Modification Numbers 001, 002, 003, 008, 010, 011, 012, 014, 015, 016, 019, 020, 024, 026, and 029.



LANDAU
ASSOCIATES,
INC.

Environmental and Geotechnical Services

March 3, 1994

Mr. Dean Fowler, P.E.
Spokane County Utilities Department
1026 West Broadway
Spokane, Washington 99260

RE: COLBERT LANDFILL RD/RA
SPOKANE COUNTY PROJECT NO. 93-069
CHANGE ORDERS NOS. 16 and 17


Dear Dean:

This letter transmits Change Orders Numbers 16 and 17 to you for approval.

Please contact me if you have any questions.

LANDAU ASSOCIATES, INC.

By:



John A. Markus, P.E.
Project Manager

JAM/jam
No. 124002.10

cc: David Raymond, Spokane County Purchasing Department

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 18
CONTRACT/PROJECT NO. 93-069
DATE 3/17/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

This Change Order provides compensation for necessary revisions to the potable water supply system for the treatment facility. The Change consists of supply and installation of an approved 1-1/2" backflow prevention device for the water supply branch line feeding the laboratory sink and toilet room. Installation of the backflow prevention device was mandated by the Whitworth Water District.

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,956,016</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>570</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,956,586</u>
Contract time prior to the change order:	<u>266</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>266</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

Chairperson Signature

Date:

3/21/94

DEPARTMENT:

Dept. Chair Name

Date:

3-21-94THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

3/16/94

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

3/18/94



LANDAU
ASSOCIATES,
INC.

Environmental and Geotechnical Services

March 18, 1994

Mr. Dean Fowler, P.E.
Spokane County Utilities Department
1026 West Broadway
Spokane, Washington 99260

**RE: COLBERT LANDFILL RD/RA
SPOKANE COUNTY PROJECT NO. 93-069
CHANGE ORDER NO. 18**


Dear Dean:

This letter transmits Change Order Number 18 to you for approval.

Please contact me if you have any questions.

LANDAU ASSOCIATES, INC.

By:



John A. Markus, P.E.
Project Manager

Enclosure: Change Order No. 18 (2 copies)

JAM/ktf
No. 124002.10

cc: David Raymond, Spokane County Purchasing Department

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 19
CONTRACT/PROJECT NO. 93-069
DATE 3/17/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

This Change Order provides lump sum compensation for three additions to the project. (1) Furnish and install one manway cover fabricated from 1/2 inch thick clear plexiglass and install at nozzle 3-D located at the top of air stripper for the lump sum price of \$250. (2) Paint all burglar bars and mounting hardware on treatment facility building and shed "patrician bronze" to match exterior door and window frames for the lump sum price of \$200. (3) Construct a reinforced concrete stoop at the roll-up door entrance to the shed as shown on Field Order 058 for the lump sum price \$250.

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,956,586</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>700</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,957,286</u>
Contract time prior to the change order:	<u>266</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>266</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY

Chairperson Signature

Date: 3/23/94

DEPARTMENT:

Dept. Chair Name

Date: 3-24-94

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date: 3/18/94

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date: 3/23/94



LANDAU
ASSOCIATES,
INC.

Environmental and Geotechnical Services

March 23, 1994

Mr. Dean Fowler, P.E.
Spokane County Utilities Department
1026 West Broadway
Spokane, Washington 99260

**RE: COLBERT LANDFILL RD/RA
SPOKANE COUNTY PROJECT NO. 93-069
CHANGE ORDER NO. 19**


Dear Dean:

This letter transmits Change Order Number 19 to you for approval.

Please contact me if you have any questions.

LANDAU ASSOCIATES, INC.

By:



John A. Markus, P.E.
Project Manager

Enclosure: Change Order No. 19 (2 copies)

JAM/ktf
No. 124002.10

cc: David Raymond, Spokane County Purchasing Department

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 20
CONTRACT/PROJECT NO. 93-069
DATE 4/21/94
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

This Change Order provides lump sum compensation for removing the light fixtures in the treatment building toilet room and replacing them with drop-in style light fixtures. The replacement light fixtures shall be manufactured by USI Columbia catalog # T8-4PS4G-52-243-120V-EOCT. This Change order includes all materials, labor, overhead, profit, and incidental materials including luminaries necessary for furnishing and installing fully operational light fixtures for the toilet room. Contractor shall install light fixtures removed from the toilet room in the equipment shed as additional lighting.

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,957,286</u>
Net (Increase) (decrease) resulting from this change order (less tax):	\$ <u>350</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,957,636</u>
Contract time prior to the change order:	<u>266</u> Calendar Days
Net (Increase) (decrease) resulting from this change order:	<u>zero</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>266</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

DEPARTMENT:

Chairperson Signature

Dept. Chair Name

Date:

5/31/94

Date:

5-25-94

ENGINEER:

LANDAU ASSOCIATES, Inc.

By: John A. Markus P.E., Project Manager

Date:

4/22/94

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon Bawden

Date:

4/22/94



**LANDAU
ASSOCIATES,
INC.**

Environmental and Geotechnical Services

March 9, 1995

Mr. Dean Fowler, P.E.
Spokane County Utilities Department
1026 West Broadway
Spokane, Washington 99260

**RE: COLBERT LANDFILL RD/RA
SPOKANE COUNTY PROJECT NO. 93-069
REVISED CHANGE ORDER NO. 22**


Dear Dean:

This letter transmits Change Order Numbers 22 dated March 9, 1995 to you for approval. Please be aware that this Change Order 22 dated March 9, 1995 supersedes Change Orders 22 and 23 dated February 18, 1995. The work and compensation aspects of Change Orders 22 and 23 dated February 18, 1995 have been incorporated at your request into the revised Change Order 22 dated March 9, 1995. Humphrey Construction has been notified that the subject February 18, 1995 Change Orders are now null and void.

Please contact me if you have any questions.

LANDAU ASSOCIATES, INC.

By:



John A. Markus, P.E.
Project Manager

Enclosure: Change Order No. 22 (2 copies each)

IAM/jam
No. 124002.10

cc: David Raymond, Spokane County Purchasing Department

SPOKANE COUNTY PROJECT CHANGE ORDER

SPOKANE COUNTY
C/O Spokane County
Purchasing Department
N. 721 Jefferson, #303
Spokane, WA 99260

CHANGE ORDER NO. 22
CONTRACT/PROJECT NO 93-069
DATE 3/9/95
DEPARTMENT _____

Contract Title: Construction,
Colbert Landfill Remedial Action Project

To: Humphrey Construction, Inc.
P.O. Box 907
Woodinville, WA 98072-0907
Attn: Gordon Bawden
(206) 488-2400

YOU ARE HEREBY DIRECTED TO MAKE THE CHANGES LISTED BELOW IN THE SUBJECT CONTRACT.

NATURE OF THE CHANGE:

This Change Order provides for:

1. lump sum compensation (\$15,000) and 239 days time extension for programming, installing, and testing the computer automated summary data reports in accordance with the general formats developed by the Engineer for: daily operations for the treatment facility and groundwater extraction wells; and operations alarms.
2. lump sum compensation (\$3,277) for all work associated with restoration of groundwater extraction well CP S-4 as requested by Spokane County. The Work included comprises removal of the pump and water level monitoring assembly; bailing, jetting, surging of the well; reinstallation and calibration of the well pump and water level monitoring assembly. Subcontractor management, management, and miscellaneous materials, mobilization and other incidental costs are included.
3. lump sum compensation for furnishing a portable laptop computer; computer shall be a Compaq 4/40 CX, featuring an active color matrix display 170 MB fixed drive, internal fax modem and minimum 8 MB RAM.

NOTE: IF, AS A RESULT OF THIS CHANGE ORDER, THE CONTRACT VALUE IS INCREASED, THEN THE PERFORMANCE AND PAYMENT BOND(S) DOLLAR LIMITS WILL BE ADJUSTED ACCORDINGLY. COPIES WILL BE PROVIDED IN THE FORM SPECIFIED IN THE CONTRACT DOCUMENTS WITHIN 10 CALENDAR DAYS.

THE CHANGES RESULT IN THE FOLLOWING ADJUSTMENT OF CONTRACT PRICE AND TIME:

Contract price prior to this change order (less tax):	\$ <u>1,964,836</u>
Net (increase) (decrease) resulting from this change order (less tax):	\$ <u>22,608</u>
<u>CURRENT CONTRACT PRICE INCLUDING THIS CHANGE ORDER (less tax):</u>	\$ <u>1,987,444</u>
Contract time prior to the change order:	<u>266</u> Calendar Days
Net (increase) (decrease) resulting from this change order:	<u>239</u> Calendar Days
<u>CURRENT CONTRACT TIME INCLUDING THIS CHANGE ORDER:</u>	<u>505</u> Calendar Days

THE ABOVE CHANGES ARE APPROVED:

SPOKANE COUNTY:

Chairperson Signature

Date:

3/14/95

DEPARTMENT:

Dept. Chair Name

Date:

3-13-95

THE ABOVE CHANGES ARE ACCEPTED:

CONTRACTOR:

Gordon W. Bawden

Date:

3/9/95

ENGINEER:

LANDAU ASSOCIATES, Inc.

Date:

3/9/95