Geosafe -Sole Vendos PISV

General Electric Spokane Site WAD001865450

Site Chronology

Remedial Investigation/Feasibility Study: Accepted 8/11/92

Results: PCBs in Ground Water; PCBs/TPH in Soil

Remedy Selection: Complete 12/31/93

Chosen Remedy: In-Situ Vitrification of Soils, Institutional Controls

(contingent remedy: Stabilization of Deep Soil (-15 feet bgs) through Grouting,

Dechlorination of Shallow Soil), Institutional Controls and Monitoring For Ground

Water

ISV Demonstration Test: Complete 10/94

Results: "Inconclusive regarding whether migration of PCBs from the melt area had

occurred."

Stabilization of deep soil, Complete 3/96

First Modification of Remedy: complete March 5, 1997.

Selection: ISV/Off site incineration of "High Concentration PCB soils", Off site

disposal of "Low Concentration Soils"

ISV complete 12/96

Excavation begins 6/97, ends 8/97 - Significantly more soil encountered than planned. Request for change in remedy 7/97

Conflict resolved 2/98


Overall Results of Cleanup Actions

Handling Method	Volume (cubic yards)	Tonnage	Est. Avg. PCB Concentration	PCBs managed
Vitrification	1650	2459	500 ppm	2459 lbs
Grouting	525	945	100 ppm	189 lbs
Excavation and Removal	15,240	27,432	50 ppm	2743 lbs
Contained (est.)	4000	7200	50 ppm	720 lbs


Thus, approx 5202 lbs. PCB destroyed or isolated, approx 900 lbs. contained or immobilized.





GE/Spokane Site Graphic Site Chronology





GE/Spokane Site Graphic Site Chronology
















Aroclor 1260 in GE Spokane Wells





Future Actions

All dates are "most optimistic"

Reinstallation of Monitoring wells and paving – Work to be done by July 20, 1998

Cleanup Action Report- documenting cleanup actions. Draft reviewed, Final expected early August, 1998

Explanation of Significant Differences – in preparation, expect draft mid-September 1, 1998

Includes:

Consent Decree Amendment

"Nine Criteria Analysis" of remaining material

Potential CAP Amendment to allow on-site containment —

Public comment October, 1998

Eulogy's AG is convinced a CAP amendment is necessary - regional office is arguing ovember, 1998 thereise Filing of Consent Decree Amendment - mid-November, 1998

Forwarding of notice of Construction Complete: December 1, 1998

Ongoing Ground Water Monitoring- At least 5 years