



1423 Third Avenue, Suite 300  
Seattle, WA 98101  
Phone 206.287.9130  
Fax 206.287.9131

## Meeting Agenda

LDL SF  
4.8.2  
7-11-11

### AGENDA

Jorgensen Forge Outfall Site – Modified AOC Phase 2 Investigation Path Forward Meeting  
EPA, Jorgensen Forge, Boeing, Anchor QEA, and Farallon Consulting

July 11, 2011

- (Send LTR)
1. Summary of Meeting Objectives
  2. Phase 1 Notice of Completion
  3. Summary of Phase 2 Soil Investigation Objectives, Procedures, and Roles
  4. Modified AOC and Action Memorandum
  5. Next Steps and Schedule

④ Work Plan

SDW 3

④ Approve all work  
Done in Phase 1  
Completed for Order

USEPA SF



1475203




1423 Third Avenue, Suite 300  
Seattle, WA 98101  
Phone 206.287.9130  
Fax 206.287.9131

### **Jorgensen Forge Outfall Site Phase 2 Geoprobe Soil Investigation Objectives**

1. Fulfill EPA AOC Modification requirement for soil characterization to determine the need for and potential scope of a subsequent removal action.
2. Determine the lateral and vertical extent of soil containing concentrations of polychlorinated biphenyls (PCBs) above 1 milligram per kilogram (mg/kg) in the vicinity of borings T1B3 and T2B4.
3. Collect additional data (e.g., metals) to evaluate the extent of any removal action with respect to waste management/disposal suitability, worker safety, and sediment protectiveness.
4. Evaluate association between debris fill in the vicinity of the outfalls and possible PCB and metals occurrences.

④ Geoprobe  
C/M 2/2/20



**DRAFT - SUBJECT TO REVISION**



**Jorgensen Forge Outfall Site**  
Proposed Phase 2 Geoprobe Soil Locations  
Phase 2 Work Plan  
Jorgensen Forge Outfall Site



Jorgensen Forge Outfall Site  
Modified AOC Phase 2 Soil Geoprobe Investigation

ID	Task Name	Duration	Start	Finish	June	July	August	September	October	November	December	January
1	Phase 2 AOC Modification	13 days	Fri 7/8/11	Tue 7/26/11								
9	Phase 2 Action Memorandum Modification	15 days	Mon 7/11/11	Fri 7/29/11								
15	Phase 2 Work Plan	55 days	Thu 6/30/11	Wed 9/14/11								
31	Phase 2 Sampling and Analysis	30 days	Tue 9/20/11	Mon 10/31/11								
35	Phase 2 Results Report	65 days	Tue 11/1/11	Mon 1/30/12								