

From: [Handley, Bianca](#)
To: [Dehghi, Benny](#)
Subject: RE: NHOU- 2IR, Phase 1B Plan submittals _Request for extension
Date: Friday, February 14, 2020 9:04:00 AM

Good Morning Benny,

It was good to see you yesterday, and I look forward to our February 25th meeting. Please let me know if we plan to discuss any technical topics other than the look first letter as I may want to have OTIE involved for any technical discussions. Please also let me know by the 21st who will be in attendance so I can submit their names to the front desk.

One comment on the Sitewide monitoring plan, I'd prefer to have it well in advance of the start-up/commissioning so the review doesn't conflict with the oversight of start-up and commissioning. I'd also like to know what monitoring you plan to do during the start-up and commissioning as far as evaluating the cone of depression around the wells, etc, do you plan for that to be include in the SWMP or is there a specific document you plan for that to be included in? maybe a start-up and commissioning work plan?

Thank you again,

Bianca Handley

Remedial Project Manager
415-972-3023

From: Dehghi, Benny <benny.dehghi@honeywell.com>
Sent: Thursday, January 30, 2020 9:27 AM
To: Handley, Bianca <Handley.Bianca@epa.gov>
Cc: michael.taraszki@woodplc.com; Gilmore, Mari <mari.gilmore@woodplc.com>
Subject: NHOU- 2IR, Phase 1B Plan submittals _Request for extension

Bianca,

Thank you for your time on January 13, when we discussed the need to reschedule initiation of NHOU construction activities by up to three months to allow us to complete the 2IR Phase 1B procurement. Accordingly, we are requesting that the deadline for the Construction QC/QA Plan and Transportation and Off-Site Disposal Plan be extended from January 31 by one month, which would be submitted to you by February 28. We anticipate that this will give you at least a month to review these plans before the initiation of construction activities. The consequence of granting this extension is that the schedule for subsequent construction actions will shift accordingly because this is a critical path item.

I understand from Wood that you also need to understand how this extension will affect the pre-construction conference ad Site-Wide Monitoring Plan. Regarding the pre-construction conference, we are now anticipating this to be rescheduled for early April and tentatively suggest April 6. Regarding the Site-Wide Monitoring Plan, the UAO only

specifies that this plan be submitted prior to the Construction Completion Report (i.e., not a critical path item); as such, we still anticipate submitting this report to you in 1Q21 (as indicated in Attachment A of the revised Final RAWP).

We have revised the project schedule to account for these changes – see attached. Please let us know if you have any questions regarding this matter.

All My Best

Benny Dehghi

Director, Major Projects

Honeywell

Remediation and Redevelopment Group

(310) 512-2296 (office)

(310) 292-0991 (cell)

benny.dehghi@Honeywell.com

www.Honeywell.com