

**SUPPORTING STATEMENTS FOR EPA's
FY 2013 BRAC FTE REQUEST**

Treasure Island: EPA FY 13 FTE Request

The following project activities require continued EPA participation and input to avoid project delays:

- Site 6 - Former Fire Training School. RI/FS submitted for review December 2011. Continued groundwater monitoring. Closure expected 2016.
- Site 8 - Army Point Sludge Disposal Area. Navy is discussing site closeout with Caltrans. Estimated Closure 2020.
- Site 11 - YBI Landfill. Navy is discussing site closeout with Caltrans. Estimated Closure 2020.
- Site 12 - Old Bunker Area. NTCRA underway for SWDAs. NTCRA work plan being prepared for Bigelow Court. RI report being prepared. Estimated closeout November 2018.
- Site 21 - Vessel Waste Oil Recovery Area. Soil gas investigation underway. Proposed plan being prepared. Estimated closeout March 2018.
- Site 24 - Dry Cleaning Facility/Building 99 VOC Plume. Expanded treatability study for VOC remediation in progress. Preliminary soil gas investigation underway. Proposed plan being prepared. Estimated Closeout September 2018.
- Site 27 - Clipper Cove Skeet Range. Proposed Plan being prepared. Estimated Closeout October 2013.
- Site 29 - East Side On/Off Ramps. Navy is discussing site closeout with Caltrans. Estimated Site Closeout 2020.
- Site 32 - Former Training and Storage Area. Post construction summary report is being finalized. One year of groundwater monitoring is underway. Estimated Site Closeout January 2013.
- Ongoing radiological issues and discussions.