

To: Vann, Bradley[Vann.Bradley@epa.gov]
From: Kiefer, Robyn V NWK
Sent: Thur 3/26/2015 10:02:29 PM
Subject: RE: Work Plan Addendum - Phase 1D Investigation (UNCLASSIFIED)
Work Plan Addendum - A1 Addl Characterization 3-20-15.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Brad:

USACE has reviewed the attached work plan and it appears to be consistent with the 23 January 2015 technical discussions with respect to characterizing the extent of RIM along the southern and western edges of OU1 Area 1.

We have one general comment: The 26-week duration seems a bit lengthy. The proposed schedule allots 6 weeks for laboratory analysis that follows the sonic drilling effort. If the RPs will send samples as they get them collected, this could potentially reduce that time frame for analysis. Similarly, preparation of boring logs, some figures, and parts of the investigation report can be conducted while waiting on laboratory analysis and data validation. This could also reduce the 8 weeks allotted for data evaluation and reporting. The RPs do acknowledge that the schedule is subject to change; however, as you and I previously discussed at the January meeting, it is recommended that they tentatively schedule their drilling subs and equipment now to prevent delays due to subcontractor availability.

Let me know if you have any questions.

Robyn

Robyn Kiefer
Project Manager
US Army Corps of Engineers
Kansas City District

-----Original Message-----

From: Vann, Bradley [mailto:Vann.Bradley@epa.gov]
Sent: Monday, March 23, 2015 8:34 AM
To: Kiefer, Robyn V NWK
Subject: [FW: Work Plan Addendum - Phase 1D Investigation]

Robyn,

Here is the work plan addendum for West Lake in response to our technical planning session January 23. Haven't seen their comment responses yet but will forward once received. Please review and let me know if you have any issues or concerns. Hoping to turn this around in 1 week if at all possible.

Thanks,

Bradley Vann - Remedial Project Manager

U.S. Environmental Protection Agency

Superfund Division

Missouri/Kansas Remedial Branch

11201 Renner Blvd.

Lenexa, KS 66219

Phone: 913-551-7611

Fax: 913-551-9611

Cell: 816-714-0331

From: Paul Rosasco [mailto:paulrosasco@emsidenver.com]

Sent: Friday, March 20, 2015 5:38 PM

To: Vann, Bradley; Muenks, Shawn

Cc: McGahren, John; Russell R. Eggert; 'Guariglia, Dale'; Merrigan, Jessie; 'Beck, Bill (LG)'; 'Lintecum, Sarah E. (LG)'; 'Warren, Victoria'; Benco, Joe; Power, Brian; Dan Feezor; 'Mike Bollenbacher'; Paul Eastvold; Bob Jelinek

Subject: Work Plan Addendum - Phase 1D Investigation

Brad,

On behalf of the West Lake OU-1 Respondents, we have prepared the attached addendum to the prior Phase 1 GCPT Investigation and Phase 1B/1C Soil Boring Investigation Work Plans prepared by Feezor Engineering, Inc. on behalf of Bridgeton Landfill, LLC that were previously approved by EPA. The attached addendum describes the scope and procedures to be used to perform additional characterization of the extent of RIM occurrences in the southwestern and western portions of Area 1 which we are terming the Phase 1D investigation.

Please be advised that the figure showing the locations of the prior and proposed additional borings is best printed on 11 x 17 paper.

Please let us know if you have any questions or desire any additional information with respect to the Phase 1D investigation or any other aspect of our work at the West Lake Landfill.

Thank-you and have a great weekend, Paul

Paul V. Rosasco P.E.

Engineering Management Support, Inc.

7220 West Jefferson Avenue, Suite 406

Lakewood, CO 80235

Office (303) 940-3426 ext. 5

Mobile (303) 808-7227

paulrosasco@emsidenver.com

Image removed by sender. Avast logo <<http://www.avast.com/>>

This email has been checked for viruses by Avast antivirus software.
www.avast.com <<http://www.avast.com/>>

Classification: UNCLASSIFIED
Caveats: NONE