

ENGINEERING MANAGEMENT SUPPORT INC.

7220 West Jefferson Avenue, Suite 406
Lakewood, CO 80235

Telephone (303) 940-3426
Telecopier (303) 940-3422

May 11, 2015

VIA: Electronic Mail

U.S. Environmental Protection Agency
Region VII SUPR/MOKS
11201 Renner Boulevard
Lenexa, KS 66219

ATTENTION: Mr. Bradley Vann

**SUBJECT: Monthly Progress Report – April 2015
Removal Action – Preconstruction Work
West Lake Landfill Superfund Site, Bridgeton, Missouri**

Dear Mr. Vann,

On behalf of Bridgeton Landfill, LLC., and Rock Road Industries, Inc. (the “Respondents”), Engineering Management Support Inc. (EMSI) submits the attached progress report for the month of April 2015 as required by paragraph 34a of the Administrative Settlement Agreement and Order on Consent (ASAOC), EPA Docket No. CERCLA-07-2014-0002. If you have any questions or desire additional information related to this status report or any other aspect of the project, please do not hesitate to contact me.

Sincerely,
ENGINEERING MANAGEMENT SUPPORT, Inc.



Paul V. Rosasco, P.E.

Distribution:

Brian Power – Bridgeton Landfill LLC
Joe Benco – Republic Services, Inc.
Jessie Merrigan – Lathrop & Gage
Dan Feezor – Feezor Engineering
Mike Bollenbacher – Auxier & Associates
Randy Bodnar – Civil & Environmental Consultants

Monthly Status Report – April 2015
Removal Action – Preconstruction Work
West Lake Landfill Superfund Site
Bridgeton, Missouri

This status report has been prepared by Engineering Management Support Inc. (EMSI) on behalf of Bridgeton Landfill, LLC, and Rock Road Industries, Inc. for the Removal Action – Preconstruction Work at the West Lake Landfill Superfund Site as required by paragraph 34a of the Administrative Settlement Agreement and Order on Consent (ASAOC), EPA Docket No. CERCLA-07-2014-0002. The ASAOC was signed and became effective on April 16, 2014. EPA approved the Work Plan for Removal Action Preconstruction Work on July 1, 2014.

1. Actions Undertaken During April 2015

Project Planning

EPA approved the revised Work Plan for Removal Action Preconstruction Work on July 1, 2014. Revised pages addressing outstanding comments identified in EPA's approval letter were prepared and submitted to EPA on July 31, 2014.

EPA approved the final air monitoring plan on December 8, 2014.

Fieldwork - Sample Collection/Analysis

Final installation and start-up of the air monitoring equipment was performed during April. Installation of the meteorological station was performed during this period.

Report Preparation

None during this reporting period. The Waste Relocation Area Evaluation was performed and a report presenting the results of the evaluations was prepared and submitted to EPA on July 31, 2014. The updated Bird Monitoring and Mitigation Plan, approved by the Airport on June 30, 2014 was transmitted to EPA along with the Airport's approval on July 2, 2014. We are awaiting EPA comments on these documents.

Project Management

The monthly report for March 2015 was prepared and submitted to EPA on April 10, 2015.

Meetings

None.

Correspondence

None.

2. Analytical Data Collected During This Reporting Period

None.

3. Work Scheduled to be Performed during May 2015

Remaining work related to installation of the air monitoring stations including installation of autodialers at the air monitoring stations and installation of the meteorological tower data logger is expected to be completed during May. Initiation of air sample collection began on May 1, 2015.

Respond to any comments that may be received from EPA on the other submittals (e.g., Waste Relocation Area Evaluation and Bird Monitoring and Mitigation Plan).

4. Problems Encountered or Anticipated and Planned Resolutions

No problems have been encountered or identified.