159974

EPA REGION V
DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: Sauget Landfill

DATE 2/23/95

SITE/SPILL NO.:	CONTRACT NO.:
ON-SCENE COORDINATOR: Sam Borries	RESPONSE MANAGER: Ken Braig
MONITORS:	CONTRACTOR:

WORK AUTHORIZED	WORK ACCOMPLISHED
1.) continue excavation of drums and contaminated soil	- continue 13 drums removed to date and ~ 80 cu yds of material
2.) 27 samples to lab for PCB analysis	- 8 samples to lab for analysis from Beach Area
3.) construction of decon line	- complete
4.) move porta-johns	- not started

OSC SIGNATURE	RM SIGNATURE	OSC SIGNATURE	RM SIGNATURE
Sam Borries	Ken Braig	Samuel T. Borries	Ken Braig

AUTHORIZED PERSONNEL

1 SUPERVISOR	CLERK	2 CLEAN-UP TECHNICIAN
1 FOREMAN	1 OPERATOR	LAB TECHNICIAN
CHEMIST	OTHER	OTHER

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
pu truck	2	✓					
2800LF trackhoe	1	✓					
50 kw Generator	1	✓					
rolloff boxes	4	✓					
office trailer	1	✓					
break van	1	✓					
radios	4	3 ✓					

AMENDMENTS

- grid + sample Bank Area
- Deliver one 20yd box for a total of 4
- Demobe 2 Labors until further notice

OSC SIGNATURE Samuel T. Borries

RM SIGNATURE Ken Braig