Falcon Refinery Removal Action - Critical Path Diagram. This information will be submitted to EPA in a Microsoft Project Format

DRAFT

TASK	ACTIVITY	TIME
1	Install Treatment System & Construct Irrigation Field	3 weeks
2	O&M Treatment System & Land Application	16 weeks
3	Reclamation of Oil in Tank 26 - Centrifuge	6 weeks
4	Disposal of Residual Solids throughout Reclamation	Begin Disposal 1 week after Reclamation: 6 weeks
5	Removal of Roof Structures/Demolition & Recycling of Tank	Tank 12 Roof Removal - 6 Days; Tank 7 Roof Removal - 3 Days; Tank 30 Roof Removal - 15 Days; Tank 26 Demolition & Recycling - 3 days
6	Cleanout of Tanks / Housekeeping in Tank Area	Tank 12 - 4 days; Tank 7 - 3 days; Tank 30 - 4 days; Tank 26 - 7 days
7	Inspection of Tanks	Tank 12 - 3 Days; Tank 7 - 3 Days; Tank 30 - 5 Days
8	Tank Floor Removal/Excavation of Underlying Soil	Tank 12 - 25 Days; Tank 7 - 23 Days; Tank 30 - 29 Days
9	Disposal of Fiberglass from Tanks	(Tanks 20, 24, 10, 27) 7 days; (Tank 26) 3 days

note: Task 8 includes 21 days/ tank for excavation of affected soils.

9568540