BDCP EIR/EIS

Draft Agency Review Schedule

Task	Lead	Work Product Complete	Review Complete
BDCP: EIR/EIS Work Plan and Section Review			
Conduct Project Description/Alts and Section Evaluation	DWR & lead Agencies	8-Jul-11	22-Jul-11
Prepare Work Plan and Schedule	DWR & lead Agencies	29-Jul-11	5-Aug-11
BDCP: Proposed Action and Alts Descriptions			
Prepare Proposed Action and Alternatives Description	DWR & lead Agencies	29-Jul-11	12-Aug-11
BDCP: Admin Draft EIR/EIS			
Prepare Batch A Chapters (e.g., Social Environment)	DWR & lead Agencies	28-Oct-11	18-Nov-11
Prepare Batch B Chapters (e.g., Physical Environment)	DWR & lead Agencies	7-Dec-11	4-Jan-12
Prepare Batch C Chapters (e.g., Aquatics, Terrestrial, Surface Water, Water Quality, and Supply)	DWR & lead Agencies	14-Feb-12	1-Mar-12
BDCP: Check Copy of Complete EIR/EIS			
Revise and Prepare Check Copy EIR/EIS	DWR & lead Agencies	5-Apr-12	26-Apr-12
Prepare Public Draft EIR/EIS	DWR & lead Agencies	10-May-12	10-May-12
BDCP: Draft Public Review Period			
Public Review and Conduct Hearings (60 days) (90 days?)	DWR & lead Agencies	10-May-12	10-Jul-12
BDCP: Response to Comments on Draft EIR/EIS			
Prepare Responses to Comments	DWR & lead Agencies	2-Aug-12	23-Aug-12
Initiate Formal Consultation		15-Aug-12	
BDCP: Prepare Final EIR/EIS			
Prepare Admin Draft Final EIR/EIS	DWR & lead Agencies	27-Sep-12	11-Oct-12
Prepare Final EIR/EIS	DWR & lead Agencies	1-Nov-12	1-Nov-12
BDCP: Final EIR/EIS Review			
Public Review and Conduct Hearings (30 days)	DWR & lead Agencies	1-Nov-12	3-Dec-12
Prepare Responses to Comments	DWR & lead Agencies	20-Dec-12	31-Dec-12
Prepare ROD (Final EIR/EIS Complete)	DWR & lead Agencies	31-Dec-12	

DHCCP-Program
DWR-Internal
Confidential - Not for Public Distribution