To: Chang, Young[Chang.Young@epa.gov]
From: LaPoma, Jennifer
Sent: Tue 11/10/2015 3:15:50 PM
Subject: RE: Weekly

Young- Here are my updates for New Cassel. Not sure if you noticed, but some of the Grasse River language was inadvertently included in New Cassel last week.

New Cassel (Jennifer LaPoma): No change in status. ORC informed ERRD that State of New York et al v. Next Millennium Realty, LLC et al has been adjourned until January 4, 2016.

OU1 RD: The draft Pre-Design Investigation (PDI) Work Plan, UAO, and SOW are expected to circulate for review by the end of November. RPM LaPoma and Attorney Kivowitz have met to discuss initial comments on the PDI Work Plan. Prior to circulation, RPM will organize meeting with Nicky DiForte and ORC management to walk through the revised PDI Work Plan prior to the work plan circulation.

OU2 RI/FS: RPM LaPoma and Section Chief Mannino spoke with USACE FUSRAP project manager Helen Edge and USACE Branch Chief Allen Roos to discuss completion of the OU1 RI/FS on 10/29. ERRD briefed ORC on discussion on 10/29. On 9/8, USACE informed RPM LaPoma efforts will be underway to gain access to properties for groundwater profiling and monitoring well locations to further define the western extent of the OU2 plume.

OU3 RI/FS: In October, HDR submitted a draft Work Plan for the fund-lead completion of the RI/FS. ERRD expects to finalize review by November 16.

From: Chang, Young
Sent: Tuesday, November 10, 2015 9:40 AM
To: R2 ERRD-NYRB-WNYRS
Subject: Weekly

Dear colleagues.

Gloria is out today so I will prepare the section weekly. Please send me any update you might have for your site(s). Last week's section weekly is attached for your convenience.

Thanks.

Young S. Chang
Project Manager
U.S. Environmental Protection Agency, Region 2
290 Broadway, 20th Floor
New York, NY 10007-1866
(212) 637-4253 (voice)
(212) 637-3966 (fax)