Hunters Point Naval Shipyard
Document Tracking Sheet
September 2020

		DRAFT							RTCs		DRAFT FINAL		FINAL		
			Agency Comments												
Item	Document Title & Information	Draft to Agencies	Date Due	USEPA	DTSC	WATER BOARD	CITY OF SF		RTCs to Agencies		Draft Final to Agencies		Final to Agencies		Comments
CERCLA, Petroleum, and Radiological Reports															
Basewide															
1	**Radiological Health and Safety Survey** RPM: Leo Larson PM: Lisa Bercik, Aptim	04/29/20	✔	06/15/20	✔	✔	✔	✔	TBD		07/30/20	✔	09/17/20		
2	**Preliminary Assessment for PFAS** RPM: Sean-Ryan McCray PM: Michele Zych, Wood	10/16/20		12/01/20					TBD		01/06/21		02/09/21		FFA Document
Parcel B															
1	**Radiological Rework Work Plan** RPM: Sean-Ryan McCray PM: Brett Womack, Gilbane	09/25/20		11/10/20					TBD		12/09/20		01/13/21		FFA Document
2	**RACR - IR26** RPM: Liz Roddy PM: Katy Robinson, Wood	10/15/20		11/30/20					TBD		01/15/21		02/17/21		FFA Document
Parcel C															
1	**Radiological Rework Work Plan** RPM: Sean-Ryan McCray PM: Brett Womack, Gilbane	11/06/20		12/22/20					TBD		01/20/21		02/24/21		FFA Document
2	**RAWP Phase III - RU-C1, C2, C4, and C5** RPM: Sharon Ohannessian PM: Frank VanAlstine, Gilbane	05/11/20	✔	07/27/20	✔	✔	✔	✔	TBD		10/19/20		11/20/20		FFA Document
3	**1-RACR Phase 1 - RU-C1, C2, C4, and C5** RPM: Sharon Ohannessian PM: Mitra Fattahipour, ECC	06/25/20	✔	09/14/20					TBD		10/30/20		12/01/20		FFA Document
Parcel D-1															
1	**RACR - Phase II Durable Cover** RPM: Leslie Howard PM: Lisa Bercik, Aptim	04/10/19	✔	07/27/20	✔	✔	✔	✔	TBD		11/27/20		01/15/21		FFA Document
2	**Revised LUC RD** RPM: Dennis Rourke PM: CES/ERRG, Dan Lohr	06/30/20	✔	HOLD					TBD		10/02/20		11/03/20		FFA Document; Hold requested by EPA on 7/2/20
3	**Explanation of Significant Differences** RPM: Dennis Rourke PM: Innovex-ERRG	06/10/20	✔	09/09/20				✔	TBD		10/26/20		11/26/20		FFA Document; EPA requested extension on 7/14/20
Parcel E															
1	**Radiological Rework Work Plan** RPM: Sean-Ryan McCray PM: Matt Long, ECC Insight	10/15/20		11/30/20					TBD		12/29/20		02/02/21		FFA Document
2	**Sanitary Sewer/Storm Drain Execution Plan** RPM: Sean-Ryan McCray PM: TBD	11/16/20		12/31/20					TBD		02/15/21		03/22/21		FFA Document
Parcel E-2															
1	**RACR - Revetment, Upland Slurry Wall, and Grading** RPM: Leslie Howard PM: Nels Johnson, Aptim	12/17/19	✔	03/06/20	✔	✔	✔		TBD		06/10/20	✔	10/08/20		FFA Document
Parcel F															
1	**Record of Decision** RPM: Sharon Ohannessian PM: Mitra Fattahipour, ECC	08/13/18	✔	12/10/18	✔	✔	✔	✔	03/05/19	✔	03/25/19	✔	12/16/20		FFA Document
2	**Finger Piers Scoping Survey Report** RPM: Sean-Ryan McCray PM: Lisa Bercik, Aptim	08/25/20	✔	10/12/20					TBD		11/26/20		12/29/20		FFA Document
3	**Submarine Pens Scoping Survey Report** RPM: Sean-Ryan McCray PM: Lisa Bercik, Aptim	06/05/20	✔	08/20/20	✔	✔			TBD		10/02/20		11/04/20		FFA Document

Hunters Point Naval Shipyard
Document Tracking Sheet
September 2020

		DRAFT							RTCs		DRAFT FINAL		FINAL		
				Agency Comments											
Item	Document Title & Information	Draft to Agencies		Date Due	USEPA	DTSC	WATER BOARD	CITY OF SF	RTCs to Agencies		Draft Final to Agencies		Final to Agencies		Comments
Parcel D-2, UC-1, UC-2, UC-3															
1	**Radiological Rework Work Plan** RPM: Sean-Ryan McCray PM: Nels Johnson, Aptim	03/12/20	✔	06/05/20	✔	✔			TBD		10/05/20		11/04/20		FFA Document

✔ Production or review of document is complete.

X Received notification of no comments or comments deferred to other agency.

DTSC = Department of Toxic Substances Control

USEPA = U.S. Environmental Protection Agency

FS = Feasibility study

FSS = Final status survey

LUC = Land use control

NA = Not applicable

PM = Project manager

PP = Proposed plan

RACR = Remedial action completion report

RAWP = Remedial action work plan

TBD = To Be Determined

Report titles highlighted in yellow have a requested expedited review period.

Report titles highlighted in blue are currently under regulatory review.

Report titles highlighted in gray have been finalized.

ED_006061_00000272-00002