Section 6 & 7 Scope of Work with Appendices 5 Nov 2016 (Revision 0) - Adobe Acrobat Pro DC

File Edit View Window Help

Home Tools Document

Accessibility

Accessibility Checker

Document (2 issues)

- Accessibility permission flag - Passed
- Image-only PDF - Passed
- Tagged PDF - Passed
- Logical Reading Order - Needs manual check
- Primary language - Passed
- Title - Passed
- Bookmarks - Passed
- Color contrast - Needs manual check

Page Content (2 issues)

- Tagged content - Failed
- Tagged annotations - Failed
- Tab order - Passed
- Character encoding - Passed
- Tagged multimedia - Passed
- Screen flicker - Passed
- Scripts - Passed
- Timed responses - Passed
- Navigation links - Passed

Forms

- Tagged form fields - Passed
- Field descriptions - Passed

Alternate Text

- Figures alternate text - Passed
- Nested alternate text - Passed
- Associated with content - Passed
- Hides annotation - Passed
- Other elements alternate text - Passed

Tables

- Rows - Passed
- TH and TD - Passed
- Headers - Passed

Autotag Document
Autotag Form Fields
Reading Options
Full Check
Accessibility Report
Identify Form Fields
Set Alternate Text
Setup Assistant
Reading Order

DEPARTMENT OF THE NAVY
COMMANDER
NAVY REGION HAWAII
850 TICONDEROGA ST STE 119
PEARL HARBOR, HAWAII 96860-5101

5750
Ser N4/0571
November 5, 2016

Mr. Bob Pallarino
U.S. Environmental Protection Agency
Region IX
75 Hawthorne Street
San Francisco, CA 94105

Mr. Steven Y.H. Chang, P.E., Chief
State of Hawaii Department of Health
Environmental Management Division
Solid and Hazardous Waste Branch
919 Ala Moana Boulevard, Room 210
Honolulu, HI 96814

Dear Mr. Pallarino and Mr. Chang:

SUBJECT: ADMINISTRATIVE ORDER ON CONSENT STATEMENT OF WORK SECTION 6 AND SECTION 7 REVISED WORK PLAN/SCOPE OF WORK FOR REGULATORY AGENCY REVIEW, RED HILL BULK FUEL STORAGE FACILITY, JOINT BASE PEARL HARBOR-HICKAM, OAHU, HAWAII

A revised Work Plan/Scope of Work (WP/SOW) for Red Hill pursuant to the Administrative Order on Consent (AOC) Statement of Work (SOW) Section 6, Investigation and Remediation of Releases, and Section 7, Groundwater Protection and Evaluation is enclosed.

As agreed upon in Scoping Meetings for Administrative Order on Consent (AOC) Statement of Work Section 6 and Section 7, which was completed on February 4, 2016, a combined Section 6 and Section 7 Work Plan/Scope of Work was prepared and submitted by the Department of the Navy (Navy) and the Defense Logistics Agency (DLA) on May 4, 2016. The revised WP/SOW is hereby submitted in response to the comments received on September 15, 2016 from the Regulatory Agencies regarding the May submittal, as well as comments received during meetings with the Regulatory Agencies and AOC Subject Matter Experts (SMEs). As discussed in meetings following the letter of September 15, 2016, the Regulatory Agencies indicated responses to each comment are not required. Responses to the various issues raised in the comments will be provided with each applicable derivative deliverable.

This revised WP/SOW describes the framework for the process, activities, and deliverables for addressing AOC Statement of Work Section 6 and Section 7 tasks and requirements. Derivative deliverables detailing various investigation plans will be submitted by the Navy/DLA within the time frames identified in the revised WP/SOW. The framework included in the revised document allows for the desired iterative development process, while satisfying the AOC defined timeline.