B&W Critical Path - New Burners

Release For Engineering

2 wks

Set Material For "Hot" Components

1 wk

Order Materials

10 or 14 wks

Receive Materials / Start Fabrication

22 wks

Ship Burners (48)

2 wks

Receive At Site

C. A. PALMBERG

SEP 3 1991