AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
21	30-Nov-2015	ACOR3854022	

6. ISSUED BY	CODE	7. ADMINISTERED BY (If other than item 6)	CODE
NAVFAC MID ATLANTIC FEAD MCAS BEAUFORT BLDG. 818, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310	N40085	See Item 6	

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)
[redacted] CONSTRUCTION, INC.
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52 243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, X is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada5516398
Prepared by: (b) (6) [redacted]
Time only mod due to adverse weather. CCD is extended until 31 October 2016 (19 working days are added).

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
		(b) (6) [redacted] CONTRACT SPECIALIST TEL (b) (6) [redacted] EMAIL (b) (6) [redacted] @navy.mil
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY (b) (6) [redacted] (Signature of Contracting Officer)
		16C. DATE SIGNED 30-Nov-2015

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

MOD 21

As per e-mail from (b) (6) [redacted] on 29 October 2015, the 19 working days requested for weather delays is approved. Twenty-eight actual days are being added to the current completion date (CCD). Nineteen of these days are working days. CCD is revised from 3 October 2016 to 31 October 2016.

Reference: PC 26

Location: P-465 Aircraft Hangar, MCAS Beaufort, SC

The following have been modified:

STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

DELIVERIES AND PERFORMANCE

The following Delivery Schedule item for CLIN 0001 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
03-OCT-2016	1	NAVFAC MID ATLANTIC (b) (6) [redacted] FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310 (b) (6) [redacted] FOB: Destination	N40085

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC

31-OCT-2016	1	NAVFAC MID ATLANTIC [redacted] FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310 [redacted] FOB: Destination	N40085

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES
J	1 | 3

2. AMENDMENT/MODIFICATION NO	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO (If applicable)
	30-Nov-2015	ACQR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 618, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)

CAROTHERS CONSTRUCTION, INC.
[redacted] (b) (6)
31 HIGHWAY 328
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, X is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada5516398

Prepared by [redacted] (b) (6)

Time only mod due to adverse weather. CCD is extended until 31 October 2016 (19 working days are added).

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
[redacted] (b) (6)	TEL: EMAIL:
15C. DATE SIGNED: 11/30/15	16B. UNITED STATES OF AMERICA BY [redacted] (b) (6) (Signature of Contracting Officer) — 16C. DATE SIGNED

APPROVED BY OIRM 11-84

30-105-04

STANDARD FORM 30 (Rev. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

MOD 21

As per e-mail from (b) (6) [redacted] on 29 October 2015, the 19 working days requested for weather delays is approved. Twenty-eight actual days are being added to the current completion date (CCD). Nineteen of these days are working days. CCD is revised from 3 October 2016 to 31 October 2016.

Reference: PC 26

Location: P-465 Aircraft Hangar, MCAS Beaufort, SC

The following have been modified:

STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to. the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

DELIVERIES AND PERFORMANCE

The following Delivery Schedule item for CLIN 0001 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
03-OCT-2016	1	NAVFAC MID ATLANTIC (b) (6) [redacted] FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310 (b) (6) [redacted] FOB: Destination	N40085

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
22	22-Dec-2015	ACQR3854022	

6. ISSUED BY	CODE N40085	7. ADMINISTERED BY (If other than item 6)	CODE
NAVFAC MID ATLANTIC FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310		See Item 6	

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)		
CARTHERS CONSTRUCTION, INC. (b) (6) [redacted] 31 HIGHWAY 328 OXFORD MS 38655-9612		9A. AMENDMENT OF SOLICITATION NO.
		9B. DATED (SEE ITEM 11)
	X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
CODE 0DX92 FACILITY CODE	X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR Clause 52.243-4
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada5516581

Prepared by (b) (6) [redacted]

Security Fence and Lighting Changes, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
		(b) (6) [redacted] CONTRACT SPECIALIST TEL: (b) (6) [redacted] EMAIL: (b) (6) [redacted] navy.mil
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. BY (b) (6) [redacted]
(Signature of person authorized to sign)		(Signature of Contracting Officer)

16C. DATE SIGNED: 23-Dec-2015

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:
MOD 22
Make light and fence changes shown on redlines of ES103, ES104, ES105, and ES106.

Location: P465 Aircraft Maintenance Hangar and Parking Garage, MCAS Beaufort, SC

Reference: PC 022

The following have been modified:
STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was decreased by $13,462.00 from $36,270,558.00 to $36,257,096.00.

CLIN 0001
The unit price amount has decreased by $13,462.00 from $36,270,558.00 to $36,257,096.00.
The total cost of this line item has decreased by $13,462.00 from $36,270,558.00 to $36,257,096.00.

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was decreased by $13,462.00 from $36,270,558.00 to $36,257,096.00.

SUBCLIN 000102:

AB: 1731205 2531 323 05205 0 068732 2A 141266 AB00S0040331 (CIN 0000000000000000000000000000000) was decreased by $13,462.00 from $32,695,373.00 to $32,681,911.00

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO.(If applicable)
	22-Dec-2015	ACOR3654022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG 616, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)

CAROTHERS CONSTRUCTION, INC
(b) (6)
31 HIGHWAY 32B
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, [X] is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada5516581
Prepared by: (b) (6)
Security Fence and Lighting Changes, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF CONTRACTOR (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
(b) (6) (b) (6)	TEL: EMAIL:
15C. DATE SIGNED: 22 Dec 15	16B. UNITED STATES OF AMERICA BY (b) (6) (Signature of Contracting Officer)
	16C. DATE SIGNED

APPROVED BY OIRM 11-84

STANDARD FORM 30 (Rev. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES
J	1 | 4

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
23	14-Jan-2016	ACOR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 616, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)

CAROTHERS CONSTRUCTION, INC
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor [X] is not, ☐ is required to sign this document and return _____ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada5516661
Prepared by (b) (6) [redacted]
Rapid Gate Notification, see additional information.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
	(b) (6) [redacted] CONTRACT SPECIALIST EMA (b) (6) [redacted] @navy.mil

15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA	16C. DATE SIGNED
(Signature of person authorized to sign)		BY (b) (6) [redacted] (Signature of Contracting Officer)	15-Jan-2016

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:
MOD 23
RapidGate

The Marine Corps Air Station (MCAS), Beaufort, S.C. requires enrollment in RapidGate and will not allow entry without RapidGate clearance. During the Rapid Gate registration period, 11 January 2016 through 1 June 2016, the Contractor must take all necessary steps to obtain this clearance in order for all of his/her employees to have access to the base and be able to perform under their respective contract. Failure to have RapidGate clearance may result in a contractor being turned away from the base. The contractor is responsible for the additional cost for RapidGate enrollment. The cost may vary, so the contractor should contact RapidGate to determine its own costs. Note that enrollment can take several weeks, so an awardee that is not already enrolled must begin enrollment at the time of award notification at the latest. If difficulty or delay in enrollment in RapidGate is encountered during the implementation period, the contractor MUST contact RapidGate and/or the Security Officer to resolve any issues with processing RapidGate enrollment. For additional information regarding RapidGate, including enrollment instructions, please visit their website at http://www.rapidgate.com. You may also contact a local representative, (b) (6) [redacted] for assistance. She is the Procurement Technician for Facilities Engineering Acquisition Division (FEAD), MCAS Beaufort, S.C.

UFGS Guide Specification 01 14 00 WORK RESTRICTONS, paragraph
1.5.1.2 Identification Badges and Installation Access

Application for and use of badges will be as directed. Obtain access to the installation by participating in the Navy Commercial Access Control System (NCACS), or by obtaining passes each day from the Base Pass and Identification Office. Costs for obtaining passes through the NCACS are the responsibility of the Contractor. One-day passes, issued through the Base Pass and Identification Office, will be furnished without charge. Furnish a completed EMPLOYMENT ELIGIBILITY VERIFICATION (DHS FORM I-9) form for all personnel requesting badges. This form is available at http://www.uscis.gov/portal/site/uscis by searching or selecting Employment Verification (Form I-9) [____]. Immediately report instances of lost or stolen badges to the Contracting Officer.

a. NCACS Program: NCACS is a voluntary program in which Contractor personnel who enroll, and are approved, are subsequently granted access to the installation for a period up to one year, or the length of the contract, whichever is less, and are not required to obtain a new pass from the Base Pass and Identification Office for each visit. The Government performs background screening and credentialing. Throughout the year the Contractor employee must continue to meet background screening standards.

Periodic background screenings are conducted to verify continued NCACS participation and installation access privileges. Under the NCACS program, no commercial vehicle inspection is required, other than for Random Anti-Terrorism Measures (RAM) or in the case of an elevation of Force Protection Conditions (FPCON). Information on costs and requirements to participate and enroll in NCACS is available at http://www.rapidgate.com or by calling 1-877-727-4342. Contractors should be aware that the costs incurred to obtain NCACS credentials, or costs related to any means of access to a Navy Installation, are not reimbursable. Any time invested, or price(s) paid, for obtaining NCACS credentials will not be compensated in any way or approved as a direct cost of any contract with the Department of the Navy.

****
NOTE: Use the following paragraphs for MCAS Beaufort SC only.
****

(1) Delivery companies submitting NCACS applications must only be granted access if the prime Contractor has included the company on a participant's spreadsheet provided in advance to the Contracting Officer. This form must be provided by the Government upon request.

(2) Delivery companies NOT participating in NCACS must have documentation identifying the destination location (building no., street, etc.), Project title, Contract No., Prime Contract or organization, Bill of Lading & Proof of Citizenship. Otherwise, no access will be allowed.

(3) For those companies that do not have a bill of lading or proof of citizenship the prime contractor must fill out the Short Term Visitor Request form and provide to the Contracting Officer no less than 5 workdays prior to the delivery date.

b. One-Day Passes: Participation in the NCACS is not mandatory, and if the Contractor chooses to not participate, the Contractor's personnel will have to obtain daily passes, be subject to daily mandatory vehicle inspection, and will have limited access to the installation. The Government will not be responsible for any cost or lost time associated with obtaining daily passes or added vehicle inspections incurred by non-participants in the NCACS.

The following have been modified:
STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES
J	1 | 4

2. AMENDMENT/MODIFICATION NO	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
24	16-Feb-2016	ACQR3854022	

6. ISSUED BY	CODE	7. ADMINISTERED BY (If other than item 6)	CODE
NAVFAC MID ATLANTIC FEAD MCAS BEAUFORT BLDG. 816, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310	N40085	See Item 6	

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)		
CAROTHERS CONSTRUCTION, INC. [redacted] 31 HIGHWAY 328 OXFORD MS 38655-9612		9A. AMENDMENT OF SOLICITATION NO.
		9B. DATED (SEE ITEM 11)
	X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
CODE 0DX92	X	10B. DATED (SEE ITEM 13) 15-Aug-2014
FACILITY CODE		

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, [X] is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada5516968

Prepared by [redacted]

Aircraft Cooling Unit Criteria Changes, see statement of work. CCD is extended 107 days, from 31 October 2016 to 15 February 2017.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	
		[redacted] CONTRACT SPECIALIST TEL [redacted] EMAIL [redacted]@navy.mil	
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. [redacted] (Signature of Contracting Officer)	16C. DATE SIGNED 17-Feb-2016

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

MOD 24

Modify the Aircraft Cooling Units to incorporate more automation and less possibility of duct air leakage. See below.

Provide all labor, materials, and equipment necessary to perform the following change:

1. Provide insulated stainless steel pipe for aircraft cooling duct system.
2. Provide explosion proof electric actuators with push button controls for the valves in the pit. Provide display at each pit which indicates whether the valve is in the open or closed position. Valve controls must be tied to the Aircraft Cooling Unit control panel such that the valves and the aircraft cooling unit operations are coordinated, controlled and monitored by a single system.
3. Provide locking device on each cooling pit lid which allows for the lid to be locked in the open position for safety reasons.
4. Cooling hose guide is not required in the pits. Provide a detachable connection at the underside of the cooling pit lid which allows the hose to be connected to the cooling pit lid when not in use and prevents the hose from falling to the bottom of the pit.
5. Provide a means to prevent cooling air from backing up into the Aircraft Cooling Units which are not operating.
6. Design the aircraft cooling system to deliver aircraft cooling air from the steady state off condition to the required temperature, pressure and airflow conditions in no more than 30 minutes.
7. Design the aircraft cooling system to accommodate the most recent FRD Aircraft Cooling Requirements Change:

"Supply cooling air at the aircraft connection point with-in the following specifications: Flow rate of 21.14 kg (46.6 lbs) per minute of air at 1.67°C -12.78°C (35°F - 55°F) and 5.25 psig (-0.25/+0.50 psig) with moisture content of 0 - 55 grains per pound of dry air (measured/supplied) with no condensed moisture (droplets) exiting the duct. Each pound of cooling air may contain up to 0.02 grams of dust with a maximum particle size of 50 microns."

CCD is extended 107 days, from 31 October 2016 to 15 February 2017.

Location is P465 Hangar and Parking Garage, MCAS Beaufort, SC

Reference: PC-0018

The following have been modified:

STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $846,819.00 from $36,257,096.00 to $37,103,915.00.

CLIN 0001

The unit price amount has increased by $846,819.00 from $36,257,096.00 to $37,103,915.00.
The total cost of this line item has increased by $846,819.00 from $36,257,096.00 to $37,103,915.00.

DELIVERIES AND PERFORMANCE

The following Delivery Schedule item for CLIN 0001 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
31-OCT-2016	1	NAVFAC MID ATLANTIC (b) (6) [redacted] FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310 (b) (6) [redacted] FOB: Destination	N40085

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
15-FEB-2017	1	NAVFAC MID ATLANTIC (b) (6) [redacted] FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310 (b) (6) [redacted] FOB: Destination	N40085

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $846,819.00 from $36,257,096.00 to $37,103,915.00.

SUBCLIN 000104:

AE: 1731205 2531 320 05205 0 068732 2D 141266 AE00A0040331 (CIN 0000000000000000000000000000000) was increased by $846,819.00 from $5,177.00 to $851,996.00

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	4

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO (If applicable)
	16-Feb-2016	ACOR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 615, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)
CAROTHERS CONSTRUCTION INC
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9812

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52.243-4

D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada5516968
Prepared by (b) (6) [redacted]
Aircraft Cooling Unit Criteria Changes, see statement of work. CCD is extended 107 days, from 31 October 2016 to 15 February 2017.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	15C. DATE SIGNED	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	16C. DATE SIGNED
(b) (6) [redacted]	17 Feb 2016	TEL: EMAIL: BY (b) (6) [redacted] (Signature of Contracting Officer)	

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $846,819.00 from $36,257,096.00 to $37,103,915.00.

CLIN 0001

The unit price amount has increased by $846,819.00 from $36,257,096.00 to $37,103,915.00.
The total cost of this line item has increased by $846,819.00 from $36,257,096.00 to $37,103,915.00.

DELIVERIES AND PERFORMANCE

The following Delivery Schedule item for CLIN 0001 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
31-OCT-2016	1	NAVFAC MID ATLANTIC (b) (6) [redacted] FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310 (b) (6) [redacted] FOB: Destination	N40085

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
15-FEB-2017	1	NAVFAC MID ATLANTIC (b) (6) [redacted] FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310 (b) (6) [redacted] FOB: Destination	N40085

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $846,819.00 from $36,257,096.00 to $37,103,915.00.

SUBCLIN 000104:

AE: 1731205 2531 320 05205 0 068732 2D 141266 AE00A0040331 (CIN 00000000000000000000000000000000) was increased by $846,819.00 from $5,177.00 to $851,996.00

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	4

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
25	19-Apr-2016	ACQR3854022	

6. ISSUED BY	CODE	7. ADMINISTERED BY (If other than item 6)	CODE
NAVFAC MID ATLANTIC FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310	N40085	See Item 6	

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)		
CAROTHERS CONSTRUCTION, INC (b) (6) [redacted] 31 HIGHWAY 328 OXFORD MS 38655-9812		9A. AMENDMENT OF SOLICITATION NO.
		9B. DATED (SEE ITEM 11)
	X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
CODE 0DX92 FACILITY CODE	X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52 243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, X is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada55161405
Prepared by (b) (6) [redacted]
Communication Outlet and Count Changes, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
		(b) (6) [redacted] CONTRACT SPECIALIST EMAIL: (b) (6) [redacted] @navy.mil
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY (b) (6) [redacted] (Signature of Contracting Officer)
		16C. DATE SIGNED 19-Apr-2016

REMOVE	2	D	OUTLET	FROM	ROOM	237	-	2	OUTLET FACEPLATE	2	OUTLET CONNECTOR	UNCLASS
REMOVE	1	D	OUTLET	FROM	ROOM	212	-	1	OUTLET FACEPLATE	1	OUTLET CONNECTOR	UNCLASS
REMOVE	1	D	OUTLET	FROM	ROOM	210	-	1	OUTLET FACEPLATE	1	OUTLET CONNECTOR	UNCLASS
REMOVE	1	D	OUTLET	FROM	ROOM	225	-	1	OUTLET FACEPLATE	1	OUTLET CONNECTOR	UNCLASS

The following is a clarification to the above and were sent out via separate correspondence. "Approximately ¾ of down the sheet, it states: REMOVE 4 WAS OUTLET FROM ROOM 242...should read...REMOVE 4 WAS OUTLET FROM ROOM 243..."

Also clarified was delete second Blue in every WAS (100% design indicated two blues). WAS outlet shall be left to right as you are looking at the WAS: One box with 4 ALIS Classified; One box with 1 ALIS Unclassified; 1 Box with 1 Voice and 1 Data.

Communication cables shall all be shielded in the SAPF area.

Location: P465 Aircraft Maintenance Hangar, MCAS Beaufort, SC

The following have been modified:
STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $20,026.00 from $37,103,915.00 to $37,123,941.00.

CLIN 0001
The unit price amount has increased by $20,026.00 from $37,103,915.00 to $37,123,941.00.
The total cost of this line item has increased by $20,026.00 from $37,103,915.00 to $37,123,941.00.

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	4

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
	19-Apr-2016	ACQR3854022	

6. ISSUED BY	CODE	7. ADMINISTERED BY (If other than Item 6)	CODE
NAVFAC MID ATLANTIC FEAD MCAS BEAUFORT BLDG 618, MOORE STREET P O BOX 9310 BEAUFORT SC 29904-9310	N40085	See Item 6	

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)		
CAROTHERS CONSTRUCTION, INC. (b) (6) [redacted] OXFORD MS 38655-9512		9A. AMENDMENT OF SOLICITATION NO.
		9B. DATED (SEE ITEM 11)
	X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
CODE 0DX92	X	10B. DATED (SEE ITEM 13) 15-Aug-2014
FACILITY CODE		

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR Clause 52.243-4
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada55161405
Prepared by (b) (6) [redacted]
Communication Outlet and Count Changes, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	15C. DATE SIGNED	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	16C. DATE SIGNED
(b) (6) [redacted] PM	19 APR 2016	TEL: EMAIL: (b) (6) [redacted] BY _____ (Signature of Contracting Officer)	

REMOVE	2	D	OUTLET	FROM	ROOM	237	- 2	OUTLET FACEPLATE	2	OUTLET CONNECTOR	UNCLASS
REMOVE	1	D	OUTLET	FROM	ROOM	212	- 1	OUTLET FACEPLATE	1	OUTLET CONNECTOR	UNCLASS
REMOVE	1	D	OUTLET	FROM	ROOM	210	- 1	OUTLET FACEPLATE	1	OUTLET CONNECTOR	UNCLASS
REMOVE	1	D	OUTLET	FROM	ROOM	225	- 1	OUTLET FACEPLATE	1	OUTLET CONNECTOR	UNCLASS

The following is a clarification to the above and were sent out via separate correspondence. "Approximately ¾ of down the sheet, it states: REMOVE 4 WAS OUTLET FROM ROOM 242...should read...REMOVE 4 WAS OUTLET FROM ROOM 243..."

Also clarified was delete second Blue in every WAS (100% design indicated two blues). WAS outlet shall be left to right as you are looking at the WAS: One box with 4 ALIS Classified; One box with 1 ALIS Unclassified; 1 Box with 1 Voice and 1 Data.

Communication cables shall all be shielded in the SAPF area.

Location: P465 Aircraft Maintenance Hangar, MCAS Beaufort, SC

The following have been modified:
STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $20,026.00 from $37,103,915.00 to $37,123,941.00.

CLIN 0001

The unit price amount has increased by $20,026.00 from $37,103,915.00 to $37,123,941.00.
The total cost of this line item has increased by $20,026.00 from $37,103,915.00 to $37,123,941.00.

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES
J	1 | 3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO.(If applicable)
26	29-Jun-2016	ACQR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 616, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)

CABOTHERS CONSTRUCTION, INC.
[redacted]
31 HIGHWAY 328
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, [X] is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada55161868

Prepared by: [redacted]

Remove hot water line that is preventing pile driving operations for parking garage, P465 Hangar, MCAS Beaufort, SC. Additionally, specification issued for construction documents dated March 2016 are included as a part of this modification.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
	[redacted] /CONTRACT SPECIALIST TEL: [redacted] EMAIL: [redacted] navy.mil

15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA	16C. DATE SIGNED
(Signature of person authorized to sign)		BY [redacted] (Signature of Contracting Officer)	30-Jun-2016

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

MOD 26

Remove existing hot water lines within Parking Garage Footprint. Backfill and compact area with 84 CY of structural sand per project specifications.

Ref: PC-034 and RFI 94
Location: P465 Hangar, MCAS Beaufort, SC

Additionally, the following is included in this modification.

Modification issued date: 07 March 2016

This Modification forms a part of and modifies, the Issued for Construction documents dated March 2015. Modified items on the drawings are shown with a cloud around the change, modified items in the specs listed here.

Specifications:
03 30 00: Cast-In-Place Concrete: section 3.11.1 "cut 50" percent was changed to "cut 100" percent.

Drawings: Structural
S-001 – 4000 psi Concrete slab for the admin area changed to 1-3% air. S-006 – Slab reinforcement note revised.

Architectural
A-412 – Removed JAFAN requirement from the avionic vault.
A-509 – Revised details where steel columns interface with CMU at dividing wall between Admin and the hangar bay. This revision improves the STC and Fire rating continuity.
A-513 – Removed JAFAN requirements from Avionic vault wall type V.
A-604 – Revised the steel lintel at the head details to make the install constructible.
A-609 – Revised the steel lintel at the head details to make the install constructible.
A-610 – Revised the steel lintel at the head details to make the install constructible.
A-611 – Revised the steel lintel at the head details to make the install constructible.

SAPF
SAPF-200 - Added sound baffles and security bar grille to the exhaust fan penetration in the SAPF boundary wall.
SAPF-202 - Added info to Detail #2 showing PVC piping dielectric unions; Added duct access doors to Detail #3 and to the section view titled, "ENTRANCE TO SAPF AREA"

Modification per PC0022
ES105 - Added new edge lighting at reworked hardstand. Revised fence lighting layout to accommodate new

fence route.
ES106 - Reworked electrical systems around revised fence line. Identified existing electrical systems to remain.
TS101 - Revised communications along revised fence line.
TS102 - Revised communications along revised fence line.

Modification per PC0025
Sheet 1 – Added location of RSL concrete pad.
Sheet 2 – Added structural detail of RSL concrete pad.

The following have been modified:
STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $9,561.00 from $37,123,941.00 to $37,133,502.00.

CLIN 0001
The unit price amount has increased by $9,561.00 from $37,123,941.00 to $37,133,502.00.
The total cost of this line item has increased by $9,561.00 from $37,123,941.00 to $37,133,502.00.

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $9,561.00 from $37,123,941.00 to $37,133,502.00.

SUBCLIN 000104:

AE: 1731205 2531 320 05205 0 068732 2D 141266 AE00A0040331 (CIN 0000000000000000000000000000000) was increased by $9,561.00 from $872,022.00 to $881,583.00

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO (If applicable)
	29-Jun-2016	ACQR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG 616 MOORE STREET
P O BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)
CAROTHERS CONSTRUCTION, INC.
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9512

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS.
IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada55161868
Prepared by: (b) (6) [redacted]
Remove hot water line that is preventing pile driving operations for parking garage, P465 Hangar, MCAS Beaufort, SC. Additionally, specification issued for construction documents dated March 2016 are included as a part of this modification.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
(b) (6) [redacted] PM	TEL: EMAIL:
15C. DATE SIGNED: 29 June 16	16B. UNITED STATES OF AMERICA: B (b) (6) [redacted] (Signature of Contracting Officer)
	16C. DATE SIGNED

fence route.
ES106 - Reworked electrical systems around revised fence line. Identified existing electrical systems to remain.
TS101 - Revised communications along revised fence line.
TS102 - Revised communications along revised fence line.

Modification per PC0025
Sheet 1 – Added location of RSL concrete pad.
Sheet 2 – Added structural detail of RSL concrete pad.

The following have been modified:
STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $9,561.00 from $37,123,941.00 to $37,133,502.00.

CLIN 0001
The unit price amount has increased by $9,561.00 from $37,123,941.00 to $37,133,502.00.
The total cost of this line item has increased by $9,561.00 from $37,123,941.00 to $37,133,502.00.

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $9,561.00 from $37,123,941.00 to $37,133,502.00.

SUBCLIN 000104:

AE: 1731205 2531 320 05205 0 068732 2D 141266 AE00A0040331 (CIN 0000000000000000000000000000000) was increased by $9,561.00 from $872,022.00 to $881,583.00

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
27	30-Jun-2016	ACQR3854022	

6. ISSUED BY	CODE	7. ADMINISTERED BY (If other than item 6)	CODE
NAVFAC MID ATLANTIC FEAD MCAS BEAUFORT BLDG. 616, MOORE STREET P.O. BOX 9310 BEAUFORT SC 29904-9310	N40085	See Item 6	

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)
CAROTHERS CONSTRUCTION, INC.
(b) (6) [redacted]
ST HIGHWAY 328
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada55161875
Prepared by (b) (6) [redacted]
Unforeseen concrete footing, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
		(b) (6) [redacted] CONTRACT SPECIALIST TEL: (b) (6) [redacted] EMAIL: (b) (6) [redacted] navy.mil
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY (b) (6) [redacted] (Signature of Contracting Officer)
		16C. DATE SIGNED 30-Jun-2016

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:
MOD 27
Remove concrete footing in the area that affects pile driving operations as identified in the map attached in RFI 098.

Location: P465 Hangar, MCAS Beaufort, SC

The following have been modified:
STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $5,598.00 from $37,133,502.00 to $37,139,100.00.

CLIN 0001
The unit price amount has increased by $5,598.00 from $37,133,502.00 to $37,139,100.00.
The total cost of this line item has increased by $5,598.00 from $37,133,502.00 to $37,139,100.00.

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $5,598.00 from $37,133,502.00 to $37,139,100.00.

SUBCLIN 000104:

AE: 1731205 2531 320 05205 0 068732 2D 141266 AE00A0040331 (CIN 0000000000000000000000000000) was increased by $5,598.00 from $881,583.00 to $887,181.00

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO (If applicable)
	30-Jun-2016	ACOR3864022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 616, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)

CAROTHERS CONSTRUCTION, INC.
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9812

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not. ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada55161875

Prepared by (b) (6) [redacted]

Unforeseen concrete footing, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	15C. DATE SIGNED	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	16C. DATE SIGNED
(b) (6) [redacted]	30 June 16	TEL EMAIL 16B. UNITED STATES OF AMERICA BY (b) (6) [redacted] (Signature of Contracting Officer)	

APPROVED BY OIRM 11-84

30-105-04

STANDARD FORM 30 (Rev. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
28	12-Jul-2016	ACQR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 618, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)
CAROTHERS CONSTRUCTION, INC.
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52.243.4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada55161696
Prepared by: (b) (6) [redacted]
Furniture, Fixtures and Equipment Package, Final Submittal dated 4 September 2015. See attachment titled (FF&E Final Submittal.pdf) attached to e-mail with this modification for specifics. All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
		(b) (6) [redacted] CONTRACT SPECIALIST TEL: (b) (6) [redacted] EMAIL: (b) (6) [redacted] navy.mil
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. BY (b) (6) [redacted] (Signature of Contracting Officer) — 16C. DATE SIGNED 13-Jul-2016

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

MOD 28

Furniture, Fixtures and Equipment Package, Final Submittal dated 4 September 2015. See attachment titled (FF&E Final Submittal.pdf) attached to e-mail with this modification for specifics.

The following have been modified:

STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $737,194.09 from $37,139,100.00 to $37,876,294.09.

CLIN 0001

The unit price amount has increased by $737,194.09 from $37,139,100.00 to $37,876,294.09.
The total cost of this line item has increased by $737,194.09 from $37,139,100.00 to $37,876,294.09.

SUBCLIN 000105 is added as follows:

ITEM NO	SUPPLIES/SERVICES	QUANTITY	UNIT	UNIT PRICE	AMOUNT
000105					$0.00
	FUND ACRN AF FFP Funding Doc. No.: M5016916RCJSF02 Customer ACRN:AA FOB: Destination MILSTRIP: M5016916RCJSF02				
				NET AMT	$0.00
	ACRN AF CIN: 00000000000000000000000000000				$737,194.09

INSPECTION AND ACCEPTANCE

The following Acceptance/Inspection Schedule was added for SUBCLIN 000105:

INSPECT AT	INSPECT BY	ACCEPT AT	ACCEPT BY
N/A	N/A	N/A	Government

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $737,194.09 from $37,139,100.00 to $37,876,294.09.

SUBCLIN 000105:
Funding on SUBCLIN 000105 is initiated as follows:

ACRN: AF

CIN: 00000000000000000000000000000

Acctng Data: 1761106 BSS1 310 60169 067443 2D M50169

Increase: $737,194.09

Total: $737,194.09

Cost Code: 6RCJSF02LOAY

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
	12-Jul-2016	ACQR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 616, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)
CAROTHERS CONSTRUCTION, INC.
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9812

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR Clause 52.243.4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, X is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada55161696
Prepared by (b) (6) [redacted]
Furniture, Fixtures and Equipment Package, Final Submittal dated 4 September 2015. See attachment titled (FF&E Final Submittal.pdf) attached to e-mail with this modification for specifics. All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF CONTRACTOR (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
(b) (6) [redacted]	TEL: EMAIL:
15C. DATE SIGNED 13 July 2016	16B. UNITED STATES OF AMERICA (b) (6) [redacted] (Signature of Contracting Officer) — 16C. DATE SIGNED

APPROVED BY OIRM 11-84 30-105-04 STANDARD FORM 30 (Rev. 10-83) Prescribed by GSA FAR (48 CFR) 53.243

ITEM NO	SUPPLIES/SERVICES	QUANTITY	UNIT	UNIT PRICE	AMOUNT
000105					$0.00
	FUND ACRN AF FFP Funding Doc. No.: M5016916RCJSF02 Customer ACRN:AA FOB: Destination MILSTRIP: M5016916RCJSF02				
				NET AMT	$0.00
	ACRN AF CIN: 00000000000000000000000000000				$737,194.09

INSPECTION AND ACCEPTANCE

The following Acceptance/Inspection Schedule was added for SUBCLIN 000105:

INSPECT AT	INSPECT BY	ACCEPT AT	ACCEPT BY
N/A	N/A	N/A	Government

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $737,194.09 from $37,139,100.00 to $37,876,294.09.

SUBCLIN 000105:
Funding on SUBCLIN 000105 is initiated as follows:

ACRN: AF

CIN: 00000000000000000000000000000

Acctng Data: 1761106 BSS1 310 60169 067443 2D M50169

Increase: $737,194.09

Total: $737,194.09

Cost Code: 6RCJSF02LOAY

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
29	28-Jul-2016	ACQR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 616, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)

CAROTHERS CONSTRUCTION, INC.
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR Clause 52.243-4
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, [X] is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada55162084

Prepared by (b) (6) [redacted]

Install Splice Fuel Control Cable in Aircraft Rated Box, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
		(b) (6) [redacted] CONTRACT SPECIALIST TEL: (b) (6) [redacted] EMAIL: (b) (6) [redacted] navy.mil
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA (b) (6) [redacted] (Signature of Contracting Officer)
		16C. DATE SIGNED 01-Aug-2016

EXCEPTION TO SF 30
APPROVED BY OIRM 11-84

30-105-04

STANDARD FORM 30 (Rev. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

MOD 29

For cable fuel control cable damaged (unforeseen), place a 15" light base and use as splice point. Provide new light base (ATSI will provide unit now), turnover new unit to ATSI. ATSI will perform splicing and work must be coordinated with ATSI/Fuels as this controls fueling operations. Expose conduit on each end and replace damaged conduit. Connect to new light base. Coordinate with ATSI and pull sufficient slack to allow the space for splicing. Provide 3/8" cover plate. Install similar to detail 7 of ES112.

P465 Aircraft Hangar and Parking Garage, MCAS Beaufort, SC

The following have been modified:

STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $3,500.00 from $37,876,294.09 to $37,879,794.09.

CLIN 0001

The unit price amount has increased by $3,500.00 from $37,876,294.09 to $37,879,794.09.
The total cost of this line item has increased by $3,500.00 from $37,876,294.09 to $37,879,794.09.

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $3,500.00 from $37,876,294.09 to $37,879,794.09.

SUBCLIN 000104:

AE: 1731205 2531 320 05205 0 068732 2D 141266 AE00A0040331 (CIN 0000000000000000000000000000) was increased by $3,500.00 from $887,181.00 to $890,681.00

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES
J	1 / 3

2. AMENDMENT/MODIFICATION NO	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO (If applicable)
	28-Jul-2016	ACQR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG 516, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)

CAROTHERS CONSTRUCTION, INC.
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9812

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR Clause 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, [X] is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada55162084

Prepared by: (b) (6) [redacted]

Install Splice Fuel Control Cable in Aircraft Rated Box, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect

15A. NAME AND TITLE OF SIGNER (Type or print)	15C. DATE SIGNED	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	16C. DATE SIGNED
(b) (6) [redacted]	28 JULY 2016	TEL: EMAIL: (b) (6) [redacted] BY (Signature of Contracting Officer)	

SUBCLIN 000104:

AE: 1731205 2531 320 05205 0 068732 2D 141266 AE00A0040331 (CIN 0000000000000000000000000000000) was increased by $3,500.00 from $887,181.00 to $890,681.00

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
30	01-Aug-2016	ACQR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG. 616, MOORE STREET
P.O. BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)

CAROTHERS CONSTRUCTION, INC.
[redacted] (b) (6)
31 HIGHWAY 328
OXFORD MS 38655-9612

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Ref FAR 52.243-4
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Modification Control Number: jacada55162096

Prepared by: [redacted] (b) (6)

PC000033 -- Remove 8" water line in way of 24" Firemain, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
		[redacted] (b) (6) CONTRACT SPECIALIST TEL: [redacted] (b) (6) EMAIL: [redacted] (b) (6) @navy.mil
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY [redacted] (b) (6)
		16C. DATE SIGNED 01-Aug-2016

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

MOD 30

Cut and cap the section of 8" pipe that is obstructng the 24" pipe as necessary to facilitate the installation of the 24" fire main.

Location: P465 Aircraft Hangar and Parking Garage, MCAS Beaufort, SC

Reference: PC0033

The following have been modified:

STATEMENT OF RELEASE

Acceptance of this modification by the contractor constitutes full accord and satisfaction and represents payment in full for both time and money and for any and all costs, impact effect, and for delays and disruptions arising out of, or incidental to, the work as herein revised.

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by $1,212.00 from $37,879,794.09 to $37,881,006.09.

CLIN 0001

The unit price amount has increased by $1,212.00 from $37,879,794.09 to $37,881,006.09.
The total cost of this line item has increased by $1,212.00 from $37,879,794.09 to $37,881,006.09.

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by $1,212.00 from $37,879,794.09 to $37,881,006.09.

SUBCLIN 000104:

AE: 1731205 2531 320 05205 0 068732 2D 141266 AE00A0040331 (CIN 0000000000000000000000000000000) was increased by $1,212.00 from $890,681.00 to $891,893.00

(End of Summary of Changes)

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE	PAGE OF PAGES	
J	1	3

2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO	5. PROJECT NO (If applicable)
	01-Aug-2016	ACOR3854022	

6. ISSUED BY CODE N40085

NAVFAC MID ATLANTIC
FEAD MCAS BEAUFORT
BLDG 618, MOORE STREET
P O BOX 9310
BEAUFORT SC 29904-9310

7. ADMINISTERED BY (If other than item 6) CODE

See Item 6

8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)
CARTHERS CONSTRUCTION, INC.
(b) (6) [redacted]
31 HIGHWAY 328
OXFORD MS 38655-9812

CODE 0DX92 FACILITY CODE

	9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
X	10A. MOD. OF CONTRACT/ORDER NO. N69450-14-D-1266-0001
X	10B. DATED (SEE ITEM 13) 15-Aug-2014

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer ☐ is extended, ☐ is not extended.

Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS.
IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

☐ A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

☐ B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).

X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
Ref FAR 52.243-4

☐ D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☐ is not, X is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
Modification Control Number: jacada55162096
Prepared by: (b) (6) [redacted]
PC000033 -- Remove 8" water line in way of 24" Firemain, see statement of work.

All other terms and conditions remain the same.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF CONTRACTOR (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
(b) (6) [redacted]	TEL EMAIL
15C. DATE SIGNED 01 Aug 2016	16B. UNITED STATES OF AMERICA (b) (6) [redacted] (Signature of Contracting Officer) — 16C. DATE SIGNED

30-105-04

STANDARD FORM 30 (Rev. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

(End of Summary of Changes)